

दिनांक 16.05.2023 को जिलाधिकारी महाराजगंज/अध्यक्ष DWSM की अध्यक्षता में सम्पन्न जल जीवन मिशन-हर घर जल की समीक्षा बैठक (समस्त घटक) का कार्यवृत्त:-

दिनांक 16.05.2023 को अधोहस्ताक्षरी की अध्यक्षता में जल जीवन मिशन कार्यक्रम अन्तर्गत कराये जा रहे कार्यो की समीक्षा की गई। बैठक में जिला जनसूचना एवं सम्पर्क अधिकारी, अधिशासी अभियन्ता विद्युत वितरण खण्ड महाराजगंज, अधिशासी अभियन्ता जल निगम(ग्रामीण) महाराजगंज, सहायक अभियन्ता(वि०/या०) उ०प्र० जल निगम(ग्रामीण) गोरखपुर, सहायक अभियन्ता जल निगम(ग्रामीण) महाराजगंज, प्रोजेक्ट मैनेजर जे.एम.सी.प्रोजेक्ट एवं एल.सी.ई.एस.पी.एस.(जे.वी.) महाराजगंज, प्रोजेक्ट मैनेजर मेसर्स रिथविक कोया (जे.वी.) महाराजगंज, प्रोजेक्ट मैनेजर/डिप्टी प्रोजेक्ट मैनेजर TPIA, इम्प्लीमेंटेशन सपोर्ट एजेन्सी (ISA), DPMU के प्रोजेक्ट क्वार्टिनेटर आदि उपस्थित रहे। बैठक की कार्यवाही का विवरण निम्नवत है-



(1) खण्ड कार्यालय, जल निगम से सम्बन्धित कार्य:-

A.रेट्रोफिटिंग

Sr No.	Date Of Meeting	District	Phase	Schemes		FHTC		Remark
				Target	Achieved	Target	Achieved	
1	16-05-2023	Maharajganj	Retrofitting	31	31	32981	32981	-

अधिशासी अभियन्ता जल निगम (ग्रामीण) द्वारा अवगत कराया गया कि रेट्रोफिटिंग की 31 नग योजनाओं में से ग्राम पंचायत को हस्तान्तरित परियोजनाए पम्प आपरेटर को मानदेय प्राप्त ना होने के कारण आंशिक संचालित है एवं ग्राम में विकास कार्यो के दौरान विभिन्न ग्रामों में पाइप लाइन छतिग्रस्त होने के कारण योजना में लीकेज की समस्या है। रेट्रोफिटिंग की समस्त योजनाओं की क्रियाशीलता में बाधक कारणों का सर्वेक्षण कराते हुये निराकरण करते हुये योजनाओं के संचालन के निर्देश अधोहस्ताक्षरी द्वारा दिये गये। ग्राम पंचायत को हस्तान्तरित परियोजनाओं के ग्राम प्रधानो व सचिव के साथ अधोहस्ताक्षरी की अध्यक्षता में बैठक कराये जाने के निर्देश दिये गये। साथ ही भविष्य में हस्तान्तरण की जाने वाली योजनाओं के प्रधानों की भी बैठक कराये जाने के निर्देश दिये गये।

B.जल जीवन मिशन, निर्माणाधीन परियोजना :-

क्र.सं.	बैठक का दिनांक	01.04.2022 को उपरती परियोजनाओं की संख्या	जुं 2022-23 में स्वीकृत परियोजनाओं की संख्या	कुल योग (3+4)	योजना में सम्मिलित घरों/वार्डों की संख्या	वर्ष में पूर्ण की जाने वाली योजनाओं की संख्या	कुल योजनाओं में से अनुप्राप्ति / अनुप्राप्ति सम्बन्धी	भौतिक प्रगति							कुल 14 में से अनुप्राप्ति / अनुप्राप्ति सम्बन्धी	समस्त के शोध प्रगति प्रतिशत में (13/17)
								अनुप्राप्ति	50% तक	51-74% तक	75-99% तक	पूर्ण	विद्युत कनेक्शन सहित पूर्ण	संचालन प्रारम्भ		
1	16.05.2023	32	0	32	174	32	0	0	0	2	2	28	24	24	0	100%

अधिशाली अभियन्ता जल निगम (ग्रामीण) द्वारा अवगत कराया गया कि दिनांक 01.04.2023 को कुल 32 परियोजनाओं में 32 परियोजनाओं को वर्ष में पूर्ण किये जाने का लक्ष्य है। लक्ष्य के सापेक्ष 28 परियोजना विद्युत कनेक्शन हेतु अवशेष 8 योजनाओं के विद्युत संयोजन के क्रम में सहायक अभियन्ता विद्युत विभाग द्वारा अवगत कराया गया कि उदितपुर पेयजल योजना व हरखोडा पेयजल योजना पर उर्जीकरण का कार्य 2 दिवसों के अन्दर पूर्ण करा लिया जायेगा व अवशेष परियोजनाओं पर अतिशीघ्र ही विद्युतीकरण का कार्य पूर्ण करा दिया जायेगा, जिसे शीघ्र ही पूर्ण कराये जाने के निर्देश अधोहस्ताक्षरी द्वारा दिये गये। साथ ही जिन योजनाओं पर जल निगम द्वारा विद्युतीकरण का कार्य किया जाना है, ऐसी सभी परियोजनाओं के कार्य अगली बैठक से पूर्व पूर्ण करा लिये जाये।

(कार्यवाही:-अधिशाली अभियन्ता, जल निगम(ग्रामीण))

(2) मेसर्स जे.एम.सी.प्रोजेक्ट से सम्बन्धित कार्य (JJM फेज-2):-

S. N.	Date of Meeting	Phase	Agency	Land		DPR Status Villages (No. Of Scheme)				Tri Party Agreement (No. Of Scheme)	Cover Agreement (No. Of Scheme)	Work Started
				Target	Achieved	Target	Submitted	DWSM	SLSSC			
1	16.05.2023	Phase-2	JMC Projects	446	446	446 (341)	446 (341)	446 (341)	444 (339)	444 (339)	429 (326)	248

अवगत कराया गया कि 446 राजस्व ग्रामों के 341 परियोजनाओं के डी0पी0आर0 के सापेक्ष फर्म द्वारा समस्त डी0पी0आर0 उपलब्ध कराये जा चुके हैं, जिसे वर्तमान तक DWSM द्वारा समस्त डी0पी0आर0 की तकनीकी स्वीकृति उपरान्त शासन को प्रेषित किये जा चुके हैं। अधिशाली अभियन्ता जल निगम व फर्म को निर्देश दिये गये कि SLSSC से स्वीकृति प्राप्त समस्त परियोजनाओं के कवर एग्रीमेन्ट अगली बैठक से पहले पूर्ण कराते हुये सभी परियोजनाओं में कार्य प्रारम्भ कराया जाना सुनिश्चित करें।

कवर एग्रीमेन्ट के सापेक्ष लक्ष्य/उपलब्धि(326पे0यो0)

Achievement as per Cover Agreement												
CA No :-			Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 10.12.21, DOC: 09.12.22			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl No	Description	Unit										
1	Tube well Works	Nos.	74	71	2	1	Boring + Lowering	Nos.	74	62	5	7
							Compressor Unit			46	2	26
							DP unit			39	3	32
							Pump Lowering			36	-	38
2	Boundary wall	Nos.	74	21	4	49	Boundary wall	Nos.	74	21	6	47
3	Pump House	Nos.	74	24	13	37	Pump House	Nos.	74	15	19	40
4	Solar	Nos.	56	13	2	41	Electrical Solar	Nos.	43	16	-	27
							Electricity Connection			31	-	31
5	Distribution Network	KM	561	491	0	70	Distribution Network	KM	561	445	-	116
6	FHTC Connection	Nos.	40163	32776	0	7387	FHTC Connection	Nos.	40163	32676	-	7487
7	DHT	Nos.	74	0	37	37	0 to 20% (Up to GL)	Nos.	74	21	-	53
							20 to 40% (GL to Staging)			7	-	67
							40 to 80% (Staging to Bottom Dome)			2	-	72
							80 to 100% (Bottom Dome to Completion)			1	-	73

CA No :- 2		Achievement as per Cover Agreement										
DGS 09.03.22, DGS 08.03.23		Meeting Date 14/04/2023					Meeting Date 14/04/2023					
No	Description	Unit	Target CA	Work Completed	WP	Balance	Description	Unit	Target CA	Work Completed	WP	Balance
1	Tube well Works	Nos	81	71	8	10	Tube well Works	Nos	81	61	7	20
							Bringing & lowering Compressor Unit			49	7	42
							Electric			24	6	18
							Pump / lowering			15	-	15
2	Boundary well	Nos	81	0	3	80	Boundary well	Nos	81	14	8	67
3	Pump House	Nos	81	0	15	81	Pump House	Nos	81	18	15	66
4	Solar	Nos	56	11	1	45	Electrical Works	Nos	56	10	-	46
							Electricity Connection			25	-	25
5	Distribution Network	KM	686	575	0	111	Distribution Network	KM	686	568	-	118
6	PHTE Connection	Nos	41554	20416	0	21138	PHTE Connection	Nos	41554	20487	-	21067
7	GWT	Nos	81	0	27	54	5 to 20%			27	-	54
							20 to 40%			27	-	54
							40 to 60%			27	-	54
							60 to 80%			5	-	75
							(Staging to Bottom Done)			2	-	73
							80 to 100%			2	-	73
							(Bottom Done to Completion)			-	-	-

Achievement as per Cover Agreement													
CA No :-		3	Meeting Date 14/04/2023				Meeting Date 14/04/2023						
DGS 04.03.22, DGS 04.03.23			Target CA	Work Completed	WP	Balance	Description	Unit	Target CA	Work Completed	WP	Balance	
1	Tube well Works	Nos	54	15	15	39	Bringing & lowering	Nos	54	35	2	52	
							Compressor Unit			18	1	17	
							Electric			16	-	16	
							Pump / lowering			16	-	16	
2	Boundary well	Nos	54	2	2	52	Boundary well	Nos	54	2	8	52	
3	Pump House	Nos	54	1	4	53	Pump House	Nos	54	1	10	53	
4	Solar	Nos	60	0	0	60	Electrical	Nos	60	5	-	55	
							Wiring & connection			25	-	25	
5	Distribution Network	KM	971	528	-	443	Distribution Network	KM	971	492	-	479	
6	PHTE Connection	Nos	55571	8123	-	47448	PHTE Connection	Nos	55571	22708	-	53363	
7	GWT	Nos	54	0	1	53	5 to 20%	Nos	54	27	-	57	
							(Staging to 1)			25 to 40%	5	-	59
							(40 to 60%)			40 to 80%	2	-	61
							(Staging to Bottom Done)			80 to 100%	-	-	61
							(Bottom Done to Completion)			-	-	61	

Achievement as per Cover Agreement													
CA No :- 4		Meeting Date 05/04/2023					Meeting Date 14/05/2023						
DGS 04.03.22, DGS 03.03.24			Target CA	Work Completed	WP	Balance	Description	Unit	Target CA	Work Completed	WP	Balance	
No	Description	Unit											
1	Tube well Works	Nos	21	-	-	21	Bringing & lowering	Nos	21	6	-	15	
							Compressor Unit			1	-	20	
							Electric Unit			-	-	21	
							Pump / lowering			-	-	21	
2	Boundary well	Nos	20	-	-	20	Boundary well	Nos	20	-	-	20	
3	Pump House	Nos	21	-	-	21	Pump House	Nos	21	-	-	21	
4	Solar	Nos	11	-	-	11	Electrical Works	Nos	11	-	-	11	
5	Distribution Network	KM	235	-	-	235	Solar Electricity Connection	KM	235	8	-	8	
										67	-	168	
6	PHTE Connection	Nos	14745	-	-	14745	PHTE Connection	Nos	14745	2484	-	12261	
7	GWT	Nos	20	-	-	20	5 to 20%	Nos	20	-	-	20	
							20 to 40%			-	-	0	
							(50 to Staging)			-	-	0	
							40 to 60%			-	-	0	
							(Staging to Bottom Done)			-	-	0	
						80 to 100%			-	-	0		
						(Bottom Done to Completion)						0	

CANo :-		Achievement as per Cover Agreement										
5		Meeting Date 05/04/2023					Meeting Date 16/05/2023					
Sl. No.	Description	Unit	Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
1	Tube well Works	Nos	48	-	-	48	Tube well Works	Nos	48	11	-	37
							Boring + Lowering			1	-	47
							Compressor Unit			-	-	48
							DP Unit			-	-	48
							Pump Lowering			-	-	48
2	Boundary wall	Nos	46	-	-	46	Boundary wall	Nos	46	-	-	46
3	Pump House	Nos	48	-	-	48	Pump House	Nos	48	-	-	48
4	Solar	Nos	30	-	-	30	Electrical Works	Nos	30	-	-	30
							Electricity Connection	Nos	18	-	-	18
6	Distribution Network	KM	477	-	-	477	Distribution Network	KM	477	68	-	409
6	FHTC Connection	Nos	28946	-	-	28946	FHTC Connection	Nos	28946	3710	-	25236
7	DHT	Nos	46	-	-	46	0 to 20% (Upto GL)	Nos	46	-	-	46
							20 to 40% (GL to Staging)			-	-	0
							40 to 80% (Staging to Bottom Dome)			-	-	0
							80 to 100% (Bottom Dome to Completion)			-	-	0

Achievement as per Cover Agreement												
CANo :-		6	Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 21.03.23, DOC: 20.09.24			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit										
1	Tube well Works	Nos.	17	-	-	17	Tube well	Nos.	17	-	-	17
							Boring + Lowering					-
							Compressor Unit					-
							OP unit					-
	Pump Lowering	-	17									
2	Boundary wall	Nos.	11	-	-	11	Boundary wall	Nos.	11	-	-	11
3	Pump House	Nos.	17	-	-	17	Pump House	Nos.	17	-	-	17
4	Solar	Nos.	11	-	-	11	Electrical	Nos.	11	-	-	11
							Solar		6	-	-	6
6	Distribution Network	KM	249	-	-	249	Distribution Network	KM	249	-	-	249
6	FHTC Connection	Nos.	14849	-	-	14849	FHTC Connection	Nos.	14849	-	-	14849
7	DHT	Nos.	11	-	-	11	0 to 20% (Upto GL)	Nos.	11	-	-	11
							20 to 40% (GL to Staging)					-
							40 to 80% (Staging to Bottom Dome)					-
							80 to 100% (Bottom Dome to Completion)					-
												-

योजनाओं पर लक्ष्यों के सापेक्ष समस्त घटकों के कार्य की अत्यन्त धीमी प्रगति व रिंग मशीन, ओपीओ यूनिट, कम्प्रेसर की संख्या निर्धारित संख्या से कम होने के कारण अधोहस्ताक्षरी द्वारा कड़ी नाराजगी व्यक्त की गयी। जिस पर प्रोजेक्ट मैनेजर द्वारा आश्वासन दिया गया कि अग्रिम सप्ताह के अन्त तक न्यूनतम 10 रिंग मशीन, 8 ओपीओ यूनिट, 8 कम्प्रेसर कार्यस्थल पर पहुँचाकर कार्यों में गति प्रदान की जायेगी। अधोहस्ताक्षरी द्वारा फर्म के प्रोजेक्ट मैनेजर को निर्देश दिये गये। जल जीवन मिशन के मुख्य अवयव में दैनिक प्रगति को बढ़ाते हुये प्रत्येक दिवस न्यूनतम 700 नग FHTC प्रदान करना सुनिश्चित करें। साथ ही वर्षा ऋतु से पहले समस्त उच्च जलाशय के कार्य 25 प्रतिशत व समस्त नलकूप (बोरिंग व डेवलपमेन्ट) के कार्यों को पूर्ण कराये जाने के निर्देश दिये गये। यदि भविष्य में फर्म द्वारा वर्षा ऋतु के कारण Time Extension की मांग की जाती है तो उस परिस्थिति में Time Extension दिया जाना सम्भव नहीं होगा। अधिशासी अभियन्ता से रोड कटिंग के सम्बन्ध में जानकारी प्राप्त करने पर अधिशासी अभियन्ता जल निगम द्वारा अवगत कराया गया कि फर्म मेसर्स जेओएमसीओ द्वारा पाईप लाइन बिछाने के समय तोड़ी गयी सड़कों के सापेक्ष मात्र 39 प्रतिशत सड़कों के पुनर्स्थापना का कार्य किया गया है, जो अत्यन्त धीमा है। अधोहस्ताक्षरी द्वारा रोड कटिंग के सम्बन्ध में कड़ी नाराजगी व्यक्त करते हुये समस्त काटी गयी रोड का 1 माह में पुनः रेस्टोरेशन कराये जाने के निर्देश दिये गये। साथ ही यदि फर्म द्वारा 1 माह में तोड़ी गयी सड़कों के पुनर्स्थापना का कार्य नहीं किया जाता है तो फर्म के प्रतिनिधि/इंजीनियर के विरुद्ध प्राथमिकी दर्ज कराये जाने के निर्देश दिये गये।

(कार्यवाही:-परियोजना प्रबन्धक, जेओएमसीओ एवं एलसीआईएसपीएसओ(जेवीओ)/अधिशासी अभियन्ता, जल निगम (ग्रामीण)

(3) मेसर्स रिथविक कोया (जे.वी.) (JJM फेज-3):-

Sl. No.	Date of Meeting	Phase	Agency	Land		DPR Status Villages (No. Of Scheme)				Tri Party Agreement (No. Of Scheme)	Cover Agreement (No. Of Scheme)	Work Started
				Target	Achieved	Target	Submitted	DWSM	SLSSC			
1	16.05.2023	Phase-3	Ritvik_Koya (JV)	648	648	648 (380)	648 (380)	648 (380)	644 (376)	644 (376)	517 (295)	178

अवगत कराया गया कि 647 राजस्व ग्रामों के डीपीआर बनाये जाने का लक्ष्य था जिसके सापेक्ष समस्त परियोजनाओं के डीपीआर की DWSM के द्वारा स्वीकृति उपरान्त शासन को प्रेषित किये गये हैं। जिसके सापेक्ष 644 राजस्व ग्रामों की स्वीकृति प्राप्त हो गयी है।

कवर एग्रीमेन्ट के सापेक्ष लक्ष्य/उपलब्धि (295 पेययो)

Achievement as per Cover Agreement												
CA No :- 1			Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 31.10.22, DOC: 30.10.23			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit										
1	Tube well Works	Nos.	15	15	2	1	Boring + Lowering Compressor Unit DP Unit Pump Lowering	Nos.	18	16	2	0
										12	0	6
										9	0	9
										7	0	11
										0	2	16
2	Boundary wall	Nos.	15	0	0	15	Boundary wall	Nos.	15	2	1	15
3	Pump House	Nos.	15	3	0	15	Pump House	Nos.	15	2	0	15
4	Solar	Nos.	15	0	0	15	Electrical Works Solar Electricity Connection	Nos.	15	2	0	15
6	Distribution Network	KM	198.5	99.44	0	99.16	Distribution Network	KM	198.5	124.25	-	74.35
6	FHTC Connection	Nos.	9603	2057	0	7516	FHTC Connection	Nos.	9603	2339	-	6664
7	DHT	Nos.	15	0	0	15	0 to 20% (Up to GL)	Nos.	15	0	1	17
							20 to 40% (GL to Staging)			-	-	-
							40 to 80% (Staging to Bottom Dome)			-	-	-
							80 to 100% (Bottom Dome to Completion)			-	-	-

Achievement as per Cover Agreement												
CA No :- 2			Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 24.11.22, DOC: 23.11.23			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit										
1	Tube well Works	Nos.	23	11	1	11	Boring + Lowering Compressor Unit DP Unit Pump Lowering	Nos.	23	16	0	7
										6	0	17
										3	0	20
										0	0	23
										0	0	23
2	Boundary wall	Nos.	23	0	0	23	Boundary wall	Nos.	23	0	0	23
3	Pump House	Nos.	23	0	0	23	Pump House	Nos.	23	0	1	22
4	Solar	Nos.	23	0	0	23	Electrical Works Solar Electricity Connection	Nos.	23	0	0	23
6	Distribution Network	KM	226.2	43.33	-	182.9	Distribution Network	KM	226.89	64.34	-	162.55
6	FHTC Connection	Nos.	11844	1300	-	10544	FHTC Connection	Nos.	11844	1789	-	10055
7	DHT	Nos.	23	0	0	23	0 to 20% (Up to GL)	Nos.	23	0	1	23
							20 to 40% (GL to Staging)			-	-	-
							40 to 80% (Staging to Bottom Dome)			-	-	-
							80 to 100% (Bottom Dome to Completion)			-	-	-

CA No :-		Achievement as per Cover Agreement									
5		Meeting Date 05/04/2023					Meeting Date 16/05/2023				
DOS: 12.01.23, DOC: 11.01.23		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sr. No.	Description	Unit									
1	Tube well Works	Nos.	30	22	1	7	Tube well Works	Boring + Lowering	23	2	5
								Compressor Unit	17	2	11
								OP Unit	13	0	17
								Pump Lowering	0	0	30
2	Boundary wall	Nos.	30	0	0	30	Boundary wall		0	0	30
3	Pump House	Nos.	30	0	0	30	Pump House		0	1	29
4	Solar	Nos.	30	0	0	30	Electrical Works	Solar	30	0	0
								Electricity Connection	-	-	0
5	Distribution Network	KM	263.27	7.03	-	256.5	Distribution Network	KM	263.27	18.11	245.16
6	PHTC Connection	Nos.	13765	75	-	13690	PHTC Connection	Nos.	13765	694	13071
7	OHT	Nos.	30	0	0	30		0 to 20% (Up to GL)	0	0	30
								20 to 40% (GL to Staging)	-	-	-
								40 to 80% (Staging to Bottom Dome)	-	-	-
								80 to 100% (Bottom Dome to Completion)	-	-	-

CA No :-		Achievement as per Cover Agreement									
8		Meeting Date 05/04/2023					Meeting Date 16/05/2023				
DOS: 27.01.23, DOC: 26.01.23		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sr. No.	Description	Unit									
1	Tube well Works	Nos.	24	1	0	23	Tube well Works	Boring + Lowering	10	4	10
								Compressor Unit	0	0	24
								OP Unit	0	0	24
								Pump Lowering	0	0	24
2	Boundary wall	Nos.	24	0	0	24	Boundary wall		0	0	24
3	Pump House	Nos.	24	0	0	24	Pump House		0	0	24
4	Solar	Nos.	24	0	0	24	Electrical Works	Solar	24	0	0
								Electricity Connection	-	-	0
5	Distribution Network	KM	309.88	1.98	-	307.9	Distribution Network	KM	309.88	7.7	302.18
6	PHTC Connection	Nos.	14330	123	-	14207	PHTC Connection	Nos.	14330	173	14157
7	OHT	Nos.	24	0	0	24		0 to 20% (Up to GL)	0	0	24
								20 to 40% (GL to Staging)	-	-	-
								40 to 80% (Staging to Bottom Dome)	-	-	-
								80 to 100% (Bottom Dome to Completion)	-	-	-

CA No :-		Achievement as per Cover Agreement									
12		Meeting Date 05/04/2023					Meeting Date 16/05/2023				
DOS: 27.01.23, DOC: 26.01.24		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sr. No.	Description	Unit									
1	Tube well Works	Nos.	26	2	3	23	Tube well Works	Boring + Lowering	10	1	17
								Compressor Unit	1	0	27
								OP Unit	0	0	26
								Pump Lowering	0	0	26
2	Boundary wall	Nos.	26	0	0	26	Boundary wall		0	0	26
3	Pump House	Nos.	26	0	0	26	Pump House		0	0	26
4	Solar	Nos.	26	0	0	26	Electrical Works	Solar	26	0	0
								Electricity Connection	-	-	0
5	Distribution Network	KM	271.42	1.68	-	271.42	Distribution Network	KM	271.42	7.07	264.35
6	PHTC Connection	Nos.	13915	123	-	13915	PHTC Connection	Nos.	13915	140	13775
7	OHT	Nos.	26	0	0	26		0 to 20% (Up to GL)	0	0	26
								20 to 40% (GL to Staging)	-	-	-
								40 to 80% (Staging to Bottom Dome)	-	-	-
								80 to 100% (Bottom Dome to Completion)	-	-	-

Achievement as per Cover Agreement													
CANo :-		13	Meeting Date 05/04/2023				Meeting Date 16/05/2023						
KOS: 25.11.22, DOC: 23.11.23			Target CA	Work Completed	WIP	Balance	Description		Unit	Target CA	Work Completed	WIP	Balance
Sl No	Description	Unit											
1	Tube well Works	Nos	31	0	0	31	Tube well Works	Boring + Lowering	Nos	31	3	2	26
								Compressor Unit			0	0	31
								DP unit			0	0	31
								Pump Lowering			0	0	31
2	Boundary wall	Nos	31	0	0	31	Boundary wall	Nos	31	0	0	31	
3	Pump House	Nos	31	0	0	31	Pump House	Nos	31	0	0	31	
4	Solar	Nos	31	0	0	31	Electrical Works	Solar	Nos	31	0	0	31
								Electricity Connection			-	-	-
6	Distribution Network	KM	293.72	1.98		233.4	Distribution Network	KM	293.72	0	0	293.72	
6	HTTC Connection	Nos	15607	123		11813	HTTC Connection	Nos	15607	0	0	15607	
7	OHT	Nos	31	0	0	31		0 to 20% (Upto GL)	Nos	31	0	0	31
								20 to 40% (GL to Staging)			-	-	-
								40 to 80% (Staging to Bottom Dome)			-	-	-
								80 to 100% (Bottom Dome In Completion)			-	-	-

Achievement as per Cover Agreement													
CANo :-		3	Meeting Date 05/04/2023				Meeting Date 16/05/2023						
KOS: 24.11.22, DOC: 23.11.23			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance	
Sl No	Description	Unit											
1	Tube well Works	Nos.	13	8	1	4	Tube well Works	Boring + Lowering	Nos.	13	11	2	0
								Compressor Unit			5	1	7
								DP unit			2	1	10
								Pump Lowering			0	0	13
2	Boundary well	Nos.	13	2	2	9	Boundary wall	Nos.	13	5	2	6	
3	Pump House	Nos.	13	0	0	13	Pump House	Nos.	13	0	0	13	
4	Solar	Nos.	13	0	0	13	Electrical Works	Solar	Nos.	13	0	0	13
								Electricity Connection			0	0	0
6	Distribution Network	KM	173	53.6	-	119.36	Distribution Network	KM	173	69.61	-	103.39	
6	HTTC Connection	Nos.	8454	738	-	7716	HTTC Connection	Nos.	8454	2080	-	6374	
7	OHT	Nos.	13	0	0	13	0 to 20% (Upto GL)	Nos.	13	-	4	9	
							20 to 40% (GL to Staging)			-	-	-	
							40 to 80% (Staging to Bottom Dome)			-	-	-	
							80 to 100% (Bottom Dome to Completion)			-	-	-	

Achievement as per Cover Agreement												
CA No :-		4	Meeting Date 05/04/2023				Meeting Date 16/05/2023					
KOS: 24.11.22, DOC: 23.11.23			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl No	Description	Unit										
1	Tube well Works	Nos.	20	16	0	4	Boring + Lowering	Nos.	21	21	-	0
							Compressor Unit			14	1	6
							DP unit			7	1	13
							Pump Lowering			0	0	21
2	Boundary wall	Nos.	20	0	4	16	Boundary wall	Nos.	21	2	5	14
3	Pump House	Nos.	20	0	0	20	Pump House	Nos.	21	0	0	21
4	Solar	Nos.	20	0	0	20	Electrical Works	Nos.	20	0	0	20
							Solar Electricity Connection			-	-	-
6	Distribution Network	KM	214.32	47	-	167	Distribution Network	KM	214.36	62.23	-	152.13
6	HTC Connection	Nos.	12718	2001	-	10717	HTC Connection	Nos.	12178	2698	-	9480
7	OHT	Nos.	20	0	0	20	0 to 20% (Upto GL)	Nos.	20	-	4	16
							20 to 40% (GL to Staging)			-	-	-
							40 to 80% (Staging to Bottom Dome)			-	-	-
							80 to 100% (Bottom Dome to Completion)			-	-	-
										-	-	-

Achievement as per Cover Agreement													
CA No :-		6	Meeting Date 05/04/2023				Meeting Date 16/05/2023						
DOS: 12.01.23, DOC: 11.01.24			Target CA	Work Completed	WIP	Balance	Description		Unit	Target CA	Work Completed	WIP	Balance
Sl No	Description	Unit											
1	Tube well Works	Nos.	22	4	0	18	Tube well Boring + Lowering	Nos.	22	14	1	7	
							Compressor Unit			3	1	18	
							OP unit			0	0	22	
							Pump Lowering			0	0	22	
2	Boundary wall	Nos.	22	0	1	21	Boundary wall	Nos.	22	1	3	18	
3	Pump House	Nos.	22	0	0	22	Pump House	Nos.	22	0	0	22	
4	Solar	Nos.	22	0	0	22	Electrical Solar	Nos.	22	0	0	22	
							Electricity Connection			-	-	-	
6	Distribution Network	KM	230.86	18.22	-	212.6	Distribution Network	KM	230.86	50.86	-	180	
6	FHTC Connection	Nos.	12173	439	-	11734	FHTC Connection	Nos.	12173	741	-	11432	
7	DHT	Nos.	22	0	0	22	0 to 20% (Upto GL)	Nos.	22	-	1	21	
							20 to 40% (GL to Staging)			-	-	-	
							40 to 80% (Staging to Bottom Dome)			-	-	-	
							80 to 100% (Bottom Dome to Completion)			-	-	-	

Achievement as per Cover Agreement												
CA No :-		7	Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 23.01.23, DOC: 22.01.24			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No	Description	Unit										
1	Tube well Works	Nos.	15	4	0	11	Tube well Boring + Lowering	Nos.	15	8	2	5
							Compressor Unit			4	0	11
							OP unit			1	0	14
							Pump Lowering			0	0	15
2	Boundary wall	Nos.	15	0	2	13	Boundary wall	Nos.	15	2	2	11
3	Pump House	Nos.	15	0	0	15	Pump House	Nos.	15	0	0	15
4	Solar	Nos.	15	0	0	15	Electrical Solar	Nos.	15	0	0	15
							Electricity Connection			0	0	0
6	Distribution Network	KM	149.82	2.31	-	147.5	Distribution Network	KM	149.82	10.07	-	139.75
6	FHTC Connection	Nos.	8161	35	-	8126	FHTC Connection	Nos.	8161	235	-	7926
7	DHT	Nos.	15	0	0	15	0 to 20% (Upto GL)	Nos.	15	-	2	13
							20 to 40% (GL to Staging)			-	-	-
							40 to 80% (Staging to Bottom Dome)			-	-	-
							80 to 100% (Bottom Dome to Completion)			-	-	-

Achievement as per Cover Agreement												
CA No :-		9	Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 17.02.23 DOC: 16.02.24			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No	Description	Unit										
1	Tube well Works	Nos.	13	0	2	11	Tube well Boring + Lowering	Nos.	13	5	1	7
							Compressor Unit			2	1	10
							OP unit			1	0	12
							Pump Lowering			0	0	13
2	Boundary wall	Nos.	12	0	0	12	Boundary wall	Nos.	12	0	1	11
3	Pump House	Nos.	13	0	0	13	Pump House	Nos.	13	0	0	13
4	Solar	Nos.	12	0	0	12	Electrical Solar	Nos.	12	0	0	12
							Electricity Connection			0	0	0
5	Distribution Network	KM	174.29	0	-	174.29	Distribution Network	KM	174.29	15.3	-	158.99
6	FHTC Connection	Nos.	9206	0	-	9206	FHTC Connection	Nos.	9206	533	-	8673
7	DHT	Nos.	12	0	0	12	0 to 20% (Upto GL)	Nos.	12	-	-	12
							20 to 40% (GL to Staging)			-	-	-
							40 to 80% (Staging to Bottom Dome)			-	-	-
							80 to 100% (Bottom Dome to Completion)			-	-	-
										-	-	-

CA No :-		Achievement as per Cover Agreement									
10		Meeting Date 05/04/2023					Meeting Date 16/05/2023				
DOs: 17.02.23, 16.02.24		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit									
1	Tube well Works	Nos.	12	0	1	11	Tube well Works	Boring + Lowering			
								Compressor Unit	10	2	0
								DP unit	3	0	9
								Pump Lowering	2	1	9
2	Boundary wall	Nos.	11	0	0	11	Boundary wall		0	0	12
3	Pump House	Nos.	12	0	0	12	Pump House		2	0	9
4	Solar	Nos.	11	0	0	11	Electrical Works	Solar	12	0	0
6	Distribution Network	KM	108.36	1.3	-	107.06	Electricity Connection		0	0	12
6	FHTC Connection	Nos.	6571	98	-	6473	FHTC Connection		0	0	0
									108.36	11.18	-
									6571	394	-
7	DHT	Nos.	11	0	0	11					
								0 to 20% (Upto GL)	-	2	9
								20 to 40% (GL to Staging)	-	-	-
								40 to 80% (Staging to Bottom Dome)	-	-	-
								80 to 100% (Bottom Dome to Completion)	-	-	-

CA No :-		Achievement as per Cover Agreement									
11		Meeting Date 05/04/2023					Meeting Date 16/05/2023				
DOs: 27.02.23, 26.02.24		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit									
1	Tube well Works	Nos.	12	0	0	12	Tube well Works	Boring + Lowering	5	1	6
								Compressor Unit	2	0	10
								DP unit	1	1	10
								Pump Lowering	0	0	12
2	Boundary wall	Nos.	12	0	0	12	Boundary wall		12	0	0
3	Pump House	Nos.	12	0	0	12	Pump House		12	0	0
4	Solar	Nos.	12	0	0	12	Electrical Works	Solar	12	0	0
								Electricity Connection	0		0
6	Distribution Network	KM	152.062	1.3	-	152.06	Distribution Network		152.06	0	-
6	FHTC Connection	Nos.	17296	98	-	7296	FHTC Connection		17296	0	-
7	DHT	Nos.	12	0	0	12					
								0 to 20% (Upto GL)	-	-	12
								20 to 40% (GL to Staging)	-	-	-
								40 to 80% (Staging to Bottom Dome)	-	-	-
								80 to 100% (Bottom Dome to Completion)	-	-	-

CA No :-		Achievement as per Cover Agreement									
14		Meeting Date 05/04/2023					Meeting Date 16/05/2023				
DOs: 11.04.21, 12.04.24		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit									
1	Tube well Works	Nos.	13	0	0	13	Tube well Works	Boring + Lowering	1	2	10
								Compressor Unit	0	0	13
								DP unit	0	0	13
								Pump Lowering	0	0	13
2	Boundary wall	Nos.	13	0	0	13	Boundary wall		13	0	0
3	Pump House	Nos.	13	0	0	13	Pump House		13	0	0
4	Solar	Nos.	13	0	0	13	Electrical Works	Solar	5	0	0
								Electricity Connection	8	0	0
6	Distribution Network	KM	142.8	0	-	142.8	Distribution Network		142.8	0	-
6	FHTC Connection	Nos.	7061	0	-	7061	FHTC Connection		7061	0	-
7	DHT	Nos.	13	0	0	13					
								0 to 20% (Upto GL)	-	-	13
								20 to 40% (GL to Staging)	-	-	0
								40 to 80% (Staging to Bottom Dome)	-	-	0
								80 to 100% (Bottom Dome to Completion)	-	-	0

CA No :-		Achievement as per Cover Agreement											
15		Meeting Date 05/04/2023					Meeting Date 15/05/2023						
DOS: 13.04.23, 12.04.24		DOC:		Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance
Sl. No.	Description	Unit											
1	Tube well Works	Nos.	5	0	4	5	Tube well Works	Boring + Lowering Compressor Unit GP unit Pump Lowering	Nos.	5	4 5 5 0	1 1 5 5	5 4 5 5
2	Boundary wall	Nos.	5	0	0	5	Boundary wall		Nos.	5	0	0	5
3	Pump House	Nos.	5	0	0	5	Pump House		Nos.	5	0	0	5
4	Solar	Nos.	5	0	0	5	Electrical Works	Solar Electricity Connection	Nos.	5 2	0 0	0 0	5 2
5	Distribution Network	KM	29.2	0	-	29.2	Distribution Network		KM	29.2	0	-	29.2
6	FHTC Connection	Nos.	1946	0	-	1946	FHTC Connection		Nos.	1946	0	-	1946
7	DHT	Nos.	5	0	0	5	0 to 20% (Up to GL)	N/A	5	-	-	-	5
							20 to 40% (GL to Staging)						
							40 to 80% (Staging to Bottom Dome)						
							80 to 100% (Bottom Dome to Completion)						

Achievement as per Cover Agreement													
CA No :-		16		Meeting Date 05/04/2023				Meeting Date 16/05/2023					
DOS: 13.04.23, DOC: 12.04.24			Target CA	Work Completed	WIP	Balance	Description	Unit	Target CA	Work Completed	WIP	Balance	
Sl. No.	Description	Unit											
1	Tube well Works	Nos.	18	0	0	18	Tube well Works	Boring + Lowering	Nos.	18	4	2	12
								Compressor Unit			1	1	16
								GP unit			0	0	18
								Pump Lowering			0	0	18
2	Boundary wall	Nos.	18	0	0	18	Boundary wall	Nos.	18	0	0	18	
3	Pump House	Nos.	18	0	0	18	Pump House	Nos.	18	0	0	18	
4	Solar	Nos.	18	0	0	18	Electrical Works	Solar	Nos.	11	0	0	7
								Electricity Connection			0	0	11
5	Distribution Network	KM	206.8	0	-	206.8	Distribution Network	KM	206.8	0	-	206.8	
6	FHTC Connection	Nos.	9171	0	-	9171	FHTC Connection	Nos.	9171	0	-	9171	
7	OHT	Nos.	18	0	0	18		0 to 20% (Up to GL)	Nos.	18	-	-	18
								20 to 40% (GL to Staging)			-	-	-
								40 to 80% (Staging to Bottom Dome)			-	-	-
								80 to 100% (Bottom Dome to Completion)			-	-	-
											-	-	-

योजनाओं पर लक्ष्यों के सापेक्ष समस्त घटकों के कार्य की अत्यन्त धीमी प्रगति व रिंग मशीन, ओपीओ यूनिट, कम्प्रेसर की संख्या निर्धारित संख्या से कम होने के कारण अधोहस्ताक्षरी द्वारा कड़ी नाराजगी व्यक्त की गयी। अधोहस्ताक्षरी द्वारा फर्म के प्रोजेक्ट मैनेजर को निर्देश दिये गये कि 30 जून (वर्षा ऋतु) से पूर्व समस्त नलकूपों का कार्य पूर्ण करा लिया जाये व समस्त शिरोपरि जलाशय की फाउन्डेशन का कार्य भी पूर्ण कर लिया जाये। योजनाओं के उर्जीकरण ना होने से जलापूर्ति संचालित ना होने के कारण FHTC की प्रगति नगण्य है। जिस सन्दर्भ में फर्म द्वारा अवगत कराया गया कि जून के प्रथम सप्ताह तक 100 योजनाओं पर सोलर अधिष्ठापन का कार्य करा दिया जायेगा। सोलर की आपूर्ति सम्बन्धी संतोषजनक उत्तर प्राप्त ना होने की दशा में अधिशासी अभियन्ता को निर्देश दिये गये कि आपूर्ति की गयी मात्रा का सत्यापन करते हुये अधोहस्ताक्षरी को सूचित करने का कष्ट करें। उक्त के अतिरिक्त जल जीवन मिशन के मुख्य अवयव में दैनिक प्रगति को बढ़ाते हुये प्रत्येक दिवस न्यूनतम 500 नग FHTC प्रदान करना सुनिश्चित करें। अधोहस्ताक्षरी द्वारा रोड रेस्टोरेशन समयान्तर्गत ना किये जाने की दशा में फर्म के प्रोजेक्ट मैनेजर पर ग्राम पंचायत के माध्यम से प्राथमिकी दर्ज कराने के निर्देश दिये गये।

(कार्यवाही:- मेसर्स स्थितिक कोया (जे.वी.), महाराजगंज/अधिशासी अभियन्ता, जल निगम (ग्रामीण))

(4) मेसर्स मेघज टेक्नो कान्सेप्ट प्रा०लि० TPIA:- परियोजना के टीम लीडर द्वारा अवगत कराया गया कि जल जीवन मिशन योजना के क्रियान्वयन में आपत्ति प्रस्तुत की गयी जिसके सापेक्ष वर्तमान तक 2750 विन्दुओं की निस्तारण आख्या फर्म द्वारा प्रस्तुत की गयी है, जिसका परीक्षण TPIA द्वारा किया जा रहा है एवं 1075 विन्दुओं की निस्तारण आख्या प्राप्त होना अवशेष है। अधोहस्ताक्षरी द्वारा निर्देशित किया गया कि कार्यो माध्यम से प्रेषित किया जाये।

(कार्यवाही:- परियोजना प्रबन्धक, जे०एम०सी० एवं एल०सी०ई०एस०पी०एस०(जे०वी०)/मेसर्स मेघज टेक्नो कान्सेप्ट प्रा०लि०, महाराजगंज/अधिशाली अभियन्ता, जल निगम (ग्रामीण)/जिला विकास अधिकारी)

(5) इम्प्लीमेंटेशन सपोर्ट एजेंसी (ISA):- अवगत कराया गया कि समस्त ISA को योजनाओं पर पाइप लाइन डालने के दौरान काटी गयी सड़कों का कुछ ग्राम पंचायतों में सर्वेक्षण कार्य किया गया था। अधोहस्ताक्षरी द्वारा निर्देश दिया गया कि समस्त ग्राम पंचायतों में काटी गयी रोड व FHTC के सम्बन्ध में विस्तृत सर्वेक्षण करते हुये अग्रिम बैठक से पूर्व रिपोर्ट उपलब्ध कराने के निर्देश दिये गये।

(कार्यवाही:- इम्प्लीमेंटेशन सपोर्ट एजेंसी /अधिशाली अभियन्ता, जल निगम (ग्रामीण)/ DPMU)

(6) जिला परियोजना प्रबन्धन इकाई (DPMU):- अवगत कराया गया कि DPMU द्वारा समस्त घटकों द्वारा किये जा रहे क्रियाकलापों का नियमित अनुश्रवण एवं सहयोग किया जा रहा है। DPMU के ISA क्वार्टिनेटर को निर्देशित किया गया कि ISA के द्वारा किये जा रहे कार्यो का नियमित अनुश्रवण करते हुये कार्यो को गति प्रदान करने हेतु आवश्यक सहयोग प्रदान किया जाये।

(कार्यवाही:- जिला परियोजना प्रबन्धन इकाई (DPMU)/अधिशाली अभियन्ता, जल निगम (ग्रामीण)/(ISA)


(सत्येन्द्र कुमार)
आई०ए०एस०
जिलाधिकारी
महाराजगंज।

कार्यालय जिलाधिकारी, महाराजगंज

पत्रांक: २४९ / कार्प-११४ / १०३ दिनांक: २५.०५.२०२३

प्रतिलिपि: निम्नलिखित को आवश्यक कार्यवाही हेतु प्रेषित।

1. मुख्य विकास अधिकारी, महाराजगंज।
2. अपर जिलाधिकारी (वि०/रा०), महाराजगंज।
3. जिला विकास अधिकारी, महाराजगंज।
4. जिला अर्थ एवं संख्याधिकारी, महाराजगंज।
5. मुख्य अभियन्ता(गो०क्षे०), उ०प्र० जल निगम(ग्रामीण), गोरखपुर।
6. अधीक्षण अभियन्ता, मण्डल कार्यालय, उ०प्र० जल निगम(ग्रामीण), गोरखपुर।
7. अधिशाली अभियन्ता, खण्ड कार्यालय, उ०प्र० जल निगम(ग्रामीण), महाराजगंज।
8. प्रोजेक्ट मैनेजर मेसर्स में० जे.एम.सी.प्रोजेक्ट एवं एल.सी.ई.एस.पी.एस.(जे.वी.), महाराजगंज।
9. प्रोजेक्ट मैनेजर मेसर्स रिथविक कोया (जे.वी.), महाराजगंज।
10. मेसर्स मेघज टेक्नो कान्सेप्ट प्रा०लि०, महाराजगंज।
11. डिस्ट्रिक्ट क्वार्टिनेटर (DPMU) महाराजगंज।


जिलाधिकारी
महाराजगंज।