

# SWSM PROJECTS - UP - GORAKHPUR



Project Name : Survey, Design, Preparation of DPR, Construction, Commissioning and O&M for 10 years of Various Rural Water Supply Project in the State of Uttar Pradesh - Gorakhpur District  
 Consultant : Medhaj Techno Concept Pvt. Ltd.  
 Client : SWSM/DWSM-UP-GKP  
 Contractor : NCC Limited

## Request For Inspection

RFI No:	SWSM-UP-GKP/NS/11/54/R1
Description:	Rectification of Leakage.
Location:	Block - Keshi gora, Gaf - Hark sumbar
Preceding RFI No.	SWSM-UP - GKP/5/7w/54
Commencement of work:	11/01/2022
Submitted By:	Amr Kumar
Signature:	
Designation:	TE (MFD)
Concessionaire:	
name:	
signal:	
Comments:	<p>① Pipe clamp replaced and have 150mm height &amp; 16mm thick.</p> <p>② Anticorrosive paint is used to protect pipe assembly.</p> <p>③ For material checked in proper way. <del>as per</del> Not checked. For ground only follow by factor freely following measurement for packing.</p> <p>④ Welding test case not done</p>

Signature  
 Client Representative

Signature  
 Consultant Representative

Signature  
 Contractor Representative

# SWSM PROJECTS - UP - GORAKHPUR



Project Name : Survey, Design, Preparation of DPR, Construction, Commissioning and O&M for 10 years of Various Rural Water Supply Project in the State of Uttar Pradesh - Gorakhpur District  
 Client : SWSM/DWSM-UP-GKP  
 Consultant : Medhaj Techno Concept Pvt. Ltd.  
 Contractor : NCC Limited


## Request For Inspection

RFI No:	SWSM-UP-GKP/MS/187/54	Date And Time -	10/11/22/10:00
Description:	Lowering of pipe with Assembly & filling of Pea - Invert.		
Location:	Block - Banahary - G.P. - Maksondpur		
Preceding RFI No.	NA		
Commencement of work:	11/01/22		
Submitted By:	<del>Prasanna</del> Anil Kumar		
Signature:			
Designation:	JE (HEI)		
Concessionaire:	Proceed	Hold	
Name:			
Designation:			
Comments:	① pipe clamp size flat 16mm Tnk X 125 mm height However if should be 50 mm height. ② 2-coat anti corrosive paint not using for pipe assembly. ③ Pea - gravel not stacked in perpendicular way. ④ welding joint not following for welding joints.		

Signature  
 Contractor Representative

Signature  
 Consultant Representative

Signature  
 Client Representative



Mukrandpur



NCC LTD.  
 STATE WATER AND SANITATION MISSION  
 CLIENT: JJM / SWSM / DWSM



**SIEVE ANALYSIS OF PEA GRAVELS (SIZE-1.6 mm to 4.8 mm)**  
 GORAKHPUR-UP  
 (As per IS : 460 and IS: 4097)

Date of Testing: 10/01/2022  
 Test report no: NCC/LWR-S/8/C/054

**DESCRIPTION**      **OBSERVATIONS**

1 Source of material: Lakshy, Noida, Uttar Pradesh.  
 2 Block Name- BARKHAL GRANS  
 G.P Name- MAAKHAMPUR  
 3 Date of sampling: 09/01/2022  
 4 Lab. Test no: 54  
 5 Sample no.: 54  
 6 Total wt. of sample (gm): 1000gm

**SIEVE ANALYSIS**

IS Sieve Size	retained	Cumulative wt. Retained (gm)	Cumulative % wt. Retained	% passing	Acceptable / Not Acceptable
6.3 mm	14	14	1.4	98.6	OK
4.75 mm	124	138	13.8	86.2	OK
2.36 mm	302	340	34.0	66.0	OK
1.18 mm	94	434	43.4	56.6	OK
Pan	16				
Total(gm)=					

The Hardness of Material is =

Note:- The Hardness value should not be less than 5 in Moh's scale.

NCC LTD. *(Signature)*  
 PMC/TPIA *(Signature)*  
 CLIENT *(Signature)*

NCC LTD. 	PMC/TPIA 	CLIENT 
--------------	--------------	------------

Note : The Specific Gravity should not be less than 2.5

10	Specific Gravity =	$(W2 - W1) - (W3 - W4)$	=	$\frac{212}{212-136}$	=	2.98
9	Weight of the Jar + Water, W4 (gm)=	718 gm				
8	Weight of Jar + Gravel + Water, W3 (gm)=	859 gm				
7	Weight of Jar + Gravel, W2 (gm)=	458 gm				
6	Weight of the Jar, W1 (gm)=	246 gm				

**SPECIFIC GRAVITY TEST AT ROOM TEMPERATURE**

5	Sample no :	54
4	Lab. Test no :	54
3	Date of sampling :	09/01/2022
2	Location :	NAME OF THE BLOCK - BHUPHILGANG NAME OF THE GRAM PANCHAYAT - MAKPARADOK
1	Source of material :	Lakheri, Nainital, Uttarakhand
SL NO.	DESCRIPTION	OBSERVATIONS
Date of Testing-	10/1/2022	
Test report no :	NCC/AT-5/8C/054	

As per IS : 2386 (Part-3)

**SPECIFIC GRAVITY OF PEA GRAVELS (SIZE- 1.6 mm to 4.8 mm)**

	NCC LTD.	
STATE WATER AND SANITATION MISSION	CLIENT: JIM / SWSM / DWSM	
GORAKHPUR-UP		

NAME OF THE DISTRICT-	GORAKHPUR
NAME OF THE BLOCK-	BARKHIGANS
NAME OF THE GRAM PANCHAYAT-	MARKUNDORA
NAME OF THE VILLAGE-	
TYPE OF RIG M/C-	RC
SIZE OF BORE-	550 / 500 mm φ
STATIC WATER LEVEL-	12M
LT Incharge	
A/E Incharge	

DISCHARGE - 300 LPH

DEPTH B.G.L. IN METER	0M
STRATA	GL

DEPTH B.G.L. IN METER	EXECUTED ASSEMBLY	BORING CHART	STRATA
16.0M	150 mm Dia BLIND 35.80 m to 37.97 m		SANDY CLAY
34.0M	150 mm Dia SLOTTED 37.97 m to 83.98 m		
46.0M	150 mm Dia BLIND 83.98 m to 102.24 m		SANDY CLAY
54.0M	150 mm Dia SLOTTED 102.24 m to 108.06 m		MEDIUM SAND
64.0M	150 mm Dia BLIND 108.06 m to 114.08 m		SANDY CLAY
73.0M	150 mm Dia SLOTTED 114.08 m to 117.08 m		CONCRETE CLAY
98.0M	150 mm Dia BLIND 117.08 m to 123.08 m		MEDIUM SAND
100.0M	150 mm Dia SLOTTED 123.08 m to 135.07 m		SANDY CLAY
122.0M	150 mm Dia BLIND 135.07 m to 150.83 m		MEDIUM SAND
135.0M	150 mm Dia SLOTTED 150.83 m to 183.08 m		CLAY

ASSEMBLY DETAILS	
200 mm Dia Housing Pipe A.C.T. = 0.50 m	
200 mm Dia Housing Pipe m to 36.10 m	
200/150 mm Dia Reducer 35.60 m to 35.80 m	
150 mm Dia BLIND 35.80 m to 37.97 m	
150 mm Dia SLOTTED 37.97 m to 83.98 m	
150 mm Dia BLIND 83.98 m to 102.24 m	
150 mm Dia SLOTTED 102.24 m to 108.06 m	
150 mm Dia BLIND 108.06 m to 114.08 m	
150 mm Dia SLOTTED 114.08 m to 117.08 m	
150 mm Dia BLIND 117.08 m to 123.08 m	
150 mm Dia SLOTTED 123.08 m to 135.08 m	

ABSTRACT	
Total Assembly = 123.08 m + A.G.L (m) = 135.58 m	
1. Drilling Started -	
2. Drilling Completed/Lowering - 11/1/2022	
3. Drilling Depth (m) - 135.07 m	
4. Assembly Lowered (m) - 123.58 m	
5. Housing Pipe (m) - 36.10 m	
6. Plain Pipe (m) - 72.25 m	
7. Slotted Pipe (m) - 15.08 m	
8. Reducer (m) - 0.20 m	

LOGGING REPORT	
1- 16 - 34 → 18.0	
2- 46 - 54 → 8.0	
3- 73 - 90 → 17.0	
4- 100 - 110 → 10.0	
5- 113 - 122 → 9.0	

EXECUTED ASSEMBLY	
PLUG	
123.08M	
117.08M	
108.06M	
102.04M	
83.98M	
77.97M	
35.80M	
35.60M	

VERTICALITY TEST -

SOUND TEST -

JE & A.E. (Mark Kundra)


PM/CP/PA

JE & A.E. (Abhinav)

NCC LTD.

5m  
Xm

10-  
9-  
8-  
7-  
6-  
5-  
4-  
3-  
2-  
1-



DEPTH B.G.L. IN METER	EXECUTED ASSEMBLY	BORING CHART	STRATA
0M	200 mm Dia Housing Pipe A.C.T. = 0.50 m		GL
16.0M	150 mm Dia BLIND 35.80 m to 37.97 m		SANDY CLAY
34.0M	150 mm Dia SLOTTED 37.97 m to 83.98 m		
46.0M	150 mm Dia BLIND 83.98 m to 102.24 m		SANDY CLAY
54.0M	150 mm Dia SLOTTED 102.24 m to 108.06 m		MEDIUM SAND
64.0M	150 mm Dia BLIND 108.06 m to 114.08 m		SANDY CLAY
73.0M	150 mm Dia SLOTTED 114.08 m to 117.08 m		CONCRETE CLAY
98.0M	150 mm Dia BLIND 117.08 m to 123.08 m		MEDIUM SAND
100.0M	150 mm Dia SLOTTED 123.08 m to 135.07 m		SANDY CLAY
122.0M	150 mm Dia BLIND 135.07 m to 150.83 m		MEDIUM SAND
135.0M	150 mm Dia SLOTTED 150.83 m to 183.08 m		CLAY

# TECHPRO ENGINEERS PVT. LTD.



Lab Add: 131, Ram Ganga Housing Society, Naramau, Kanpur- 209217,  
Tel: 0512-2525759, 097933209918, Web site: www.techproindia.com,  
e-mail: [teplab@gmail.com](mailto:teplab@gmail.com), [info@techproindia.com](mailto:info@techproindia.com),  
Doc No.: TEQR-36C, Issue No.: 02, Issue Date: 18/08/20, Rev. No.: 01, Rev. Date: 10/12/2020

TEPL/MT/2022/136/R1

Dated: 05-03-2022


## TEST REPORT

Name of Customer	: Jai Nigam, Gorakhpur
Project	: SWSM-JJM Project (Har Char Jai Mission) at Gorakhpur U.P.
Reference No.	: SWSM-UP/GKP/QC/77
Sample supplied to Lab by	: Customer representative
Name of Contractor/ Agency	: NCC Ltd.
Sample Particulars	: Pea-Gravel

Sample Receipt Date	: 03/03/2022	Job No.	:	MT136
Condition of sample	: Satisfactory	SRF No.	:	2022/29
Type of Sample	: Pea-Gravel	ULR No.	:	NA
Source of sample	: Lalkuan (Uttarakhand)	Period of Testing	:	03/03/2022 to 05/03/2022

### Terms & Conditions:

1	Results relate only to the test sample provided by customer.
2	This report is under copyright of Techpro Engineers Pvt. Ltd. (Laboratory Division) and is not to be reproduced, copied, handed over third party or used for any purpose other than for which it has been loaned.
3	The tested samples are retained for three months after issue of test report (if not collected by customer).
4	The unique identification of sample is as Job No. / Chainage No. /BH. No./SI. No. But only SI. No is mentioned in results.




Checked By:

Alok Chauhan

Alok Kumar Chauhan  
(Technical Manager)

Approved By:


Arvind Kumar Garg  
(Quality Manager)



## 1. PHYSICAL TEST RESULT OF PEA GRAVEL

Sample Unique ID: MT136/TEPL/02

Sl. No.	Particular of Test	Test Passing %	Specification As Per IS (383 & 4097)	Test Method	Remarks	
1.0	Sieve Analysis (% by weight)	100	100	IS 2386 (Part-1) 1963, RA-2016		
		100	100			
		100	100			
		80.90	80.90			
		14.40	14.40			
		8.60	8.60			
2.0	Combined Flakiness & Elongation Index (% by weight)	0.0	40 Max	IS 2386 (Part-1)-1963, RA-2016	Partical Size >6.3	
3.0	Water Absorption (% by weight)	0.90	5 Max	IS 2386 (Part-3)-1963 RA-2016	-	
4.0	Specific Gravity	2.66	2.1 - 3.2	IS 2386 (Part-3)-1963 RA-2016	-	
5.0	Hardness Test (Number)	7.3	5 Min	IS 13630 (Part-13)-2006	-	
6.0	Bulk Density, Kg/litre			IS 2386 (Part-3)-1963 RA-2016		
		a) Compacted	1.59			NA
		b) Loose	1.49			NA



Approved By:


Arvind Kumar Garg  
 (Quality Manager)




Checked By:

Alok Kumar Chauhan  
 (Technical Manager)





## PHOTOGRAPHS



END OF REPORT



# TUV INDIA PRIVATE LIMITED

## INSPECTION RELEASE NOTE / CERTIFICATE

IRN - 8119494049-NCC/ROK/SWSMUP-G(S)/PO/47 - Sr. No 1- Rev. 00



5) GAP Sr.No 3.3 Hydro test done randomly selected @5% items at 7Mpa test pressure and hold period 3 seconds minimum - observed no pressure drop - found satisfactory.

6) GAP Sr.No 3.4 - Identification marking checked randomly - found in order.

7) All measuring instruments/ equipment were verified for continued suitability for intended use, proper identification, calibration status, traceability to national standards & found satisfactory.

### Documents Reviewed:

- 1) GAP Sr. No. 1.1 Raw material test certificates reviewed for its technical content only as declared by manufacturer and endorsed by vendor - Found to meet the applicable code and project specification requirement
- 2) GAP Sr. No. 1.2, 1.3 & 1.4 - Physical Properties, Dimension & Visual report of Raw material reviewed - found in order.
- 3) GAP Sr. No. 2.1 - In-process Dimension inspection report reviewed and found in order.
- 4) GAP Sr. No. 2.2 - In-process Mechanical testing report reviewed and found in order.
- 5) GAP Sr. No. 2.3 - In-process Hydro testing report reviewed and found in order.
- 6) GAP Sr. No. 2.4 - In-process workmanship & protective coating report reviewed and found in order.
- 7) Material test certificates Number DPP/LQC/GC-01212 Date 10.12.2021 reviewed and found in order.

NCR / Waiver (If Any):

None

Identification:

Inspected items identified with TUV Hard stamp "on OD near manufacturers marking. (Double on witnessed & rest single)

Order status:

Complete  Incomplete

Sub order status: (If applicable)

Complete  Incomplete

Date(s) of Inspection:

10.12.2021

Conclusion:

All items were inspected within the scope defined in approved PO, GAP, specifications & Found to meet the requirements of purchase order & Specifications.

Inspector(s) to TUV India Private Limited

Gaurav Kumar



Distribution List:  TUV India Client/End User  TUV India Executing/Originating Branch  Vendor/Sub Vendor  
 Revision Number (If Applicable): 00 - Type Reason for revision here.  
 This Document Supersedes IRN No.: Mention previous IRN Number.

Disclaimer: This inspection by TUV India Pvt. Ltd. is for the purpose of Test Certificates / Reports and issues of Inspection Release Note / Certificate does not relieve Client / Supplier / Manufacturer / Stockist from their responsibility towards the Client / End User to supply the genuine material / items and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quantity, Warranty, Guarantee requirements. Supplier / Manufacturer / Stockist is wholly legally responsible for genuineness of the material / items supplied and document(s) submitted. TUV India's responsibility is only limited to correctness of inspection results including review of the documents. It within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way legally responsible for genuineness of the material / items and document(s). If the calibration certificate(s) for the measuring instrument(s) / equipment(s) used during inspection do not have traceability to NABL / Other certifying bodies, then the scope of review is limited only to technical content in the Copyright: This document is the property of TUV India Private Limited and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd. TUV India Pvt. Ltd. (TUV INDIA GROUP) (REGD. & HEAD OFFICE), 801, Raheja Plaza - I, LBS Marg, Chakopar (West), Mumbai - 400066, Maharashtra, India. Tel. + 91 22 66477000, Email: inspection@tuv-india.com Website: www.tuv-india.com

EXECUTIVE SUMMARY

Salient Features

- Name of the state
  - Name of the District
  - Name of the Tehsil
  - Name of the Block
  - Name of the Programme
  - Name of the GP
  - No. of Village/Habitations
- UTTAR PRADESH  
 GORAKHPUR  
 BARHALGANJ  
 BARHALGANJ  
 Under Jai Jeevan Mission Programme  
 MAKRANDPUR  
 2/2

Table 1: List of Village and Habitations

S. No	District Name	Sub District Name	Block Name	Gram Panchayat Name	2011 Census Code	Revenue Village Name	Habitation Name
1	GORAKHPUR	BARHALGA NJ	BARHALGANJ	MAKRANNDP UR	187993	MAKRANDPUR	MAKRANDPUR
2	GORAKHPUR	BARHALGA NJ	BARHALGANJ	MAKRANNDP UR	187994	PEKALU AMANCHAK	PEKALUAMANCHAK

Village Population Summary

Table 2: Population, SC/ST and House hold Data  
 GP/VILLAGE-POPULATION DETAILS

S. NO	DESCRIPTION	GROWTH FACTOR WRT Y-2011	POPULATION	SC/ST	HOUSE HOLDS
1.	As per Census 2011	1	1133	619	211
2.	Initial Stage 2022	1.24	1400	765	261
3.	Middle Stage 2037	1.41	1600	874	288
4.	Ultimate Stage 2052	1.59	1800	983	335

- Rate of water supply
- Nature of Sources
- Source of Development
- Daily Water Demand Summary
- Base year 2022
- Intermediate year 2037
- Design year 2052
- a) b) c)
- Number of Tube wells
- Nature of Treatments
- Average Dosing Capacity
- Pumping plant for Tube Well
- a) No. and Type of Plant
- b) Anticipated Discharge
- c) Total working Head
- d) Motor (HP)
- Service Storage
- a) Quantity
- b) Capacity
- c) Staging
- 1 No.
- 75 KL
- 13 M
- 1 Number of Submersible Pump
- 300 LPM
- 42 M
- 7.5 HP
- 0.5 PPM
- Chlorinator through HDPE Tank (100 L) and Dosing metering pump (0-6LPH)
- 1 No.
- 64.7 LPCD (added 15% losses over 55 LPCD)
- Ground water
- Tube-Well
- 91 KLD
- 104 KLD
- 116 KLD



Estimate for Makrandpur Gram Panchayat  
Water Supply Scheme  
Under - SWSM  
Block- BARHALGANJ Distric- Gorakhpur

BOQ Item No.	Description	Unit	Qty	Rate	Amount
1.01	All the works including Hydrological survey, topographical survey, Design charges including preparation and approval of DPR	LS	1.00	202301.00	202301
2.00	Drilling of Borehole for Tubewell construction by DC/R/C/DTH Rig Machine including transportation, erection, dismantling of Rig and associated T&P complete in all respect including required all material labour etc.				
2.01	RIG Transportation for Tube Well Construction Transportation, Installation Dismantling of Rig machine and logging of bore hole Tube Well Construction- Drilling of Borehole DC/R/C Drilling up to 100Mtr.	Job	1.00	159478.88	159479
2.03	400 MMØ	Mtr.		1638.27	
2.04	450 MMØ	Mtr.		1834.20	
2.05	500 MMØ	Mtr.	100.00	2013.00	201300
2.06	600 MMØ	Mtr.		2422.00	
2.07	DC/R/C Drilling from 101 Mtr. To 200 Mtr.Deep	Mtr.			
2.08	450 MMØ	Mtr.		1960.88	
2.09	500 MMØ	Mtr.	80.00	2144.00	171520
2.10	600 MMØ	Mtr.		2510.25	
2.11	DC/R/C Drilling from 201 Mtr. To 300 Mtr.Deep	Mtr.			
2.12	450 MMØ	Mtr.		2831.63	
2.13	500 MMØ	Mtr.		3014.75	
2.14	600 MMØ	Mtr.		3381.00	
2.15	DC/R/C Drilling from 301 Mtr. To 400 Mtr.Deep & above	Mtr.			
2.16	450 MMØ	Mtr.		3319.35	
2.17	500 MMØ	Mtr.		3502.48	
2.18	600 MMØ	Mtr.		3868.72	
2.19	DTH Drilling upto 200.0 Mtr.Deep	Mtr.			
2.20	200/165 MMØ (in over burden/Hard Rock)	Mtr.		1250.00	
2.21	Development / Flushing of tubewell	Hr.		2900.00	
2.22	Tubewell Assembly (Supply + Fittings & Specials) MSERW plain pipe,As per IS 4270				
3.01	100 MMØ	Mtr.	115.00	927.50	218500
3.02	150 MMØ	Mtr.	36.00	2550.00	91800
3.03	200 MMØ	Mtr.		3800.00	
3.04	MSERW Pipe slotted pipe as per IS 8110	Mtr.			
3.05	100 MMØ	Mtr.	12.00	1366.85	33600
3.06	150 MMØ	Mtr.		2800.00	
3.07	200 MMØ	Mtr.		3833.80	
3.08	300 MMØ	Mtr.		5188.59	
3.09	MS fittings such as clamp, bail plug, reducer, well cap, girder & support structure	LS	1.00	32295.00	32295
3.10	MS fittings such as ring & centre guide				
3.11	Tubewell Assembly Lowering Works	RM	163.00	471.68	76884
3.12	Lowering of above assembly with welding of parts complete in all respect with all required material, T&P, labour, etc.				
4.01	Lowering up to 100 Mtr. Deep	Mtr.		129.45	
4.02	100 MMØ MSERW Plain/Slotted Pipe	Mtr.	100.00	281.00	28100
4.03	150 MMØ MSERW Plain/Slotted Pipe	Mtr.	36.00	376.50	13554
4.04	200 MMØ MSERW Plain/Slotted Pipe	Mtr.		472.00	
4.05	300 MMØ MSERW Plain/Slotted Pipe	Mtr.			
4.06	Lowering from 101 Mtr. To 200 Mtr. Deep				
4.07	150 MMØ MSERW Plain/Slotted Pipe	Mtr.	27.00	376.00	10152

Estimate for Makrandpur Gram Panchayat  
Water Supply Scheme  
Under - SWSM  
Block- BARHALGANJ District- Gorakhpur

Boq Item No.	Description	Unit	Qty	Rate	Amount
1.01	All the works including Hydrological survey, topographical survey, Design charges including preparation and approval of DPR	LS	1.00	202301.00	202301
2.00	Drilling of Borehole for Tubewell construction by DC/RC/DTH Rig Machine including transportation, erection, dismantling of Rig and associated T&P complete in all respect including required all material labour etc.				
2.01	RIG Transportation for Tube Well Construction Transportation, Installation Dismantling of Rig machine and logging of bore hole Tube Well Construction- Drilling of Borehole DC/RC Drilling up to 100Mtr.	Job	1.00	159478.88	159479
2.03	DC/RC Drilling up to 100Mtr.				
2.04	400 MMØ				
2.05	450 MMØ				
2.06	500 MMØ				
2.07	600 MMØ				
2.08	DC/RC Drilling from 101 Mtr. To 200 Mtr.Deep				
2.09	450 MMØ				
2.10	500 MMØ				
2.11	600 MMØ				
2.12	DC/RC Drilling from 201 Mtr. To 300 Mtr.Deep				
2.13	450 MMØ				
2.14	500 MMØ				
2.15	600 MMØ				
2.16	DC/RC Drilling from 301 Mtr. To 400 Mtr.Deep & above				
2.17	450 MMØ				
2.18	500 MMØ				
2.19	600 MMØ				
2.20	DTH Drilling upto 200.0 Mtr.Deep				
2.21	200/165 MMØ (in over burden/Hard Rock)				
2.22	Development / Flushing of tubewell Tubewell Assembly (Supply + Fittings & Specials)				
3.01	MSERW plain pipe,As per IS 4270				
3.02	100 MMØ				
3.03	150 MMØ				
3.04	200 MMØ				
3.05	300 MMØ				
3.06	MSERW Pipe slotted pipe as per IS 8110				
3.07	100 MMØ				
3.08	150 MMØ				
3.09	200 MMØ				
3.10	300 MMØ				
3.11	MS fittings such as clamp, bail plug, reducer, well cap, girder & support structure	LS	1.00	32295.00	32295
3.12	MS fittings such as ring & centre guide Tubewell Assembly Lowering Works Lowering of above assembly with welding of parts complete in all respect with all required material, T&P, labour, etc.	RM	163.00	471.68	76884
4.01	Lowering up to 100 Mtr. Deep				
4.02	100 MMØ MSERW Plane/Slotted Pipe				
4.03	150 MMØ MSERW Plane/Slotted Pipe				
4.04	200 MMØ MSERW Plane/Slotted Pipe				
4.05	300 MMØ MSERW Plane/Slotted Pipe				
4.06	Lowering from 101 Mtr. To 200 Mtr. Deep				
4.07	150 MMØ MSERW Plane/Slotted Pipe				

BOQ Item No.	Description	Unit	Qty	Rate	Amount
4.08	200 MMØ MSERW Plane/Stotted Pipe	Mtr.		499.19	
4.09	300 MMØ MSERW Plane/Stotted Pipe	Mtr.		745.58	
4.10	Lowering from 201 Mtr. To 300 Mtr. Deep	Mtr.		385.19	
4.11	150 MMØ MSERW Plane/Stotted Pipe	Mtr.		459.00	
4.12	200 MMØ MSERW Plane/Stotted Pipe	Mtr.		606.62	
4.13	300 MMØ MSERW Plane/Stotted Pipe	Mtr.		426.53	
4.14	Lowering from 301 Mtr. To 400 Mtr. Deep & above	Mtr.		499.00	
4.15	150 MMØ MSERW Plane/Stotted Pipe	Mtr.		643.94	
4.16	200 MMØ MSERW Plane/Stotted Pipe	Mtr.			
4.17	300 MMØ MSERW Plane/Stotted Pipe	Mtr.			
5.00	Supply and unconsolidated packing of gravel with suitable size Development of Tube well	Cum	47.00	7500.00	352500
6.01	Transportation, Installation Dismantling of 150 PSI Compressor	Job		42120.00	
6.02	Charges for Development by 150 PSI Compressor per hour	Hr.		2544.52	
6.03	Transportation, Installation Dismantling of 250/400/600 PSI Compressor	Job	1.00	42120.00	42120
6.04	Charges for Development by 250 PSI Compressor per hour	Hr.		3027.00	
6.05	Charges for Development by 400 PSI Compressor per hour	Hr.	60.00	3154.10	189246
6.06	Charges for Development by 600 PSI Compressor per hour	Hr.		4062.20	
6.07	Transportation, Installation Dismantling of 0.5 Cusec OP Unit and Yield test, water test	Job		22321.28	
6.08	Charges for Development of TW by 0.5 Cusec OP Unit	Hr.		785.42	
6.09	Transportation, Installation Dismantling of 1 Cusec to 3 Cusec OP Unit and Yield test, water test	Job	1.00	67225.00	67225
6.10	Charges for Development of TW by 1 cusec OP Unit	Hr.	100.00	959.00	95900
6.11	Charges for Development of TW by 3 cusec OP Unit	Hr.		1196.00	
6.12	Transportation, Installation Dismantling of 2 Cusec OP Unit and Yield test, water test	Job		89317.00	
6.13	Charges for Development of TW by 2 cusec OP Unit	Hr.		1119.00	
7.00	Pumping Plant:- SITC of Pumping plant including pumps with motors starter, panel, cable, complete in all respect with all required material T&P labour etc.				
7.01	1 HP	Nos		32518.98	
7.02	2 HP	Nos		35843.14	
7.03	3 HP	Nos		46249.21	
7.04	5 HP	Nos		65037.95	
7.05	7.5HP	Nos	1.00	228500	228500
7.06	10 HP	Nos		230200	
7.07	12.5 HP	Nos		238800	
7.08	15 HP	Nos		252100	
7.09	17.5 HP	Nos		276504.56	
7.10	20 HP	Nos		295500	
7.11	25 HP	Nos		334043.48	
7.12	30 HP	Nos		366163.04	
7.13	35 HP	Nos		393723.7	
7.14	40 HP	Nos		426547.83	
7.15	Variation in HP due to change of site locations increased/decreased in per HP of the proposed pumping plants.	Rate/HP		30467	
8.00	Pressure Transmitter	Nos	1.00	43120	43120
9.00	Electrically operated Sluice Valve PN 1.0 dia 100 mm	Nos		125000	
9.00	Electrically operated Sluice Valve PN 1.0 dia 100 mm/86M	Nos	3.00	125000	375000
9.01	Electrically operated Sluice Valve PN 1.0 dia 150 mm	Nos		125000	
9.02	Electrically operated Sluice Valve PN 1.0 dia 200 mm	Nos		150000	
Additional	Check Valve:-				
9.03	Check Valve PN 1.0 DPCV dia 100 mm	Nos		27519.8	
9.03	Check Valve PN 1.0 DPCV dia 100 mm/86M	Nos	1.00	27519.8	27520
9.04	Check Valve PN 1.0 DPCV dia 150 mm	Nos		51145.45	



BOQ Item No.	Description	Unit	Qty	Rate	Amount
9.05	Check Valve PN 1.0 DPCV dia 200 mm	Nos	73485.9		
9.06	Dismantling Joint PN 1.0 dia 100 mm	Nos	3923.92		
9.07	Dismantling Joint PN 1.0 dia 150 mm	Nos	5605.6		5606
9.08	Dismantling Joint PN 1.0 dia 200 mm	Nos	7367.36		7367
9.09	SITC of Chain Pulley Blocks				
9.10	1 Tonne	Nos	46305		46305
9.11	2 Tonne	Nos	58432.5		273000
10.00	Turbidity & Chlorine analyzer	Nos	273000		273000
11.00	Hydrostatic Level Sensor:- Providing and installation hydrostatic level sensor at all tubewell pumping system including all accessories etc. complete in all respect as per instructions of Engineer -in-charge.	Nos	126000		126000
12.00	Sabblizer				
12.01	2 KVA	Nos	12777.78		
12.02	5 KVA	Nos	25555.56		
12.03	7.5 KVA	Nos	44722.22		
12.04	10 KVA	Nos	12777.78		
12.05	15 KVA	Nos	166111.11		
12.06	20 KVA	Nos	191666.67		
12.07	25 KVA	Nos	204444.44		
12.08	30 KVA	Nos	230000		
12.09	40 KVA	Nos	281111.11		
12.10	50 KVA	Nos	319444.44		
12.11	60 KVA	Nos	345000		
13.00	Column Pipe:- SITC of Column pipe of MS pipe for connecting submersible pumps				
13.01	32 mm Dia size - MS pipe	Mtr.	500		
13.02	40 mm dia size - MS pipe	Mtr.	666.67		
13.03	50 mm dia size - MS pipe	Mtr.	921		
13.04	65 mm Dia size - MS pipe	Mtr.	1066.67		
13.05	80 mm Dia size - MS pipe	Mtr.	1400		
13.06	100 mm Dia size - MS pipe	Mtr.	1567		47010
13.07	150 mm Dia size - MS pipe	Mtr.	2167		
14.00	Chlorinating System:- Supply, installation of chlorinating system with dosing pump 0-6 LPH capacity with 100 Litres(lw+ls) tanks, valves, pipes with required accessories (Automatic dosing system for chemical injection)	JOB	1.00		112000
15.00	Fluoride Removal Plant:- Supplying, installation, testing, commissioning of Fluoride removal plant for required capacity including transportation and labour charges as complete. (vender have to select the technology based on capacity (Electrolytic-de fluoridation plant or media based system). Rates for 400 KLD/ 500 LPM	LS	8062500		
16.00	Iron Removal Plant:- Supplying, installation, testing, commissioning of Iron removal plant which includes vessel, media, piping valves etc. for required capacity including transportation and labour charges as complete. Rates for 400 KLD/ 500 LPM	LS	6062500		
17.00	Arsenic Removal Plant:- Supplying, installation, testing, commissioning of Arsenic removal plant which include vessel, media, piping valves etc. for required capacity including transportation and labour charges as complete. Rates for 400 KLD/ 500 LPM	LS	9000000		

BOQ Item No.	Description	Unit	Qty	Rate	Amount
18.00	TDS and Hardness Removal Plant:- Supplying, installation, testing, commissioning of reverse osmosis plant which includes pump, micron cartridge filter, high pressure pump, reverse osmosis membrane, cleaning system and required piping and valves etc. complete for required capacity including transportation and labour charges as complete. Rates for 400 KLD/500 LPM	LS		13125000	
19.00	Tube Well Electrification:- Internal electrification of tube well	LS	1.00	20000	20000
20.00	Solar Power Plant:- SITC of Solar power plant (for complete plant) including solar panel, Structure, inverter etc. complete in all respect with required material, T&P labour	KW	15.00	86800	1302000
21.00	Boundary Wall:- Construction of 1.3 m high and 15mm thick boundary wall with 230 mmx230 mm thick pillar made in Brick masonry in 1 cement and 4 sand mortar, the spacing between two pillar should not be more than 3.0 m/c and the depth of foundation should not be less than 0.60m, at the site of water works as per departmental type design and drawing, and, as per specifications given in the bid document including supply of all materials, labour T&P etc. for proper completion of work as per instructions of Engineer-in-charge. (Drawing No.D-1)	Rm	145.20	6400	929280
22.00	MS Gate:- Supply and fixing of 3.6 m x 1.20 m MS gate including fabrication and supply of steel and construction of boundary wall pillars of size 1.35mx0.23mx0.23m with ornamental brick work 15mm th. around RCC, as per departmental type design and drawing (Drawing No. D-1) and as per specifications laid down in the bid document, including supply of all material, labour, T&P etc. required for proper completion of work as per instructions of Engineer-in-charge.	No.	1.00	52000	52000
23.00	MS Wicket Gate :- Supply and fixing of 1.2m wide MS wicket gate including fabrication and supply of steel and construction of boundary wall pillars etc. as per specifications laid down in the bid document, including supply of all material, labour, T&P etc. required for proper completion of work as per instructions of Engineer-in-charge.	No.	1.00	19000	19000
24.00	Interlocking Pavement:- Construction of Interlocking pavement for approach to water works, as per departmental type design and drawing and as per specifications laid down in the bid document, including supply of all materials, labour, T&P etc. required for proper completion of work as per instructions of Engineer-in-charge.	Sqm.	257.40	1070.5	275547
25.00	Granular Sub Bases:- Construction of granular sub base by providing coarse grade materials, spreading in uniform layers including watering and compaction complete.	Cum	51.48	2800	144144
26.00	Construction of WBM:- Construction of WBM by providing grade materials, spreading in uniform layers including watering and compaction complete.	Cum	64.35	3029	194916

BOQ Item No.	Description	Unit	Qty	Rate	Amount
27.00	Earth Filling:- Earth filling work for proper leveling of water work site, in accordance with the contour map and Grid map of existing site enclosed (Drawing no.D-1), including leveling, dressing, excavation and filling of earth where necessary and also including all labour, materials, T&P etc. required for proper completion of works and also including carriage of earth from within a distance of about 8 km. from the site of works as per instructions of Engineer - in - charge.	Cum		890	
28.00	Semicircular Drain:- Provision for inside semicircular drain 200mm dia including supply of all materials, labour and T & P etc. complete.	Rmt	150.00	1607.14	241071
29.00	Pump House (3.6x3.0x3.0):- Provide all materials, labour, T&P etc. complete and construct Pump house size (3.6x3.0x3.0)m Chlorinating room size (2.5x1.8x3.0)m as per departmental type design and drawing (drawing no-D-2) and as per the specifications for civil work given in the bid document, including supply of all material, labour and T&P etc complete as per instructions of Engineer - in - charge.	Job	1.00	597000	597000
30.00	Pump House (2.5x3.0x3.0):- Provide all materials, labour, T&P etc. complete and construct Pump house size (2.5x3.0x3.0)m Chlorinating room size (1.5x1.3x3.0)m as per departmental type design and drawing (drawing no-D-2) and as per the specifications for civil work given in the bid document, including supply of all material, labour and T&P etc complete as per instructions of Engineer - in - charge.	Job	404000		
31.00	Bye-pass Chamber:- Provide all materials, labour, T&P etc. complete and constructed Bye-pass chamber for pump house ( 1000 (L) x 1000 (W) x 1150 (H) mm ) drawing (drawing no.D-3) and as per the specifications for civil work given in the bid document, including supply of all material, labour and T&P etc complete as per instructions of Engineer - in - charge.	No.	1.00	14600	14600

BOQ Item No.	Description	Unit	Qty	Rate	Amount
32.01	50 KL 10 M Staging	Job		1712500.00	
32.02	50 KL 12 M Staging	Job		1788750.00	
32.03	75 KL 10 M Staging	Job		2150000.00	
32.04	75 KL 12 M Staging	Job	1.00	2242500.00	2242500
32.05	100 KL 12 M Staging	Job		2886250.00	
32.06	100 KL 16 M Staging	Job		3073750.00	
32.07	150 KL 12 M Staging	Job		3241250.00	
32.08	150 KL 16 M Staging	Job		3457500.00	
32.09	175 KL 12 M Staging	Job		3441250.00	
32.10	175 KL 16 M Staging	Job		3732500.00	
32.11	200 KL 12 M Staging	Job		3843750.00	
32.12	200 KL 16 M Staging	Job		4040000.00	
32.13	200 KL 18 M Staging	Job		4105000.00	
32.14	225 KL 12 M Staging	Job		4170000.00	
32.15	250 KL 12 M Staging	Job		4537500.00	
32.16	300 KL 12 M Staging	Job		4877500.00	
32.17	300 KL 16 M Staging	Job		5508750.00	
32.18	350 KL 14 M Staging	Job		6093750.00	
32.19	400 KL 14 M Staging	Job		6830000.00	
32.20	400 KL 16 M Staging	Job		7021250.00	
32.21	500 KL 14 M Staging	Job		7457500.00	
32.22	25 KL 10 M Staging	Job		1296250.00	
32.23	25 KL 12 M Staging	Job		1363750.00	
32.24	For 2 m Staging (5% additional per Meter)	Rm	1.00	112125.00	112125

OHT:- Supply of all materials labour T&P etc. for complete construction of R.C.C. Over Head Tank of following capacity and staging above ground level with main components, including cost of soil testing and assuming bearing capacity of soil as 8 MT, with supply of design and drawings. All the water retaining components of OHT shall be casted in M-30 concrete and minimum grade of concrete of foundation and staging should be M-25 with approved cement, coarse sand and stone grit as per I.S. 11682 and I.S.456 Seismic effects and wind load should be taken into consideration as per I.S. 1893 for earthquake resistance and I.S. 875 part-III for wind load on structure and including 1M wide RCC staircase, 1 m wide R.C.C. M30 balcony, M.S. ladder made of 50x50x6 mm angle section and 20mm plain M.S. bars with hand rails of 20mm medium class G.I. pipes, One aluminum ladder inside the tank from top dome to bottom dome, R.C.C. railing with 20mm dia medium class G.I. pipe (in 3 rows) on both sides of stair case, supported on 50x50x6mm M.S. angle section, spaced at intervals not more than 1.5m, Proper ventilator at top dome in circular shape of 1.2 m dia, Water level indicator fabricated with sensor connecting to automation, Lighting conductor as per I.S.S.2309 or its latest amendments of latest electricity rules, consisting of proper elevation rod with 5 or more fork points as prescribed in ISS 2309-1969 and ISS 3013-1966, C.I. manhole of min 60x60cm size with locking arrangement, Supply, fixing, joining of D.I.D/F Pipes of appropriate size with D.I.D/F specials conforming to IS 8329/2000 as vertical pipes for inlet, outlet, overflow and washout as per latest / relevant I.S. specifications with all joining materials for proper completion of work, Construction of bed blocks in 1:2:4 PCC with cement, coarse sand and approved stone grit / Construction of washout / overflow chamber and chambers for sluice / buffer fly valves as per departmental type design and drawing, Supply of 200 mm dia PVC pipe as per I.S.- 4985/2000 for disposal of water from overflow and washout chamber to suitable point outside the water works compound, Painting of all concrete surface and steel pipe works with three coats of

BOQ Item No.	Description	Unit	Qty	Rate	Amount
34.00	Ordinary Soil	Cum	2309.61	214.61	495666
35.00	Mixed Soil with Kanhar	Cum	2309.61	249.27	575717
36.00	Soft Rock	Cum		943.82	
37.00	Hard Rock	Cum		1319.18	
Additional	Disposal of Surplus Earth top 300 mm hr.	Cum			
38.00	Sand Bedding:- Sand Bedding in trenches in layers not exceeding 10 cm. in depth, consolidating each deposited layer by ramming and watering complete as per instructions of Engineer.	Cum	10.30	1656.00	17050
39.00	Retaining Wall:- Construction of Retaining Wall for Protection Survey, Investigation, Soil Testing, Planning, construction, commissioning etc. as per design and drawing provided by the contractor all in accordance with the relevant latest I.S. Codes and approved by the Engineer as per conditions of the bid documents. The design and drawings provided by the contractor should be betted by any IIT Institute or Government Engineering College approved by the Engineer, on contractor's cost. For construction of R.C.C. retaining wall including excavation of earth in hard rock/soft rock/ Kanhar/ mortar/ bajri etc. for foundation. Plain Cement Concrete 1:4:8 (one cement four fine aggregates and eight coarse aggregates) and supply of steel as per drawing including bonding, binding with all type of binding materials including wastage of steel Reinforced Cement Concrete (M20) 1:1½:3(one cement one and half fine aggregates and three coarse aggregates) including cost of all arrangement of shuttering, scaffolding and water with supply of all materials, labors T&P etc. required for proper completion of works as per the directions of the Engineer (Provisional)	Cum		16400.00	
40.00	Ductile Iron Pipes:- Supply of following sizes (D.I.) pipes for rising main/distribution system conforming to latest/relevant I.S. 8329/2000 Specifications with all joining materials such as specials conforming to latest/relevant I.S. specifications, suitable for D.I pipes, as per IS-1239/2000 and IS 8329/2000 or their latest amendment including F.O.R. Carting up to site of work, also including specials for these pipes and lowering them into the trenches and laying true to alignment and gradient and jointing etc. complete (including testing of pipe lines and cutting of pipes for making up the length but excluding the cost of trenches), all complete as per instructions of Engineer -in-charge.				
40.01	Ductile Iron Pipe (K-9)	m		3877.6	
40.02	300 mm dia Ductile Iron K-9	m		3103.5	
40.03	250 mm dia Ductile Iron K-9	m		2332.32	
40.04	200 mm dia Ductile Iron K-9	m		1728.48	
40.05	150 mm dia Ductile Iron K-9	m		1411.41	
40.06	125 mm dia Ductile Iron K-9	m		1191.41	
40.07	100 mm dia Ductile Iron K-9	m	35.00	1191.41	41699
	Ductile Iron Pipe (K-7)	m		905.41	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
40.08	300 mm dia Ductile Iron K-7	m		3151.6	
40.09	250 mm dia Ductile Iron K-7	m		2564.5	
40.10	200 mm dia Ductile Iron K-7	m		1848.32	
40.11	150 mm dia Ductile Iron K-7	m		1497.48	
40.12	125 mm dia Ductile Iron K-7	m		1301.41	
40.13	100 mm dia Ductile Iron K-7	m		1007.11	
40.14	80 mm dia Ductile Iron K-7	m		909.49	
41.01	90 mm dia HDPE Pipe PN6, PE 100	m	232.00	229.5	53244
41.02	75 mm dia HDPE Pipe PN6, PE 100	m	1074.00	169.2	181721
41.03	63 mm dia HDPE Pipe PN6, PE 100	m	5142.00	125.8	646864
42.00	Valves:- Supply and carting up to site of work of the following dia DI butterfly /sluice valves, class I, working pressure 10 Kg/cm <sup>2</sup> conforming to IS: 780/1969 or its latest amendments, including valve fittings & dismantling joints as per requirement F.O.R. destination, and lowering them into the already prepared trenches, fixing in position and joining them with pipelines and testing etc. complete and also including supply of joining materials etc. complete including all taxes and insurance, as per instructions of Engineer -in-charge.				
42.01	Sluice valve - 300 mm dia	Nos		64042.00	
42.02	Sluice valve - 250 mm dia	Nos		48109.00	
42.03	Sluice valve - 200 mm dia	Nos		27304.00	
42.04	Sluice valve - 150 mm dia	Nos		17626.00	
42.05	Sluice valve - 125 mm dia	Nos		14505.00	
42.06	Sluice valve - 100 mm dia	Nos	2.00	14455.00	28910
42.07	Sluice valve - 80 mm dia	Nos	2.00	12401.00	24802
42.07.1	Sluice valve - 65 mm dia	Nos	2.00	10650.00	21300
42.07.2	Sluice valve - 50 mm dia	Nos	2.00	9700.00	19400
42.08	Scour valve - 80 mm dia	Nos	5.00	10160.84	50804
42.09	Scour valve - 100 mm dia	Nos		12535.28	
42.10	Scour valve - 150 mm dia	Nos		17625.57	
42.11	Scour valve - 200 mm dia	Nos		27304.03	
42.12	Scour valve - 250 mm dia	Nos		48109.48	
42.13	Pressure Relief Valve				
42.14	PRV 80 mm dia	Nos		54219.00	
42.15	PRV 100 mm dia	Nos		80025.00	
42.16	PRV 150 mm dia	Nos		124575.00	
42.17	Single / Double ball type Air Valve:- Supply and installation, testing etc. of single/double ball type air valve conforming to latest/relevant I.S. specifications including all taxes and insurance, carting up to site of work and lowering them into the trenches, fixing in position and joining them with pipelines and testing etc. complete (including supply of joining materials and Valve fittings etc complete) as per instructions of Engineer.				
42.18	20 mm	Nos	5.00	10229.21	51146
42.19	50 mm	Nos		23170.33	
42.20	80 mm	Nos		23170.33	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
42.21	150 mm	Nos		41024.88	
42.22	Supply of under ground sluice valve type fire hydrant consisting of 80 mm dia sluice valve, 80mm dia tail pieces, 80mm dia duck foot bend and 80 mm dia standard makes iron coupling with cap and etc. complete conforming to latest/relevant I.S. specifications including all taxes and insurance up to site of work and lowering them into the trenches, fixing in position and jointing them with pipelines and testing etc. complete (including supply of jointing materials and Valve fittings per instructions of Engineer-in-charge.	Nos	3.00	24500.00	73500
43.00	Valve Chambers:- Construction of following type chambers as per department type design and drawing including Heavy duty M.S. Manhole Cover and all materials, labour, T&P etc complete for proper completion of work as per instructions of Engineer-in-charge.				
43.01-43.02	Sluice Valve Chamber (Masonry Type):- Dia upto 200 mm - 1000 (L) x 1200 (W) x 1300 (H) mm	No.	6.00	25800.00	154800
43.03	Sluice Valve Chamber (Surface Box Type):- Dia upto 200 mm - 1000 (L) x 1200 (W) x 1300 (H) mm	No.		5000.00	
43.04	Fire Hydrant chamber (800 (L) X 1250 (W) X 1000 (H) mm)	No.	3.00	18500.00	55500
43.05	Air Valve Chamber				
43.06	350 (L) x 350 (W) x 500 (H) mm	No.	5.00	9000.00	45000
43.07	Scour Valve Chamber				
43.08	dia upto 200 mm - 1000 (L) x 1200 (W) x 1300 (H) mm	No.	5.00	29670.00	148350
43.09	PRV Valve Chamber - 1000 (L) x 1200 (W) x 1300 (H) mm	No.		28380.00	
44.00	Design and construct Thrust Block made in R.C.C. with cement, coarse sand & 20 mm gauge stone ballast in proportion of 1:1.5:3, for pipe line, including supply of MS reinforcement wrought to equated shape as necessary, its bending, fixing & binding the same with 0.50 mm thick binding wire in position & necessary centering & shuttering including curing and supply of all materials, labour, T & P etc. required for proper completion of the work and as per specifications for RCC work as per instructions of Engineer-in-charge.				
44.01	Reinforced Cement Concrete:- Design and construct Thrust Block made in Reinforced Cement concrete (1:1.5:3), with graded stone chips (20 mm nominal size) excluding shuttering and reinforcement, as per technical requirements.	Cum	0.32	13656.33	4370
44.02	Shuttering:- Providing shuttering for Thrust block using approved stout props and thick hard wood planks of approved thickness with required bracing for concrete works curved or straight including fitting fixing and striking out after completion of works.	Sqm	3.20	420.00	1344
44.03	Reinforcement of Thrust Block:- Providing reinforcement of Thrust block for reinforced concrete work including distribution bars, stirrups, binders etc. initial straightening and removal of loose rust (if necessary), cutting to requisite length, hooking and bending to correct shape, placing in proper position and binding with wire at every inter-section, complete as per drawing and direction.	MT	0.02	109838.98	1757
45.00	Staff Quarter / Office Room:- Provide all materials labour, T&P etc. and construct single room staff quarter / office room at water works site identified by the Engineer-in-charge as per department type design and specifications of civil works laid down in the bid document, including all material labour, T&P etc complete for proper completion of work as per instructions of Engineer-in-charge. (Drawing No.D-7)	No	1.00	970600	970600

BOQ Item No.	Description	Unit	Qty	Rate	Amount
46.00	Recharge Mechanism:- Water recharge Mechanism within the water works campus	Sqm	16.00	52500.00	840000
47.00	Backfilling of Earth:- Backfilling of abandoned tube well with available Earth	Cum		107.00	
48.00	Assesst replacement items				
48.01	Pumping Plant:- SITC of Pumping plant including pumps with motors, starter, panel, cable, complete in all respect with all required material T&P labour etc.				
48.02	1 HP	Nos		32518.98	
48.03	2 HP	Nos		35843.14	
48.04	3 HP	Nos		46249.21	
48.05	5 HP	Nos		65037.95	
48.06	7.5HP	Nos		228500.00	
48.07	10 HP	Nos		230200.00	
48.08	12.5 HP	Nos		238800.00	
48.09	15 HP	Nos		252100.00	
48.10	17.5 HP	Nos		276504.56	
48.11	20 HP	Nos		295500.00	
48.12	25 HP	Nos		334043.48	
48.13	30 HP (discharge 1000 LPM Head 62 m)	Nos		366163.04	
48.14	35 HP	Nos		393723.70	
48.15	40 HP	Nos		426547.83	
48.16	Turbidity & Chlorine analyzer	Nos		273000.00	
48.17	Hydrostatic Level Sensor:- Providing and installation hydrostatic level sensor at all tubewell pumping system including all accessories etc. complete in all respect as per instructions of Engineer -in-charge.	Nos		126000.00	
48.18	3Mtr. Long Column Pipe	Nos		1500.00	
48.19	32 mm Dia size - MS pipe	Nos		2000.01	
48.20	40 mm dia size - MS pipe	Nos		2763.00	
48.21	50 mm dia size - MS pipe	Nos		3200.01	
48.22	65 mm Dia size - MS pipe	Nos		4200.00	
48.23	80 mm Dia size - MS pipe	Nos		4701.00	
48.24	100 mm Dia size - MS pipe	Nos		6501.00	
48.25	150 mm Dia size - MS pipe	Nos			
49.00	Tubewell Automation System:- Installation of suitable capacity simple T.W. automation system to control operation of the pumping plant with respect to high/low water level in OHT with RTU panel, 7" HMI screen, surge device including energy meter inside the pump house with arrangement for communication of data with GSM and GPRS system to show required parameters including all accessories etc. complete in all respect as per instructions of Engineer -in-charge.	Job	1.00	375000	375000
50.00	Dismantling of Roads:- Dismantling of Following type of surfaces including sorting out and stacking of servicable materials and disposal of unservicable materials upto a distance of 50m as per instructions of Engineer -in-charge.				
50.01	B.O.E. Surface	Sqm		100.00	32900
50.02	Bituminous Surface	Sqm		1719.00	343800
50.03	Interlocking Road	Sqm		267.00	41385
50.04	C.C. Road	Sqm		476.00	157061
51.00	Restoration of Roads:- Restatement of the following type of road surface with old and new materials including supply of all materials, labour, T&P etc. required for proper completion of the work as per instructions of Engineer -in-charge.				
51.01	B.O.E. Surface (50% of existing bricks to be reused)	Sqm		329.00	115150
51.02	Bituminous surface	Sqm		1719.00	2638356
51.03	Interlocking Road	Sqm		267.00	285824



Boq Item No.	Description	Unit	Qty	Rate	Amount
51.04	C.C. Road	Sqm	476.00	1560.71	742898
52.00	Nala/Culvert Crossing:- Provision for following types of Culvert crossing -along the alignment of pipe line complete as per instructions of Engineer -in -charge. (casing of pipe is done by concreting)				
52.01	Nala/Culvert Crossing ( width -3.5 m) upto Dia 300 mm	Nos	2.00	19000	38000
52.02-52.03	Trenchless Crossings:- Survey site Investigation Planning , design Drawings as per State Road manual and vetting / checked from State Road Divisional Office and taking NOC for trenchless crossing of National highway road and Railway track(crossing length 15m to 25m ), Road for of required dia Rising main pipe with casing pipe as required for proper completion of work required size of MS casing pipe as per drawing and as per coating internally and 250 micron anti corrosive bituminous paint externally by trenchless technology method at an average depth 3.60 mtr from normal ground level up to top of casing pipe including excavation & filling of Pit, Dewatering arrangement, Supporting system for soil, also including supply and fixing of 2 no Sluice valve ISI Mark, construction of sluice valve chamber etc. all complete work including supply & fixing specials in carrier pipe over main pipe, as per specification given in the bid documents including supply of all materials, labour T&P etc. for proper completion of work as per instruction of Engineer.				
52.04	Railway Line crossing (Upto Dia 350 mm)	Nos		60000	
52.05	National Highway road crossing (Upto Dia 350 mm)	Nos		40000	
52.06	State Highway road crossing (Upto Dia 350 mm)	Nos		27000	
52.07	Road Crossing:- Excavation in foundation of trench of proper size in soil mixed with moorum, Shingle, Kanakar, soft rock, hard rock, including refilling, dressing and ramming earth or sand or bafri, ballast, including providing, supply, carting, lowering, laying and joining of casing pipe of RCC NP-3 with appropriate size, with rubber ring joint, sand filling in gap inside RCC pipe, insertion of distribution pipe into the encasing pipe including supply of T&P, including concrete of 150 mm thick in with 40mm gauge brick ballast local sand and cement in proportion of 8:4:1, provision for barticading, labour for traffic diversion etc. Complete for proper completion of work as per instruction of Engineer.				
52.08	50 mm dia. Pipe	Nos		1400	
52.09	100 mm dia. Pipe	Nos		1700	
52.10	150 mm dia. Pipe	Nos		2000	
52.11	200 mm dia. Pipe	Nos		2400	
52.12	250 mm dia. Pipe	Nos		3600	
52.13	300 mm dia. Pipe	Nos		3900	
52.14	350 mm dia. Pipe	Nos		4386	
52.15	400 mm dia. Pipe	Nos		4700	
52.16	450 mm dia. Pipe	Nos		5200	
52.17	500 mm dia. Pipe	Nos		6200	
52.18	600 mm dia. Pipe	Nos		7600	

Boq Item No.	Description	Unit	Qty	Rate	Amount
53.00	Functional House Tap Connection:- Making house connection should be done atleast 2 m inside the boundary wall with provision of tap from distribution line to outer wall of house, with supply of 1 m G.I. pipe ( 15 mm ) ( above ground ) & average 5 mtr. MDPE Pipe ( 20 mm ) ( below ground) including specials, saddle, Tap, etc. of suitable size, T&P etc. including excavation, laying and jointing for proper completion of work as per instructions of Engineer as per Dwg 12 ( excluding road restoration)	Nos.	261.00	3500	913500
54.00	Stand Post:- Construction of single tap pillar type stand post as per type design	Nos.	6.00	10000	60000
55.00	Operation and Maintenance:- Operation and Maintenance for 10 years of water supply schemes after completion including staff required for operation and maintenance, chemicals, all materials, specials T & P for operation and maintenance, excluding electricity charges. Note:- 6% Inflation Factor considered for arriving the O&M Cost (2% of Capex cost for first year of O&M) Rs				
55.01	Cost of DPR Preparation @ 1% of CAPEX Cost of DPR	%			
56.01	150mm	Nos.	150000		
56.02	200mm	Nos.	190000		
56.03	250mm	Nos.	225000		
56.04	300mm	Nos.	260000		
56.05	350mm	Nos.	330000		
56.06	400mm	Nos.	420000		
56.07	450mm	Nos.	500000		
56.08	500mm	Nos.	550000		
57.01	soft starter with RS485 port -400V,7.5KW Rating	Nos.	60000		
57.02	soft starter with RS485 port -400V,15KW Rating	Nos.	70000		
57.03	soft starter with RS485 port -400V,22KW Rating	Nos.	85000		
57.04	soft starter with RS485 port -400V,30KW Rating	Nos.	100000		
57.05	soft starter with RS485 port -400V,45KW Rating	Nos.	125000		
57.06	soft starter with RS485 port -400V,55KW Rating	Nos.	140000		
57.07	soft starter with RS485 port -400V,75KW Rating	Nos.	150000		
57.08	soft starter with RS485 port -400V,90KW Rating	Nos.	175000		
57.09	soft starter with RS485 port -400V,110KW Rating	Nos.	225000		
57.10	soft starter with RS485 port -400V,132KW Rating	Nos.	250000		
57.11	soft starter with RS485 port -400V,220KW Rating	Nos.	275000		
57.12	soft starter with RS485 port -400V,250KW Rating	Nos.	325000		
57.13	soft starter with RS485 port -400V,312KW Rating	Nos.	375000		
57.14	soft starter with RS485 port -400V,450KW Rating	Nos.	550000		
58.01	100 Amp rating	Nos.	45000		
58.02	125 Amp rating	Nos.	50000		
58.03	160 Amp rating	Nos.	70000		
58.04	200 Amp rating	Nos.	120000		
58.05	250 Amp rating	Nos.	135000		
58.06	315 Amp rating	Nos.	140000		
58.07	400 Amp rating	Nos.	150000		
58.08	500 Amp rating	Nos.	190000		
58.09	630 Amp rating	Nos.	225000		
59.00	Radar type Level transmitter	Nos.	120000		
60.00	Control Panel:- control panel for all power equipments with IP 54 protection	Nos.	120000		
61.00	Cablings for Tube Well:- complete cabling for tubewell including all power and control cables of all equipments at pump house and OHT	Nos.	60000		

BOQ Item No.	Description	Unit	Qty	Rate	Amount
62.00	Master Control PLC:- Master control plc with CPU, SCADA software including GSM / GPRS modem, necessary firewall, ethernet switch, CCTV system	Nos		2665000	
63.00	Installation testing and commissioning	Nos	1.00	60000	60000
Additional Items					
A1-1	110 mm dia HDPE Pipe PN6, PE 100	m	17.00	326.71	5554
A1-2	125 mm dia HDPE Pipe PN6, PE 100	m		414.95	
A1-3	140 mm dia HDPE Pipe PN6, PE 100	m		513.86	
A1-4	160 mm dia HDPE Pipe PN6, PE 100	m		663.92	
A1-5	180 mm dia HDPE Pipe PN6, PE 100	m		829.93	
A1-6	200 mm dia HDPE Pipe PN6, PE 100	m		1016.89	
A1-7	Supply Installation of Display board of Size 2M X 1 M for Providing details of proposal of water supply scheme	LS	1.00	25000	25000
A1-8	Provision for arboriculture for development of water works	LS	1.00	50000	50000
A1-9	Battery Backup with Accessories for 2 Kw Load	Nos		92800	
A1-10	40 Watts Solar Street Lights inbuilt with all accessories	Nos	4.00	30000	120000
A1-11	SITC of DG for Electricity support	Nos			
A1-11-1	7.5 KVA	Nos		240000	
A1-11-2	10 KVA	Nos		260000	
A1-11-3	15 KVA	Nos	1.00	306000	306000
A1-11-4	20 KVA	Nos		370000	
A1-11-5	25 KVA	Nos		389000	
A1-11-6	30 KVA	Nos		405000	
A1-11-7	40 KVA	Nos		483000	
A1-11-8	45 KVA	Nos		495000	
A1-11-9	50 KVA	Nos		555000	
A1-11-10	62.5 KVA	Nos		569000	
A1-12	Electromagnetic flow meters	Nos			
A1-12-1	100mm Electromagnetic flow meters	Nos	1.00	100000	100000
A1-12-2	80mm Electromagnetic flow meters	Nos		80000	

Estimate for Makrandpur Gram Panchayat						
Water Supply Scheme						
Under - SWSM						
Block - BARHALGANJ District- Gorakhpur						
Form "J" - Comprehensive Scheme						
Sr. No.	Description of Work	Amount (Rs. in Lacs)	%	Amount (Rs. in Lacs)	Govt. of U.P. Share	Govt. of India Share
1	Cost of Work	206.36		206.36	199.53	7
2	0.14% Discount as per Contract on Cost of work	-206.36	-0.14%	-0.29		
	Net Cost of Work	199.53		199.53		
3	Add Contingency 2%	406.07	2.00%	412		
	Sub Total (A)			210.19	105.10	
4	Add GST 12%-B	210.19	12.00%	25.32	12.61	
5	Add 12.5% Centage-C	210.19	12.50%	26.27	12.61	
	Grand Total (A+B+C)			261.89	143.98	
6	1st O&M Cost (after DLP)	206.07		51.13	117.71	
	Total Cost of Scheme (Excluding O&M)			206.07	206.07	

TOTAL POPULATION A (ULTIMATE YEAR 2052)	1800
Per Capita Cost (NET COST+CONTINGENCY+GST)	13079

CHECKED BY \_\_\_\_\_ PREPARED BY \_\_\_\_\_

Member Secretary, DWSSM  
 Executive Engineer  
 U.P. Jal Nigam, 10th Div. Gorakhpur

A.E.  
 Assistant Engineer (E.C.T.)



Forwarded As Recommended  
 by DWSSM For SLSSC

EXECUTIVE ENGINEER  
 CONSTRUCTION DIVISION  
 U.P. JAL NIGAM  
 GORAKHPUR

(30 लाख प्रति)  
 (30 लाख प्रति)

(17 लाख प्रति)  
 (17 लाख प्रति)

Estimate for Makrandpur Gram Panchayat	
Water Supply Scheme	
Under - SWSM	
Block - BARHALGANJ District- Gorakhpur	
General Abstract of Cost (Comprehensive)	
Estimate Number	Description of Sub-Estimate
(Rs. Lacs)	
E-1	Construction of Pump House
E-2	Pipelines - Raw Water Rising Main
E-3	Construction of Over Head Tank - 1 Nos
E-4	Pipelines - Distribution Network
E-5	Construction of Boundary Wall
E-6	Construction of Approach Road & Ancillary Civil Works
E-7	Construction of Staff Quarters
E-8	Survey, Investigation & Preparation of Detailed Project Report
Net Cost of the Civil Works of the Scheme	
	149.35
<del>149.35</del>	
145.52	
(B) Electrical & Mechanical Works	
E-9	Drilling Construction & Development of Tube Well - 1 Nos
E-10	Pumping Plant & Chlorination Plant
E-11	Solar Power Plant
E-12	Electrical & Instrumentation
Net Cost of the Electrical & Mechanical Works of the Scheme	
	54.01
Total Net Cost of the Scheme (A + B)	
	199.53
	<del>203.36</del>