


NCC


SWSM PROJECTS – UP – GORAKHPUR

Project Name : Survey, Design, Preparation of DPR, Construction, Commissioning and O&M for 10 years of Various Rural Water Supply Project in the State of Uttar Pradesh– Gorakhpur District
Client : SWSM/DWSM-UP-GKP
Consultant : Medhaj Techno Concept Pvt. Ltd.
Contractor : NCC Limited

Request For Inspection

RFI No:	SWSM-UP-GKP/N/S/TW/02	Date And Time	17/02/2022	
Description:	Rectification compliance.			
Location:	Block-Bongoon, Dist-Fulhar Khurd.			
Preceding RFI No.	SWSM-UP-GKP/S/TW/02			
Commencement of work:	17/02/2022			
Submitted By:	Utkarsh			
Signature:				
Designation:	J.E (Civil)			
Concessionaire:	Proceed		Hold	
Name:				
Designation:				
Comments:	<p>① Pipe-brown available on-site. ② Mr. Jome was fixed with Tube well, ③ fordey mounded Rel dig m/c. used for billing.</p>			


Signature
Contractor Representative


Signature
Consultant Representative


Signature
Client Representative

SWSM PROJECTS - UP - GORAKHPUR



Project Name : Survey, Design, Preparation of DPR, Construction, Commissioning and O&M for 10 years of Various Rural Water Supply Project in the State of Uttar Pradesh - Gorakhpur District
 Consultant : Medhaj Techno Concept Pvt. Ltd.
 Contractor : NCC Limited

Request For Inspection

Date And Time - 16/02/2022 / 3:15PM	SWSM-UP-GKP/N/S/Tw/62
-------------------------------------	-----------------------

RFI No:	Lowering of pipe with Assembly & Filling of Rec-Chamber, Block-Bangar, C.P. Kuber Khurd
Location:	NA

Preceding RFI No.	17/02/2022
Commencement of work:	17/02/2022

Submitted By:	Utkarsh
Signature:	Utkarsh
Designation:	JE (Civil)

Concessionaire:	Proceed
Name:	Hold

Designation:	① Pca - gauge cases not available at site. ② H.P. gauge not available at site used for drilling ③ Head mounted R.C. rig used for
Comments:	

Signature
Contractor Representative

Utkarsh


Signature
Consultant Representative

[Signature]

Signature
Client Representative

[Signature]

Fulhar Khurd



Time: 19-02-2022 10:35
Note: @ Block Bansaon,
GP- Fulhar Khurd



SPECIFIC GRAVITY OF PEA GRAVELS (SIZE- 1.6 mm to 4.8 mm)

As per IS : 2386 (Part-3)

Date of Testing-

15/02/2022

Test report no :

NCC/GKP-S/BC/075

SL NO.

DESCRIPTION

OBSERVATIONS

1

Source of material :

Zalkun, Nainital, Uttarakhand.

2

Location :

NAME OF THE BLOCK - BANSARON

NAME OF THE GRAM PANCHAYAT - FULHARKHURA

3

Date of sampling :

14/02/2022

4

Lab. Test no :

75

5

Sample no :

75

SPECIFIC GRAVITY TEST AT ROOM TEMPERATURE

6

Weight of the Jar, W1 (gm)=

252 gm

7

Weight of Jar + Gravel, W2 (gm)=

450 gm

8

Weight of Jar + Gravel + Water, W3 (gm)=

849 gm

9

Weight of the Jar + Water, W4 (gm)=

724 gm

10

Specific Gravity
=

W2 - W1

(W2 - W1) - (W3 - W4)

= $\frac{198}{198-124}$

= 2.71

Note : The Specific Gravity should not be less than 2.5

(Signature)
NCC LTD.

(Signature)
PMC/TPIA

(Signature)
CLIENT

GORAKHPUR-UP

SIEVE ANALYSIS OF PEA GRAVELS (SIZE-1.6 mm to 4.8 mm)

(As per IS : 460 and IS: 4097)

Date of Testing : 15/02/2022
Test report no : NCC/GKP-S/Oct/075




SL NO.	DESCRIPTION	OBSERVATIONS
1	Source of material :	Lalkuan, Nainital, Uttarakhand.
2	Location :	Block Name- BANSGAON
		G.P Name- FULHAR KHURD
3	Date of sampling :	14/02/2022
4	Lab. Test no :	75
5	Sample no. :	75
6	Total wt. of sample (gm) :	1000gm


SIEVE ANALYSIS

IS Sieve Size	retained	Cumulative wt. Retained (gm)	Cumulative % wt. Retained	% passing	Acceptable / Not Acceptable
6.3 mm	09	09	0.9	99.1	OK
4.75 mm	149	158	15.8	84.2	OK
2.36 mm	726	884	88.4	11.6	OK
1.18 mm	114	998	99.8	0.2	OK
Pan	02				
Total(gm)=					

The Hardness of Material is=

Note:- The Hardness value should not be less than 5 in Moh's scale.

 NCC LTD.	 PMC/TPIA	 CLIENT
---	---	---



Aqua Xplore

(Groundwater Assessment & Allied Services)

243/5, New Colony Jiyamau, Hazratganj, Lucknow – 226001
Mob. 9918202546 / 9889323322, Email-aquaxploreko@gmail.com

Advisor- Dr. R. A. Yadav, ex- Manager(Groundwater), U. P. Jal Nigam

Ref. 210 --F / AX - 2022 Date 10.02.2022

Geophysical Borehole Logging Report

Name of the site : Fulhar Khurd , Block- Bansaon
District : Gorakhpur
Date : 10.02.2022
Depth logged : 156.0 mbgl
Depth drilled : 156.0 mbgl- as reported
Logged by : Aqua Xplore
Presence : Representative of M/S NCC Limited, Gorakhpur - South

Based on the interpretation of geophysical logs, following information may be deciphered, particularly with respect to salinity of the formation water;

Sl.No.	Depth range(mbgl)	Thickness(m)	Remarks
1	18.0--31.0	13.0	Good all
2	36.0--46.0	10.0	
3	50.0--78.0	28.0	
4	88.0--94.0	6.0	
5	106.0--110.0	4.0	
6	120.0--136.0	16.0	
7	150.0--154.0	4.0	


Note. Sl. No. 5 is very fine sand.

Verified as per logs provided
Note - To avoid few sediments in Sr No - 3-52-78 and Sr No. 4-90-94 mbgl should consider.

CC;

1. Executive Engineer, C.D. (Rural), U.P. Jal Nigam, Gorakhpur.
2. M/S NCC Limited, Gorakhpur -South, SWSM.

ASSISTANT HYDROGEOLOGIST
YANTRIK MANDAL
U.P. JAL NIGAM (RURAL)
PRAYAG



TECHPRO ENGINEERS PVT. LTD.

(Laboratory Division)

Lab Add. 131, Ram Ganga Housing Society, Naramau, Kanpur- 209217,

Tel.: 0512-2525759, 09793209918, Web site: www.techproindia.com

e-mail: tepllab@gmail.com, info@techproindia.com,

Doc No.: TEQR-36C, Issue No.: 02, Issue Date: 18/08/20, Rev. No. : 01, Rev. Date: 10/12/2020

TEPL/MT/2022/136/R1

Dated: 05-03-2022

TEST REPORT

Name of Customer	:	Jal Nigam, Gorakhpur
Project	:	SWSM-JJM Project (Har Ghar Jal Mission) at Gorakhpur U.P.
Reference No.	:	SWSM-UP/GKP/QC/77
Sample supplied to Lab by	:	Customer representative
Name of Contractor/ Agency	:	NCC Ltd.
Sample Particulars	:	Pea-Gravel

Sample Receipt Date	:	03/03/2022	Job No.	:	MT136
Condition of sample	:	Satisfactory	SRF No.	:	2022/29
Type of Sample	:	Pea-Gravel	ULR No.	:	NA
Source of sample	:	Lalkuan (Uttarakhand)	Period of Testing	:	03/03/2022 to 05/03/2022

Terms & Conditions:

1	Results relate only to the test sample provided by customer.
2	This report is under copyright of Techpro Engineers Pvt. Ltd. (Laboratory Division) and is not to be reproduced, copied, handed over third party or used for any purpose other than for which it has been loaned.
3	The tested samples are retained for three months after issue of test report (if not collected by customer).
4	The unique identification of sample is as Job No. / Chainage No. /BH. No./SI. No. But only SI. No is mentioned in results.



Checked By:

Alok Chauhan


Alok Kumar Chauhan
(Technical Manager)



Approved By:

Arvind Kumar Garg

Arvind Kumar Garg
(Quality Manager)



TECHPRO ENGINEERS PVT. LTD.

(Laboratory Division)

Lab Add. 131, Ram Ganga Housing Society, Naramau, Kanpur- 209217,

Tel.: 0512-2525759, 09793209918, Web site: www.techproindia.com


e-mail: tepplab@gmail.com, info@techproindia.com,

Doc No.: TEQR-36C, Issue No.: 02, Issue Date: 18/08/20, Rev. No. : 01, Rev. Date: 10/12/2020

1. PHYSICAL TEST RESULT OF PEA GRAVEL

Sample Unique ID: MT136/TEPL/02


Sl. No.	Particular of Test	Test Passing %	Specification As Per IS (383 & 4097)	Test Method	Remarks
1.0	Sieve Analysis (% by weight)	12.5 mm	100	IS 2386 (Part-1) 1963, RA-2016	-
		8.0 mm	100		
		6.30mm	100		
		4.75 mm	80.90		
		3.35 mm	14.40		
		2.00 mm	8.60		
2.0	Combined Flakiness & Elongation Index (% by weight)	0.0	40 Max	IS 2386 (Part-1)-1963, RA-2016	Partical Size >6.3
3.0	Water Absorption (% by weight)	0.90	5 Max	IS 2386 (Part-3)-1963 RA-2016	-
4.0	Specific Gravity	2.66	2.1 - 3.2	IS 2386 (Part-3)-1963 RA-2016	-
5.0	Hardness Test (Number)	7.3	5 Min	IS 13630 (Part-13)-2006	-
6.0	Bulk Density , Kg/litre			IS 2386 (Part-3)-1963 RA-2016	-
	a) Compacted	1.59	NA		
	b) Loose	1.49	NA		



Checked By:

Alok Chauhan


Alok Kumar Chauhan
(Technical Manager)



Approved By:

Arvind Kumar Garg

Arvind Kumar Garg
(Quality Manager)



TECHPRO ENGINEERS PVT. LTD.

(Laboratory Division)


Lab Add. 131, Ram Ganga Housing Society, Naramau, Kanpur- 209217,

Tel.: 0512-2525759, 09793209918, Web site: www.techproindia.com

e-mail: teplab@gmail.com, info@techproindia.com,

Doc No.: TEQR-36C, Issue No.: 02, Issue Date: 18/08/20, Rev. No. : 01, Rev. Date: 10/12/2020

PHOTOGRAPHS



END OF REPORT

TUV INDIA PRIVATE LIMITED

INSPECTION RELEASE NOTE / CERTIFICATE

IRN -8119494049-NCC/ROK/SWSMUP-G(S)/PO/47 - Sr. No 1.- Rev. 00



TUV India Control Or SAP Number:	8119494049	Date:	10-12-2021
Project Name & Location	Gorakhpur South Project State water and sanitation Mission	TUV India Branch Name:	Noida
TUV India Client Name:	M/S. DADU PIPES PVT LTD	End User Name:	Executive Director, State Water and Sanitation Mission, (U.P)
Contractor Name & Location	NCC LIMITED.	Sub Contractor Name & Location	Not Applicable
Vendor Name & Location:	M/s. Dadu Pipes (P) Ltd. A-72, Ind. Area, Sikandrabad Bulandshahr (U.P)	P.O. Number: <i>(Client PO on Vendor)</i>	NCC/ROK/SWSMUP-G(S)/PO/47 Dt. 03.12.2021
Sub Vendor Name & Location: <i>(if applicable)</i>	Not Applicable	P.O. Number: <i>(if applicable - Vendor PO on Sub Vendor)</i>	Not Applicable

Item Description:

PO Item No.	Item Code Item Description	UOM	P.O. Quantity	Offered Quantity	Accepted Quantity	Cumulative accepted Quantity
1	200 MM Dia MS ERW Plain End pipe 6 Mtr Length,WT:5.40 MM Thick as pr IS:4270, Varnished.	Mtrs	576	588	576	576
2	150 MM Dia MS ERW Plain End pipe 6 Mtr Length,WT:5.00 MM Thick as pr IS:4270, Varnished.	Mtrs	1758	1770	1758	1758
3	MS ERW Plain end Slotted Pipe 150 mm Dia, Wt:5.40 MM conforming to IS:4270. 6 Mtr length, Slotting as per IS:8110 & Zig -Zag Slots ,Length 75mm x 1.20mm and slots per meter 780 Nos (+) 10% , Varnished.	Mtrs	438	438	438	438

Reference Documents:

Sr. No.	Document Name	Client Document Number	Vendor Document Number	Approval Status
1)	PR / MR / ARM	Not Applicable	Not Applicable	Not Applicable
2)	QAP / ITP / QCP	DPPL/31/QP/01 Rev 0	Not Applicable	Approved by client
3)	Drawing(s)	Not Applicable	Not Applicable	Not Applicable
4)	Datasheet(s)	Not Applicable	Not Applicable	Not Applicable
5)	Procedure(s)	Not Applicable	Not Applicable	Not Applicable
6)	Others <i>(Specify)</i>	IS 4270, IS 8110, IS 4711	Not Applicable	Approved

Stages Witnessed: (For PO Sr. No 3 - Scope as per QAP sr. no 3.1, 3.4,3.5 only & All for rest)

- 1) Total offered quantity verified.
- 2) QAP Sr.No 3.5 Visual inspection done for surface defects, workmanship and protective coating for all items- found satisfactory.
- 3) QAP Sr.No 3.1 Final dimension inspection done Thickness, Outer Diameter, Length & weight for randomly selected items as per IS 4711 – found within limits – found satisfactory.
- 4) QAP Sr.No 3.2 Mechanical testing (Tensile, Flattening) checked on identified samples – found to meet the specification requirement (IS 4270) – found satisfactory.

Disclaimer: The inspection by TUV India Pvt. Ltd., review of Test Certificates / Reports and issue of Inspection Release Note / Certificate does not relieve Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quantity, Warranty, Guaranteed requirements, Supplier / Manufacturer / Stockiest is wholly legally responsible for genuineness of the material / item(s) supplied and document(s) submitted. TUV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way legally responsible for genuineness of the material / item(s) and document(s). If the calibration certificate(s) for the measuring instrument(s) / equipment(s) used during inspection do not have traceability to NABL / Other certifying bodies, then the scope of review is limited only to technical control to the calibration certificates.

Copyright: This document is the property of TUV India Private Limited and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.

TUV India Pvt. Ltd. (TUV NORD GROUP): (REGD. & HEAD OFFICE), 801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.
Tel: + 91 22 66477000, Email: inspection@tuv-nord.com Website: www.tuv-nord.com/in

10/12/2021

TUV INDIA PRIVATE LIMITED

INSPECTION RELEASE NOTE / CERTIFICATE

IRN -8119494049-NCC/ROK/SWSMUP-G(S)/PO/47 - Sr. No 1.- Rev. 00




- 5) QAP Sr.No 3.3 Hydro test done randomly selected @5% items at 7Mpa test pressure and hold period 3 seconds minimum - observed no pressure drop - found satisfactory.
- 6) QAP Sr.No 3.4 - Identification marking checked randomly - found in order.
- 7) All measuring instruments/ equipment were verified for continued suitability for intended use, proper identification, calibration status, traceability to national standards & found satisfactory.

Documents Reviewed:

- 1) QAP Sr. No. 1.1 Raw material test certificates reviewed for its technical content only as declared by manufacturer and endorsed by vendor- Found to meet the applicable code and project specification requirement
- 2) QAP Sr. No. 1.2, 1.3 & 1.4 - Physical Properties, Dimension & Visual report of Raw material reviewed - found in order.
- 3) QAP Sr. No. 2.1-In-process Dimension inspection report reviewed and found in order.
- 4) QAP Sr. No. 2.2 - In-process Mechanical testing report reviewed and found in order.
- 5) QAP Sr. No. 2.3 - In-process Hydro testing report reviewed and found in order.
- 6) QAP Sr. No. 2.4 - In-process workmanship & protective coating report reviewed and found in order.
- 7) Material test certificates Number DPPL/QC/TC-01212 Date 10.12.2021 reviewed and found in order.

NCR / Waiver (if Any): None


Identification: Inspected items identified with TUV Hard stamp "  "on OD near manufacturers marking.(Double on witnessed & rest single)


Order status: Complete Incomplete

Sub order status:(If applicable) Complete Incomplete

Date(s) of Inspection: 10.12.2021

Conclusion: All items were inspected within the scope defined in approved PO, QAP, specifications & Found to meet the requirements of purchase order & Specifications.


Gaurav Kumar



Inspector(s) to TUV India Private Limited

Distribution List: TUV India Client/End User TUV India Executing /Originating Branch Vendor/Sub Vendor

Revision Number (If Applicable):00-Type Reason for revision here.

This Document Supersedes IRN No.: Mention previous IRN Number.

Disclaimer: The inspection by TUV India Pvt. Ltd. review of Test Certificates / Reports and issue of Inspection Release Note / Certificate does not relieve Client / Supplier / Manufacturer / Stockiest from their responsibility towards the Client / End User to supply the genuine material / Item(s) and document(s) in full compliance with applicable Order, Specification, Technical, Quality, Quantity, Warranty, Guarantee requirements. Supplier / Manufacturer / Stockiest is wholly legally responsible for genuineness of the material / Item(s) supplied and document(s) submitted. TUV India's responsibility is only limited to correctness of inspection results including review of the documents, within its agreed scope against written requirements and neither TUV India nor any of its group companies, associates or employees are in any way legally responsible for genuineness of the material / Item(s) and document(s). If the calibration certificate(s) for the measuring instrument(s) / equipment(s) used during inspection do not have traceability to NABL / Other certifying bodies, then the scope of review is limited only to technical content in the calibration certificate.

Copyright: This document is the property of TUV India Private Limited and should not be reproduced, except in full without the consent of TUV India Pvt. Ltd.
TUV India Pvt. Ltd. (TUV NORD GROUP): (REGD. & HEAD OFFICE), 801, Raheja Plaza - I, LBS Marg, Ghatkopar (West), Mumbai - 400086, Maharashtra, India.
Tel. + 91 22 66477000, Email: inspection@tuv-nord.com Website: www.tuv-nord.com/in



Salient Feature

Name of the State : Uttar Pradesh
 Name of the District : Gorakhpur
 Name of the Block : Bansgaon
 Name of the Programme : Jal Jeevan Mission
 Name of the Gram Panchayat : Fulhar Khurd
 No. of Village/Habitations : 5/8

Table 1: List of village and Habitation

S. No	District Name	Sub District Name	Block Name	Gram Panchayat Name	2011 Census Code	Revenue Village Name	Habitations Name	
1	GORAKHPUR	Bansgaon	Bansgaon	Fulhar Khurd	456132	Balua Urf Gopalpur	Balua urf Gopalpur	
2					456131	Barpar Pandey	Barpar Pandey	
3					456129	Fulhar Khurd	Fulhar Khurd	Fulhar Khurd
a							Dhobi Tola	
b							Fulhar Khurd (h.b)	
4					456133	Makkhanpur	Makkhanpur	
5					456130	Saonr	Saonr	
a							Saonr (h.b)	

Table 2: Gram Panchayat Population Summary

S. NO	DESCRIPTION	GROWTH FACTOR WRT Y-2011	POPULATION	SC/ST	HOUSE HOLDS
1.	As per Census 2011	1	2427	746	317



2.	Initial Stage 2022	1.19	2900	891	379
3.	Middle Stage 2037	1.52	3700	1137	484
4.	Ultimate Stage 2052	1.87	4550	1398	595

Rate of Water Supply	:	64.70 LPCD (Added 15 % losses over 55 LPCD)
Nature of Sources	:	Ground Water
Source of Development	:	Tube Well
Daily Water Demand Summary	:	
a) Initial Year 2022	:	188KLD
b) Intermediate Year 2037	:	239 KLD
c) Ultimate Year 2052	:	294 KLD
Number of Tube Wells	:	1
Nature of Treatments	:	Chlorinator through HDPE Tank (100L) and Dosing metering pump (0-6LPH)
Average Dosing Capacity	:	0.50 PPM
Pumping plant for Tube Well		
a) No. and Type of Plant	:	1
b) Anticipated Discharge	:	650LPM
c) Total Working Head	:	41 m
d) Motor (HP)	:	12.5 HP
Service Storage		
a) Quantity	:	1
b) Capacity	:	175 KL
c) Staging	:	12m

Pipeline Summary

Table 3: Rising Mains

<p>Estimate for Fulhar khurd Gram Panchayat Water Supply Scheme Under - SWSM Block- Bansaon, District- Gorakhpur</p>
--

BOQ Item No.	Description	Unit	Qty	Rate	Amount
	Survey, Design & Preperation of DPR				
1.01	All the works including Hydrological survey, topographical survey, Design charges including preparation and approval of DPR	LS	1.00	215962.00	215962
2.00	Drilling of Borehole for Tubewell construction by DC/RC/DTH Rig Machine including transportaion, erection, dismantling of Rig and associated T&P complete in all respect including required all material labour etc.				
	RIG Transportation for Tube Well Construction				
2.01	Transportation, Installation Dismantling of Rig machine and logging of bore hole	Job	1.00	159478.88	159479
	Tube Well Construction- Drilling of Borehole				
2.03	DC/RC Drilling up to 100Mtr.				
2.04	400 MMØ	Mtr.		1638.27	
2.05	450 MMØ	Mtr.		1834.20	
2.06	500 MMØ	Mtr.	60.00	2013.00	120780
2.06.01	550 MMØ	Mtr.		2422.00	
2.07	600 MMØ	Mtr.	40.00	2422.00	96880
2.08	DC/RC Drilling from 101 Mtr. To 200 Mtr.Deep				
2.09	450 MMØ	Mtr.		1960.88	
2.10	500 MMØ	Mtr.	56.00	2144.00	120064
2.11	550 MMØ	Mtr.		2510.25	
2.12	DC/RC Drilling from 201 Mtr. To 300 Mtr.Deep				
2.13	450 MMØ	Mtr.		2831.63	
2.14	500 MMØ	Mtr.		3014.75	
2.15	600 MMØ	Mtr.		3381.00	
2.16	DC/RC Drilling from 301 Mtr. To 400 Mtr.Deep & above				
2.17	450 MMØ	Mtr.		3319.35	
2.18	500 MMØ	Mtr.		3502.48	
2.19	600 MMØ	Mtr.		3868.72	
2.20	DTH Drilling upto 200.0 Mtr.Deep				
2.21	200/165 MMØ (in over burden/Hard Rock)	Mtr.		1250.00	
2.22	Development / Flushing of tubewell	Hr.		2900.00	
	Tubwell Assembly (Supply + Fittings & Specials)				
3.01	MSERW plain pipe,As per IS 4270				
3.02	100 MMØ	Mtr.		927.50	
3.03	150 MMØ	Mtr.	80.00	1900.00	152000
3.04	200 MMØ	Mtr.		2550.00	
3.05	300 MMØ	Mtr.	36.00	3800.00	136800
3.06	MSERW Pipe slotted pipe as per IS 8110				
3.07	100 MMØ	Mtr.		1366.85	
3.08	150 MMØ	Mtr.	24.00	2800.00	67200
3.09	200 MMØ	Mtr.		3833.80	
3.10	300 MMØ	Mtr.		5188.59	
3.11	MS fittings such as clamp, bail plug, reducer, well cap, girder & support structure	LS	1.00	32295.00	32295
3.12	MS fittings such as ring & centre guide	RM	140.00	471.68	66035
	Tubwell Assembly Lowering Works				
	Lowering of above assembly with welding of parts complete in all respect with all required material, T&P, labour, etc.				
4.01	Lowering up to 100 Mtr. Deep				
4.02	100 MMØ MSERW Plane/Slotted Pipe	Mtr.		129.45	
4.03	150 MMØ MSERW Plane/Slotted Pipe	Mtr.	64.00	281.00	17984
4.04	200 MMØ MSERW Plane/Slotted Pipe	Mtr.		376.50	
4.05	300 MMØ MSERW Plain/Slotted Pipe	Mtr.	36.00	472.00	16992
4.06	Lowering from 101 Mtr. To 200 Mtr. Deep				

BOQ Item No.	Description	Unit	Qty	Rate	Amount
4.07	150 MMØ MSERW Plane/Slotted Pipe	Mtr.	40.00	376.00	15040
4.08	200 MMØ MSERW Plane/Slotted Pipe	Mtr.		499.19	
4.09	300 MMØ MSERW Plane/Slotted Pipe	Mtr.		745.58	
4.10	Lowering from 201 Mtr. To 300 Mtr. Deep				
4.11	150 MMØ MSERW Plane/Slotted Pipe	Mtr.		385.19	
4.12	200 MMØ MSERW Plane/Slotted Pipe	Mtr.		459.00	
4.13	300 MMØ MSERW Plane/Slotted Pipe	Mtr.		606.62	
4.14	Lowering from 301 Mtr. To 400 Mtr. Deep & above				
4.15	150 MMØ MSERW Plane/Slotted Pipe	Mtr.		426.53	
4.16	200 MMØ MSERW Plane/Slotted Pipe	Mtr.		499.00	
4.17	300 MMØ MSERW Plane/Slotted Pipe	Mtr.		643.94	
	Supply and Packing of Gravel Works				
5.00	Supply and unconsolidated packing of gravel with suitable size	Cum	45.00	7500.00	337500
	Development of Tube well				
6.01	Tranportation, Installation Dismantling of 150 PSI Compressor	Job		42120.00	
6.02	Charges for Development by 150 PSI Compressor per hour	Hr.		2544.52	
6.03	Tranportation, Installation Dismantling of 250/400/600 PSI Compressor	Job	1.00	42120.00	42120
6.04	Charges for Development by 250 PSI Compressor per hour	Hr.	60.00	3027.00	181620
6.05	Charges for Development by 400 PSI Compressor per hour	Hr.		3154.10	
6.06	Charges for Development by 600 PSI Compressor per hour	Hr.		4062.20	
6.07	Tranportation, Installation Dismantling of 0.5 Cusec OP Unit and Yield test, water test	Job		22321.28	
6.08	Charges for Development of TW by 0.5 Cusec OP Unit	Hr.		785.42	
6.09	Tranportation, Installation Dismantling of 1 Cusec to 3 Cusec OP Unit and Yield test, water test	Job	1.00	67225.00	67225
6.10	Charges for Development of TW by 1 cusec OP Unit	Hr.	100.00	959.00	95900
6.11	Charges for Development of TW by 3 cusec OP Unit	Hr.		1196.00	
6.12	Tranportation, Installation Dismantling of 2 Cusec OP Unit and Yield test, water test	Job		89317.00	
6.13	Charges for Development of TW by 2 cusec OP Unit	Hr.		1119.00	
	Pumping Plant:-				
7.00	SITC of Pumping plant including pumps with motors starter, pannel, cable, complete in all respect with all required material T&P labour etc.				
7.01	1 HP	Nos		32518.98	
7.02	2 HP	Nos		35843.14	
7.03	3 HP	Nos		46249.21	
7.04	5 HP	Nos		65037.95	
7.05	7.5HP	Nos		228500	
7.06	10 HP	Nos		230200	
7.07	12.5 HP	Nos	1.00	238800	238800
7.08	15 HP	Nos		252100	
7.09	17.5 HP	Nos		276504.56	
7.10	20 HP	Nos		295500	
7.11	25 HP	Nos		334043.48	
7.12	30 HP	Nos		366163.04	
7.13	35 HP	Nos		393723.7	
7.14	40 HP	Nos		426547.83	
7.15	Variation in HP due to change of site locations increased/decreased in per HP of the proposed pumping plants.	Rate/HP		30467	
8.00	Pressure Transmitter	Nos	1.00	43120	43120
	Electrically operated Sluice Valve:-				
9.00	Electrically operated Sluice Valve PN 1.0 dia 100 mm	Nos	2.00	125000	250000
A.1. 9.00	Electrically operated Sluice Valve PN 1.0 dia 80 mm	Nos		125000	
9.01	Electrically operated Sluice Valve PN 1.0 dia 150 mm	Nos	1.00	125000	125000
9.02	Electrically operated Sluice Valve PN 1.0 dia 200 mm	Nos		150000	
	Check Valve:-				
9.03	Check Valve PN 1.0 DPCV dia 100 mm	Nos	1.00	27519.8	27520
9.03.01	Check Valve PN 10 DPCV dia 80 mm	Nos		27519.8	
9.04	Check Valve PN 1.0 DPCV dia 150 mm	Nos		51145.45	
9.05	Check Valve PN 1.0 DPCV dia 200 mm	Nos		73485.9	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
	Dismantling Joint :-				
9.06	Dismantling Joint PN 1.0 dia 100 mm	Nos	3.00	3923.92	11772
9.07	Dismantling Joint PN 1.0 dia 150 mm	Nos	3.00	5605.6	16817
9.08	Dismantling Joint PN 1.0 dia 200 mm	Nos		7367.36	
9.09	SITC of Chain Pulley Blocks				
9.10	1 Tonne	Nos	1.00	46305	46305
9.11	2 Tonne	Nos		58432.5	
10.00	Turbidity & Chlorine analyzer	Nos	1.00	273000	273000
	Hydrostatic Level Sensor:-				
11.00	Providing and installation hydrostatic level sensor at all tubewell pumping system including all accessories etc. complete in all respect as per instructions of Engineer -in -charge.	Nos	1.00	126000	126000
12.00	Stabaltzer				
12.01	2 KVA	Nos		12777.78	
12.02	5 KVA	Nos		25555.56	
12.03	7.5 KVA	Nos		44722.22	
12.04	10 KVA	Nos		127777.78	
12.05	15 KVA	Nos		166111.11	
12.06	20 KVA	Nos		191666.67	
12.07	25 KVA	Nos		204444.44	
12.08	30 KVA	Nos		230000	
12.09	40 KVA	Nos		281111.11	
12.10	50 KVA	Nos		319444.44	
12.11	60 KVA	Nos		345000	
13.00	Column Pipe:-				
	SITC of Column pipe of MS pipe for connecting submersible pumps				
13.01	32 mm Dia size - MS pipe	Mtr.		500	
13.02	40 mm dia size - MS pipe	Mtr.		666.67	
13.03	50 mm dia size - MS pipe	Mtr.		921	
13.04	65 mm Dia size - MS pipe	Mtr.		1066.67	
13.05	80 mm Dia size - MS pipe	Mtr.		1400	
13.06	100 mm Dia size - MS pipe	Mtr.	30.00	1567	47010
13.07	150 mm Dia size - MS pipe	Mtr.		2167	
14.00	Chlorinating System:- Supply , Installation of chlorinating system with dosing pump 0-6 LPH capacity with 100 Litres(1w+1s) tanks, valves ,pipes with required accessories (Automatic dosing system for chemical injection)	JOB	1.00	112000	112000
15.00	Fluoride Removal Plant:- Supplying, installation, testing, commissioning of Fluoride removal plant for required capacity including transportation and labour charges as complete. (vendor have to select the technology based on capacity (Electrolytic-de fluoridation plant or media based system). Rates for400 KLD/ 500 LPM	LS		8062500	
16.00	Iron Removal Plant:- Supplying, installation, testing, commissioning of Iron removal plant which includes vessel, media, piping valves etc. for required capacity including transportation and labour charges as complete. Rates for400 KLD/ 500 LPM	LS		6062500	
17.00	Arsenic Removal Plant:- Supplying, installation, testing, commissioning of Arsenic removal plant which include vessel, media, piping valves etc. for required capacity including transportation and labour charges as complete. Rates for400 KLD/ 500 LPM	LS		9000000	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
18.00	TDS and Hardness Removal Plant:- Supplying, installation, testing, commissioning of reverse osmosis plant which includes pump, micron cartridge filter, high pressure pump, reverse osmosis membrane, cleaning system and required piping and valves etc. complete for required capacity including transportation and labour charges as complete. Rates for 400 KLD/ 500 LPM	LS		13125000	
19.00	Tube Well Electrification:- Internal electrification of tube well	LS	1.00	20000	20000
20.00	Solar Power Plant:- SITC of Solar power plant (for complete plant) including solar panel, Structure, inverter etc. complete in all respect with required material, T&P labour	KW	22.00	86800	1909600
21.00	Boundary Wall:- Construction of 1.3 m high and 115mm thick boundary wall with 230 mm x 230 mm thick pillar made in Brick masonry in 1 cement and 4 sand mortar, the spacing between two pillar should not be more than 3.0 m c/c and the depth of foundation should not be less than 0.60m, at the site of water works as per departmental type design and drawing, and, as per specifications given in the bid document including supply of all materials, labour T&P etc. for proper completion of work as per instructions of Engineer -in - charge. (Drawing No.D-1)	Rmt	125.20	6400	801280
22.00	MS Gate:- Supply and fixing of 3.6 m x 1.20 m MS gate including fabrication and supply of steel and construction of boundary wall pillars of size 1.35m x 0.23m x 0.23m with ornamental brick work 115mm th. around RCC, as per departmental type design and drawing (Drawing No. D-1) and as per specifications laid down in the bid document, including supply of all material, labour, T&P etc. required for proper completion of work as per instructions of Engineer-in-charge.	No.	1.00	52000	52000
23.00	MS Wicket Gate :- Supply and fixing of 1.2m wide MS wicket gate including fabrication and supply of steel and construction of boundary wall pillars etc. as per specifications laid down in the bid document, including supply of all material, labour, T&P etc. required for proper completion of work as per instructions of Engineer-in-charge.	No.	1.00	19000	19000
24.00	Interlocking Pavement:- Construction of Interlocking pavement for approach to water works, as per departmental type design and drawing and as per specifications laid down in the bid document, including supply of all materials, labour, T&P etc. required for proper completion of work as per instructions of Engineer -in -charge.	Sqm.	232.20	1070.5	248570
25.00	Granular Sub Base:- Construction of granular sub base by providing coarse grade materials, spreading in uniform layers including watering and compaction complete.	Cum	46.44	2800	130032
26.00	Construction of WBM:- Construction of WBM by providing grade materials, spreading in uniform layers including watering and compaction complete.	Cum	58.05	3029	175833

BOQ Item No.	Description	Unit	Qty	Rate	Amount
27.00	Earth Filling:- Earth filling work for proper leveling of water work site, in accordance with the contour map and Grid map of existing site enclosed (Drawing no.D-1), including leveling, dressing, excavation and filling of earth where necessary and also including all labour, materials, T&P etc.required for proper completion of works and also including carriage of earth from within a distance of about 8 km. from the site of works as per instructions of Engineer -in - charge.	Cum		890	
28.00	Semicircular Drain:- Provision for inside semicircular drain 200mm dia including supply of all materials, labour and T & P etc. complete.	Rmt	156.50	1607.14	251517
29.00	Pump House (3.6x3.0x3.0):- Provide all materials, labour, T&P etc. complete and construct Pump house size (3.6x3.0x3.0)m Chlorinating room size (2.5x1.8x3.0)m as per departmental type design and drawing (drawing no-D-2) and as per the specifications for civil work given in the bid document, including supply of all material, labour and T&P etc complete as per instructions of Engineer -in - charge.	Job	1.00	597000	597000
30.00	Pump House (2.5x3.0x3.0):- Provide all materials, labour, T&P etc. complete and construct Pump house size (2.5x3.0x3.0)m Chlorinating room size (1.5x1.3x3.0)m as per departmental type design and drawing (drawing no-D-2) and as per the specifications for civil work given in the bid document, including supply of all material, labour and T&P etc complete as per instructions of Engineer -in - charge.	Job		404000	
31.00	Bye-pass Chamber:- Provide all materials, labour, T&P etc. complete and constructed Bye-pass chamber for pump house (1000 (L) x 1000 (W) x 1150 (H) mm) drawing (drawing no.D-3) and as per the specifications for civil work given in the bid document, including supply of all material, labour and T&P etc complete as per instructions of Engineer -in - charge.	No.	1.00	14600	14600

BOQ Item No.	Description	Unit	Qty	Rate	Amount
32.00	OHT:- Supply of all materials labour T&P etc. for complete construction of R.C.C. Over Head Tank of following capacity and staging above ground level with main components, including cost of soil testing and assuming bearing capacity of soil as 8 MT, with supply of design and drawings. All the water retaining components of OHT shall be casted in M-30 concrete and minimum grade of concrete of foundation and staging should be M-25 with approved cement, coarse sand and stone grit as per I.S. 11682 and I.S.456 Seismic effects and wind load should be taken into consideration as per I.S. 1893 for earthquake resistance and I.S. 875 part-III for wind load on structure and including 1M wide RCC staircase, 1 m wide R.C.C. M30 balcony, M.S. ladder made of 50x50x6 mm angle section and 20mm plain M.S. bars with hand rails of 20mm medium class G.I. pipes, One aluminum ladder inside the tank from top dome to bottom dome, R.C.C. railing with 20mm dia medium class G.I. pipe (in 3 rows) on both sides of stair case, supported on 50x50x6mm M.S. angle section, spaced at intervals not more than 1.5m, Proper ventilator at top dome in circular shape of 1.2 m dia, Water level indicator fabricated with sensor connecting to automation, Lightening conductor as per I.S.S.2309 or its latest amendments of latest electricity rules, consisting of proper elevation rod with 5 or more fork points as prescribed in ISS 2309-1969 and ISS 3013-1966, C.I. manhole of min 60x60cm size with locking arrangement, Supply, fixing, jointing of D.I.D/F Pipes of appropriate size with D.I.D/F specials conforming to IS 8329/2000 as vertical pipes for inlet, outlet, overflow and washout as per latest / relevant I.S. specifications with all jointing materials for proper completion of work, Construction of bed blocks in 1:2:4 PCC with cement, coarse sand and approved stone grit, Construction of washout / overflow chamber and chambers for sluice / butter fly valves as per departmental type design and drawing, Supply of 200 mm dia PVC pipe as per I.S.- 4985/2000 for disposal of water from overflow and washout chamber to suitable point outside the water works compound, Painting of all concrete surface and steel pipe works with three coats of				
32.01	50 KL 10 M Staging	Job		1712500.00	
32.02	50 KL 12 M Staging	Job		1788750.00	
32.03	75 KL 10 M Staging	Job		2150000.00	
32.04	75 KL 12 M Staging	Job		2242500.00	
32.05	100 KL 12 M Staging	Job		2886250.00	
32.06	100 KL 16 M Staging	Job		3073750.00	
32.07	150 KL 12 M Staging	Job		3241250.00	
32.08	150 KL 16 M Staging	Job		3457500.00	
32.09	175 KL 12 M Staging	Job	1.00	3441250.00	3441250
32.10	175 KL 16 M Staging	Job		3732500.00	
32.11	200 KL 12 M Staging	Job		3843750.00	
32.12	200 KL 16 M Staging	Job		4040000.00	
32.13	200 KL 18 M Staging	Job		4105000.00	
32.14	225 KL 12 M Staging	Job		4170000.00	
32.14.1	225 KL 14 M Staging	Job		4587000.00	
32.15	250 KL 12 M Staging	Job		4537500.00	
32.16	300 KL 12 M Staging	Job		4877500.00	
32.17	300 KL 16 M Staging	Job		5508750.00	
32.18	350 KL 14 M Staging	Job		6093750.00	
32.19	400 KL 14 M Staging	Job		6830000.00	
32.20	400 KL 16 M Staging	Job		7021250.00	
32.21	500 KL 14 M Staging	Job		7457500.00	
32.22	25 KI 10 M Staging	Job		1296250.00	
32.23	25 KI 12 M Staging	Job		1363750.00	
32.24	For 2 m Staging (5% additional per Meter)	Rm		229350.00	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
33.00	Excavation:- Excavation of earth in ordinary soil (loam, clay or sand) for pipe line and rising main trenches including lift upto 1.50 m and lead upto 50 m and refilling watering, ramming of the excavated earth into the trench and also disposal of surplus earth upto 50m from the center of the trenches including supply of all material labour, T&P etc complete as per instructions of Engineer -in -charge.				
34.00	Ordinary Soil	Cum	6818.23	214.61	1463260
35.00	Mixed Soil with Kankar	Cum	1716.38	249.27	427842
36.00	Soft Rock	Cum		943.82	
37.00	Hard Rock	Cum		1319.18	
Additional	Disposal of Surplus Earth top 300 mm ht.	Cum			
38.00	Sand Bedding:- Sand Bedding in trenches in layers not exceeding 10 cm. in depth, consolidating each deposited layer by ramming and watering complete as per instructions of Engineer.	Cum	9.29	1656.00	15381
39.00	Retaining Wall:- Construction of Retaining Wall for Protection Survey, Investigation, Soil Testing, Planning, construction, commissioning etc. as per design and drawing provided by the contractor all in accordance with the relevent latest I.S. Codes and approved by the Engineer as per conditions of the bid documents. The design and drawings provided by the contractor should be betted by any IIT Institute or Government Engineering College approved by the Engineer, on contractor's cost. For construction of R.C.C. retaining wall including excavation of earth in hard rock/soft rock/ Kanker /morrum /bajri etc. for foundation, Plain Cement Concrete 1:4:8 (one cement four fine aggregates and eight coarse aggregates) and supply of steel as per drawing including bending ,binding with all type of binding materials including wastage of steel Reinforced Cement Concrete (M20) 1:1½:3(one cement one and half fine aggregates and three coarse aggregates) including cost of all arrangement of shuttering ,scaffolding and water with supply of all materials, labors T&P etc. required for proper completion of works as per the directions of the Engineer (Provisional)	Cum		16400.00	
40.00	Ductile Iron Pipes:- Supply of following sizes (D.I.) pipes for rising main/distribution system conforming to latest/relevant I.S. 8329/2000 Specifications- with all jointing materials such as specials conforming to latest /relevant I.S. specifications, suitable for D.I pipes, as per IS-1239 /2000 and IS 8329/2000 or their latest amendment including F.O.R. destination and all taxes and insurance etc. with loading, unloading and Carting up to site of work, also including specials for these pipes and lowering them into the trenches and laying true to alignment and gradient and jointing etc. complete (including testing of pipe lines and cutting of pipes for making up the length but excluding the cost of trenches).all complete as per instructions of Engineer -in -charge.				
	Ductile Iron Pipe (K-9)				
40.01	300 mm dia Ductile Iron K-9	m		3877.6	
40.02	250 mm dia Ductile Iron K-9	m		3103.5	
40.03	200 mm dia Ductile Iron K-9	m		2332.32	
40.04	150 mm dia Ductile Iron K-9	m	35.00	1728.48	60497
40.05	125 mm dia Ductile Iron K-9	m		1411.41	
40.06	100 mm dia Ductile Iron K-9	m		1191.41	
40.07	80 mm dia Ductile Iron K-9	m		905.41	
	Ductile Iron Pipe (K-7)				

BOQ Item No.	Description	Unit	Qty	Rate	Amount
40.08	300 mm dia Ductile Iron K-7	m		3151.6	
40.09	250 mm dia Ductile Iron K-7	m		2564.5	
40.10	200 mm dia Ductile Iron K-7	m		1848.32	
40.11	150 mm dia Ductile Iron K-7	m		1497.48	
40.12	125 mm dia Ductile Iron K-7	m		1301.41	
40.13	100 mm dia Ductile Iron K-7	m		1007.11	
40.14	80 mm dia Ductile Iron K-7	m		909.49	
41	HDPE Pipes PN6, PE 100:- Supply of following sizes pipes for distribution system conforming to latest/ relevant I.S. 4984/1995 Specifications with all jointing materials and specials conforming to latest /relevant I.S. specifications including F.O.R. destination and all taxes and insurance etc. with loading, unloading and Carting up to site of work, also including specials for these pipes and lowering them into the trenches and laying true to alignment and gradient and jointing etc. complete (including testing of pipe lines and cutting of pipes for making up the length but excluding the cost of trenches) all complete as per instructions of Engineer -in -charge.				
41.01	90 mm dia HDPE Pipe PN6, PE 100	m	2256.00	229.5	517752
41.02	75 mm dia HDPE Pipe PN6, PE 100	m	1482.00	169.2	250754
41.03	63 mm dia HDPE Pipe PN6, PE 100	m	7582.00	125.8	953816
42.00	Valves:- Supply and carting up to site of work of the following dia DI butterfly /sluice valves, class I, working pressure 10 Kg/cm2 confirming to IS: 780/1969 or its latest amendments, including valve fittings & Dismantling Joints as per requirement F.O.R. destination, and lowering them into the already prepared trenches, fixing in position and jointing them with pipelines and testing etc. complete and also including supply of jointing materials etc. complete .including all taxes and insurance, as per instructions of Engineer -in -charge.				
	Isolating Sluice Valve				
42.01	Sluice valve - 300 mm dia	Nos		64042.00	
42.02	Sluice valve - 250 mm dia	Nos		48109.00	
42.03	Sluice valve - 200 mm dia	Nos		27304.00	
42.04	Sluice valve - 150 mm dia	Nos	2.00	17626.00	35252
42.05	Sluice valve - 125 mm dia	Nos	3.00	14505.00	43515
42.06	Sluice valve - 100 mm dia	Nos	4.00	14455.00	57820
42.07	Sluice valve - 80 mm dia	Nos	1.00	12401.00	12401
42.07.1	Sluice valve - 65 mm dia	Nos.		10650.00	
42.07.2	Sluice valve - 50 mm dia	Nos.		9700.00	
	Scour Valve				
42.08	Scour valve - 80 mm dia	Nos	8.00	10160.84	81287
42.09	Scour valve - 100 mm dia	Nos		12535.28	
42.10	Scour valve - 150 mm dia	Nos		17625.57	
42.11	Scour valve - 200 mm dia	Nos		27304.03	
42.12	Scour valve - 250 mm dia	Nos		48109.48	
	Pressure Relief Valve				
42.14	PRV 80 mm dia	Nos		54219.00	
42.15	PRV 100 mm dia	Nos		80025.00	
42.16	PRV 150 mm dia	Nos		124575.00	
42.17	Single / Double ball type Air Valve:- Supply and installation, testing etc. of single/double ball type air valve conforming to latest/relevant I.S. specifications including all taxes and insurance, carting up to site of work and lowering them into the trenches, fixing in position and jointing them with pipelines and testing etc. complete (including supply of jointing materials and Valve fittings etc complete) as per instructions of Engineer.				
42.18	20 mm	Nos	8.00	10229.21	81834
42.19	50 mm	Nos		23170.33	
42.20	80 mm	Nos		23170.33	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
42.21	150 mm	Nos		41024.88	
42.22	Fire Hydrant:- Supply of under ground sluice valve type fire hydrant consisting of 80 mm dia sluice valve, 80mm dia tail pieces, 80mm dia duck foot bend and 80 mm dia standard makes iron coupling with cap and etc. complete conforming to latest/relevant I.S.specifications including all taxes and insurance up to site of work and lowering them into the trenches, fixing in position and jointing them with pipelines and testing etc. complete (including supply of jointing materials and Valve fittings etc. complete as per instructions of Engineer -in - charge.	Nos	6.00	24500.00	147000
43.00	Valve Chambers:- Construction of following type chambers as per department type design and drawing including Heavy duty M.S. Manhole Cover and all materials, labour, T&P etc complete for proper completion of work as per instructions of Engineer -in -charge.				
43.01-43.02	Sluice Valve Chamber (Masonry Type):- Dia upto 200 mm - 1000 (L) x 1200 (W) x 1300 (H) mm	No.	10.00	25800.00	258000
43.03	Sluice Valve Chamber (Surface Box Type):- Dia upto 200 mm - 1000 (L) x 1200 (W) x 1300 (H) mm	No.		5000.00	
43.04	Fire Hydrant chamber (800 (L) X 1250 (W) X 1000 (H) mm)	No.	6.00	18500.00	111000
43.05	Air Valve Chamber				
43.06	350 (L) x 350 (W) x 500 (H) mm	No.	8.00	9000.00	72000
43.07	Scour Valve Chamber				
43.08	dia upto 200 mm - 1000 (L) x 1200 (W) x 1300 (H) mm	No.	8.00	29670.00	237360
43.09	PRV Valve Chamber - 1000 (L) x 1200 (W) x 1300 (H) mm	No.		28380.00	
44.00	Design and construct Thrust Block:- Design and construct Thrust Block made in R.C.C. with cement, coarse sand & 20 mm gauge stone ballast in proportion of 1:1.5:3, for pipe line, including supply of MS reinforcement wrought to required shape as necessary its bending, fixing & binding the same with 0.50 mm thick binding wire in position & necessary centering & shuttering including curing and supply of all materials, labour, T & P etc. required for proper completion of the work and as per specifications for RCC work as per instructions of Engineer -in -charge.				
44.01	Reinforced Cement Concrete:- Design and construct Thrust Block made in Reinforced Cement concrete (1:1.5:3), with graded stone chips (20 mm nominal size) excluding shuttering and reinforcement, as per technical requirements.	Cum	0.40	13656.33	5463
44.02	Shuttering:- Providing shuttering for Thrust block using approved stout props and thick hard wood planks of approved thickness with required bracing for concrete works curved or straight including fitting fixing and striking out after completion of works.	Sqm	4.00	420.00	1680
44.03	Reinforcement of Thrust Block:- Providing reinforcement of Thrust block for reinforced concrete work including distribution bars, stirrups, binders etc. initial straightening and removal of loose rust (if necessary), cutting to requisite length, hooking and bending to correct shape, placing in proper position and binding with wire at every inter-section, complete as per drawing and direction.	MT	0.02	109838.98	2197
45.00	Staff Quarter / Office Room:- Provide all materials labour, T&P etc. and construct single room staff quarter / office room at water works site identified by the Engineer-in-charge as per department type design and drawing and specifications of civil works laid down in the bid document, including all material labour, T&P etc complete for proper completion of work as per instructions of Engineer -in -charge. (Drawing No.D-7)	No	1.00	970600	970600

BOQ Item No.	Description	Unit	Qty	Rate	Amount
46.00	Recharge Mechanism:- Water recharge Mechanism within the water works campus	Sqm	4.00	52500.00	210000
47.00	Backfilling of Earth:- Backfilling of abandoned tube well with available Earth	Cum		107.00	
48.00	Assest replacement Items				
48.01	Pumping Plant:- SITC of Pumping plant including pumps with motors, starter, pannel, cable, complete in all respect with all required material T&P labour etc.				
48.02	1 HP	Nos		32518.98	
48.03	2 HP	Nos		35843.14	
48.04	3 HP	Nos		46249.21	
48.05	5 HP	Nos		65037.95	
48.06	7.5HP	Nos		228500.00	
48.07	10 HP	Nos		230200.00	
48.08	12.5 HP	Nos		238800.00	
48.09	15 HP	Nos		252100.00	
48.10	17.5 HP	Nos		276504.56	
48.11	20 HP	Nos		295500.00	
48.12	25 HP	Nos		334043.48	
48.13	30 HP (discharge 1000 LPM Head 62 m)	Nos		366163.04	
48.14	35 HP	Nos		393723.70	
48.15	40 HP	Nos		426547.83	
48.16	Turbidity & Chlorine analyzer	Nos		273000.00	
48.17	Hydrostatic Level Sensor:- Providing and installation hydrostatic level sensor at all tubewell pumping system including all accessories etc. complete in all respect as per instructions of Engineer -in -charge.	Nos		126000.00	
48.18	3Mtr. Long Column Pipe				
48.19	32 mm Dia size - MS pipe	Nos		1500.00	
48.20	40 mm dia size - MS pipe	Nos		2000.01	
48.21	50 mm dia size - MS pipe	Nos		2763.00	
48.22	65 mm Dia size - MS pipe	Nos		3200.01	
48.23	80 mm Dia size - MS pipe	Nos		4200.00	
48.24	100 mm Dia size - MS pipe	Nos		4701.00	
48.25	150 mm Dia size - MS pipe	Nos		6501.00	
49.00	Tubewell Automation System:- Installation of suitable capacity simple T.W. automation system to control operation of the pumping plant with respect to high/low water level in OHT iwith RTU panel , 7" HMI screen , surge device including enrgy meter inside the pump house with arrangement for communication of data with GSM and GPRS system to show required parameters including all accessories etc. complete in all respect as per instructions of Engineer -in -charge.	Job	1.00	375000	375000
50.00	Dismantling of Roads:- Dismantling of Following type of surfaces including sorting out and stacking of serviceable materials and disposal of unserviceable materials upto a distance of 50m as per instructions of Engineer -in -charge.				
50.01	B.O.E. Surface	Sqm	1238.53	100.00	123853
50.02	Bituminous Surface	Sqm	567.43	200.00	113487
50.03	Interlocking Road	Sqm		155.00	
50.04	C.C. Road	Sqm	168.11	329.96	55469
51.00	Restoration of Roads:- Reinstatement of the following type of road surface with old and new materials including supply of all materials, labour, T&P etc. required for proper completion of the work as per instructions of Engineer -in -charge.				
51.01	B.O.E. Surface (50% of existing bricks to be reused)	Sqm	1238.53	350	433485
51.02	Bituminous surface	Sqm	567.43	1534.82	870907
51.03	Interlocking Road	Sqm		1070.5	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
51.04	C.C. Road	Sqm	168.11	1560.71	262369
52.00	Nala/Culvert Crossing:- Provision for following types of Culvert crossing -along the alignment of pipe line complete as per instructions of Engineer -in -charge. (casing of pipe is done by concreting)				
52.01	Nala/Culvert Crossing (width -3.5 m) upto Dia 300 mm	Nos	2.00	19000	38000
52.02-52.03	Trenchless Crossings:- Survey site Investigation Planning , design Drawings as per State Road manual and vetting / checked from State Road Divisional Office and taking NOC for trenchless crossing of National highway road and Railway track(crossing length 15m to 25m), Road for of required dia Rising main pipe with casing pipe as required for proper completion of work required size of MS casing pipe as per drawing and as per (IS:3589 & made from confining to IS:2062) with 750 Micron PU coating internally and 250 micron anti corrosive bituminous paint externally by trenchless technology method at an average depth 3.60 mtr from normal ground level up to top of casing pipe including excavation & filling of Pit, Dewatering arrangement, Supporting system for soil, also including supply and fixing of 2 no Sluice valve ISI Mark, construction of sluice valve chamber etc. all complete work including supply & fixing specials in carrier pipe over main pipe, as per specification given in the bid documents including supply of all materials, labour T&P etc. for proper completion of work as per instruction of Engineer.				
52.04	Railway Line crossing (Upto Dia 350 mm)	Nos		60000	
52.05	National Highway road crossing (Upto Dia 350 mm)	Nos	1.00	40000	40000
52.06	State Highway road crossing (Upto Dia 350 mm)	Nos	1.00	27000	27000
52.07	Road Crossing:- Excavation in foundation of trench of proper size in soil mixed with moorum, Shingle, Kankar, soft rock, hard rock, including refilling, dressing and ramming earth or sand or bajri, ballast, including providing, supply, carting, lowering, laying and jointing of casing pipe of RCC NP-3 with appropriate size, with rubber ring joint, sand filling in gap inside RCC pipe, insertion of distribution pipe into the encasing pipe including supply of T&P, including concrete of 150 mm thick in with 40mm gauge brick ballast local sand and cement in proportion of 8:4:1, provision for barricading, labour for traffic diversion etc. Complete for proper completion of work as per instruction of Engineer.				
52.08	50 mm dia. Pipe	Nos		1400	
52.09	100 mm dia. Pipe	Nos		1700	
52.10	150 mm dia. Pipe	Nos		2000	
52.11	200 mm dia. Pipe	Nos		2400	
52.12	250 mm dia. Pipe	Nos		3600	
52.13	300 mm dia. Pipe	Nos		3900	
52.14	350 mm dia. Pipe	Nos		4386	
52.15	400 mm dia. Pipe	Nos		4700	
52.16	450 mm dia. Pipe	Nos		5200	
52.17	500 mm dia. Pipe	Nos		6200	
52.18	600 mm dia. Pipe	Nos		7600	

BOQ Item No.	Description	Unit	Qty	Rate	Amount
53.00	Functional House Tap Connection:- Making house connection should be done atleast 2 m inside the boundary wall with provision of tap from distribution line to outer wall of house, with supply of 1 m G.I. pipe (15 mm) (above ground) & average 5 mtr. MDPE Pipe (20 mm) (below ground) including specials, saddle, Tap,etc. of suitable size, T&P etc. including excavation, laying and jointing for proper completion of work as per instructions of Engineer as per Dwg 12 (excluding road restoration)	Nos.	379.00	3500	1326500
54.00	Stand Post:- Construction of single tap pillar type stand post as per type design	Nos.	18.00	10000	180000
55.00	Operation and Maintenance:- Operation and Maintenance for 10 years of water supply schemes after completion including staff required for operation and maintenance, chemicals, all materials, specials T & P for operation and maintenance excluding electricity charges. (2% of Capex cost for first year of O&M) Note:- 6% Inflation Factor considered for arriving the O&M Cost from Second Year onwards.	Rs			
55.01	Cost of DPR Preparation @ 1% of CAPEX Cost of DPR	%			
56.00	Electromagnetic flow meters				
56.01	150mm	Nos.		150000	
56.02	200mm	Nos.		190000	
56.03	250mm	Nos.		225000	
56.04	300mm	Nos.		260000	
56.05	350mm	Nos.		330000	
56.06	400mm	Nos.		420000	
56.07	450mm	Nos.		500000	
56.08	500mm	Nos.		550000	
A.I-56.09	100mm	Nos.	1.00	100000	100000
A.I-56.10	80mm	Nos.		80000	
57.00	Soft Starter :-				
57.01	soft starter with RS485 port -400V,7.5KW Rating	Nos		60000	
57.02	soft starter with RS485 port -400V,15KW Rating	Nos		70000	
57.03	soft starter with RS485 port -400V,22KW Rating	Nos		85000	
57.04	soft starter with RS485 port -400V,30KW Rating	Nos		100000	
57.05	soft starter with RS485 port -400V,45KW Rating	Nos		125000	
57.06	soft starter with RS485 port -400V,55KW Rating	Nos		140000	
57.07	soft starter with RS485 port -400V,75KW Rating	Nos		150000	
57.08	soft starter with RS485 port -400V,90KW Rating	Nos		175000	
57.09	soft starter with RS485 port -400V,110KW Rating	Nos		225000	
57.10	soft starter with RS485 port -400V,132KW Rating	Nos		250000	
57.11	soft starter with RS485 port -400V,220KW Rating	Nos		275000	
57.12	soft starter with RS485 port -400V,250KW Rating	Nos		325000	
57.13	soft starter with RS485 port -400V,312KW Rating	Nos		375000	
57.14	soft starter with RS485 port -400V,450KW Rating	Nos		550000	
58.00	Auto Phase Reversal Unit:-				
58.01	100 Amp rating	Nos		45000	
58.02	125 Amp rating	Nos		50000	
58.03	160 Amp rating	Nos		70000	
58.04	200 Amp rating	Nos		120000	
58.05	250 Amp rating	Nos		135000	
58.06	315 Amp rating	Nos		140000	
58.07	400 Amp rating	Nos		150000	
58.08	500 Amp rating	Nos		190000	
58.09	630 Amp rating	Nos		225000	
59.00	Radar type Level transmitter	Nos	1.00	120000	120000
60.00	Control Panel:- control panel for all power equipments with IP 54 protection	Nos	1.00	120000	120000

SLSSC - 239.52 Estimate for Fulhar khurd Gram Panchayat

OPR - 250.59

NWC - 229.87

Water Supply Scheme
Under - SWSM

Block- Bansaon, District- Gorakhpur
Form "J" - Comprehensive Scheme

Sr. No.	Description of Work	Amount (Rs. in Lacs)	%	0	Govt. of U.P. Share	Govt. of India Share
1	2	3	4	5	6	7
1	Cost of Work	219.66		219.66		
2	0.14% Discount as per Contract on Cost of work	219.66	-0.14%	-0.31		
	Net Cost of Work			219.35		
3	Add Contingency 2%	219.35	2.00%	4.39		
	Sub Total (A)			223.74	111.87	111.87
4	Add GST 12 %-B	223.74	12.00%	26.85	13.42	13.42
5	Add 12.5% Centage-C	223.74	12.50%	27.97	27.97	
	Grand Total (A+B+C)			278.56	153.26	125.30
6	Ist O&M Cost (after DLP) 10 Year	219.35	2%	4.39	2.19	2.19
				51.63		

201.50

0.28

201.22

4.02

205.24

24.63

25.66

255.53

TOTAL POPULATION A (ULTIMATE YEAR 2052)	4550
Per Capita Cost (NET COST+CONTIGENCY+GST)	5507

M/S NCC Ltd.

J.E(T) Assistant Engineer

Member Secretary DWSM
Executive Engineer,
U.P Jal Nigam, 10th Div. Gorakhpur

Recommended By

Superintending Engineer,
23rd Circle
U.P Jal Nigam, Ayodhya

Recommended By

Superintending Engineer,
23rd Circle
U.P Jal Nigam, 10th Div. Gorakhpur

Approved By
Chief Engineer
Gorakhpur Zone

Forwarded As Recommended
by DWSM For SLSSC

(सिंह प्रकाश)
राज्य पेयजल एवं स्वच्छता मिशन

(इं० डी०के० सिंह)
अधीक्षण अभियन्ता
राज्य पेयजल एवं स्वच्छता मिशन

(इं० जी०पी० शुक्ला)
युनिट कोऑर्डिनेटर
राज्य पेयजल एवं स्वच्छता मिशन

Break up of Cost

SL. No.	Sub Head	Total Cost of work	Building	R.C.C. Reservoir	Pipe Line	Machinery	Misc.
1	2	3.0	4.0	5.0	6.0	7.0	8.0
A. Civil works :							
1	Pump house & Chlorinating room	5,97,000	5,97,000				
2	Rising Main	89,882					
3	R.C.C. Over head tank 350 KL/14 m staging	38,38,731		38,38,731	89,882	1,79,763	
4	Distribution System	82,83,498		82,83,498			
5	Approach Road	10,56,334	10,56,334				
6	Boundary Wall and approach road	8,72,280	8,72,280				
7	Staff Quarter	9,70,600	9,70,600				
8	Surveying and designing	2,15,962					2,15,962
	(Total A)	1,21,22,229	34,96,214	1,21,22,229	89,882	1,79,763	2,15,962
B. E&M works:							
1	Cost of Tubewell construction	17,25,914				17,25,914	
2	Cost of pumping plant and Chlorinating Plant	12,81,381				12,81,381	
3	Solar plant	19,09,600				19,09,600	
4	Electrification of pump house, SCADA	11,25,000				11,25,000	
	Total (B)	60,41,895				60,41,895	
	G. Total (A+B)	1,81,64,124	34,96,214	1,21,22,229	89,882	62,21,658	2,15,962

2,01,50,158