


मेधाज

Medhaj Techno Concept Pvt. Ltd.

PMPL-BRCCPL JOINT VENTURE  
JAL JEEVAN MISSION PROJECTS, PRATAPGARH, U.P.



Har Ghar Jal  
Jal Jeevan Mission



1.	DISTRICT : PRATAPGARH
2.	BLOCK : PATTI
3.	VILLAGE : BAHUTA
4.	DATE OF LOGGING : 31-05-2023
5.	DATE OF LOWERING : 04-06-2023
6.	SIZE OF ASSEMBLY : $\varnothing 300\text{mm} \times \varnothing 300\text{mm}$
7.	SIZE OF BORE : GL to 73 Mbgl - $\varnothing 600\text{mm} \times \varnothing 600\text{mm}$ 73 Mtr to 296M Mbgl - $\varnothing 500\text{mm} \times \varnothing 500\text{mm}$
8.	Required Discharge as per BOQ : 700 Lpm
9.	Proposed/Design Discharge as per Strata : 600Lpm
10.	LOGGING DEPTH : 293.00Mtr
11.	LOGGING BY : GEO INSTRUMENTS & TECHNICS

-LOGGING REPORT-

SR NO	DEPTH RANGE	THICKNESS (M)	WATER QUALITY
1.	18 - 22	04	Good
2.	28 - 32	04	Good
3.	47 - 54	07	Good

NOTE:

1. Fine bands of kankar are intermixed with almost all the zones.
2. Quality of ground water is deteriorating marginal to saline below 75.0 m bgl to till depth logged.

LOGGING REPORT VERIFIED BY GAURAV SHUKLA (ASST. HYDRO. UP JAL NIGAM (RURAL), HQ PPRBD LKO

CLIENT : STATE WATER SANITATION MISSION (NAMAMI GANGA) & RURAL WATER SUPPLY DEPARTMENT GOVERNMENT OF UTTAR PRADESH

PROJECT : PRATAPGARH GROUP OF VILLAGES WATER SUPPLY SCHEME

EPC CONTRACTOR : PMPL - BRCCPL JOINT VENTURE

NAME	SIGN	TITLE	SCALE
DRWN		ACTUAL TUBE WELL ASSEMBLE LOWERING DRAWING GP BAHUTA WATER SUPPLY SCHEME	
DSGN			
CHKD			
APPD			

DATE: \_\_\_\_\_ SHEET NO: 1 OF 1 SIZE: A4 REV: R0

Actual Tubewell Assembly Lowering Chart

PMPL BRCCPL JV

TPIA

JE

AE

EE