



CONST. DIVISION (E/M), U. P. JAL NIGAM, GHAZIABAD

Completion Plan of Tw No. at **ANDHEL** DISTRICT **BSR.**

Type of Rig m/c..... **R.C. RIG**..... Size of Bore... **450 mm.** S.W.L. **4.80** Mts

Agency..... **RENTAL RIG**.....

Depth B.G.L Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
GL			AGL 30 cm	150 m. m. Dia Housing pipe 0:30 MAGL to 48:30 m.
		CLAY		X m. m. Dia Reducer..... X..... m to X..... M.
15.00				150 m. m. Dia Slotted Pipe 48:30 m to 60:45 m.
		FINE SAND		150 m. m. Dia Blind Pipe 60:45 m to 72:55 m.
33.00				150 m. m. Dia Slotted Pipe 72:55 m to 78:60 m.
		CLAY		150 m. m. Dia Blind Pipe 78:60 m to 84:68 m.
45.00				BAIL PLUG
47.00		YELLOW FINE SAND	48:30	m. m. Dia Pipe m to m.
		FINE & MED. SAND		m. m. Dia Pipe m to m.
51.00			60:45	m. m. Dia Pipe m to m.
		CLAY KANKAR		m. m. Dia Pipe m to m.
72.00			72:55	m. m. Dia Pipe m to m.
		FINE & MED. SAND		
80.00			78:60	
		SANDY CLAY		
90.00			84:68	
				Total Assembly..... 84.98 m

ABSTRACT

1. Drilling Started on
 2. Drilling Completed on..... 22.10.06
 3. Assembly Lowered on..... 22.10.06
 4. Drilling Depth..... 90.00 m
 5. Assembly Lowered..... 84.98 m
- Housing Pipe..... 150..... m. m. dia 48.60 m
- Blind Pipe..... 150..... m. m. dia 18.18 m
- Slotted Pipe..... 150..... m. m. dia 18.20 m

As Executed

Representative

(R.C. JAIN) (G.D. KHANDELWAL)

Countersigned

(NAVIN CHAND)
Executive Engineer

