

36



CONST. DIVISION (E/M), U. P. JAL NIGAM, GHAZIABAD

Completion Plan of Tw. No. NOORPUR DISTRICT G'BAD

Type of Rig m/c RCRIG Size of Bore 550/450mm S.W.L. 8:50 Mts

Agency RENTAL RIG

Depth B G I Meter	Boring Chart	Stratum	Lowered Assembly AGL 32cm	ASSEMBLY DETAILS
GL				200 m. m. Dia Housing pipe 0:32 AGL to 37:00
8		SURFACE CLAY		200x150 m. m. Dia Reducer 37:00 m to 37:15
		FINE TO MED. SAND		150 m. m. Dia Blind Pipe 37:15 m to 61:37
				150 m. m. Dia Slotted Pipe 61:37 m to 85:57
30				150 m. m. Dia Blind Pipe 85:57 m to 91:72
		SANDY CLAY		BAIL PLUG
36		FINE TO MED. SAND	37.0	
42		CLAY	37.15	
48		MED. SAND		
52		CLAY		
58			61.37	
		FINE TO MED. SAND		
90			85.57	
		VERY FINE SAND	91.72	
100				
		SANDY CLAY		
110				
				Total Assembly 92:04



ABSTRACT

- 1. Drilling Started on
- 2. Drilling Completed on 22-9-04
- 3. Assembly Lowered on 22-9-04
- 4. Drilling Depth 110:00
- 5. Assembly Lowered 92:04
- Housing Pipe 200 m. m. dia 37:32
- Blind Pipe 150 m. m. dia 30:37
- Slotted Pipe 150 m. m. dia 24:20

As Executed

Countersigned

Representative


 (RCJAIN) J. E.

 (AK GUPTA) A. E.


 (NAVIN CHAND)
 Executive Engineer

