

# IND CONSTRUCTION DIVISION, U.P. JAL NIGAM, ALIGARH

## TUBE WELL DRILLING AND DEVELOPING DETAILS

(318)

Tube Well No. HAJIPUR of HAJIPUR Rig No./Type                      Size of Bore 550mm  
 Under HAJIPUR W/s Scheme Type of TW SLOTTED J E Incharge T.CHISTI  
 In Village                      Block TAPPAL Spiring Level 10.00m A E Incharge GUTUBUDDIN  
 Tehsil                      Distt ALIGARH Agency M/S PIONEER DRILLING CO GHAZIABAD

| Depth B.G.L.<br>Meter | Stratum          | Represent<br>ation | Executed<br>Assembly |
|-----------------------|------------------|--------------------|----------------------|
|                       |                  |                    | 200mm                |
| 22.00                 | CLAY             |                    |                      |
| 30.00                 | MEDIUM SAND      |                    |                      |
| 35.00                 | CLAY             |                    | 36.00                |
| 51.50                 | MEDIUM SAND      |                    | 51.06                |
| 57.00                 | CLAY             |                    | 57.09                |
| 67.50                 | MEDIUM SAND      |                    | 67.12                |
|                       |                  |                    | 73.15                |
| 87.00                 | VERY FINE SAND   |                    |                      |
| ASPER LOGGING REPORT  |                  |                    |                      |
| 23-31                 | med. SAND - GED  |                    |                      |
| 36-51                 | - do - GED       |                    |                      |
| 57-67                 | - do - GED       |                    |                      |
| 67-71                 | V. FINE SAND GED |                    |                      |
| 87-97                 | FINE SAND Solu   |                    |                      |
| 108-115               | FINE SAND Solu   |                    |                      |

### ASSEMBLY DETAILS

— mm  $\phi$  Housing Pipe — to — M.  
 — mm  $\phi$  Housing Pipe — to — M.  
 — mm  $\phi$  Housing Pipe — to — M.  
 — mm  $\phi$  Reducer Pipe — to — M.  
 200 mm  $\phi$  AGL Pipe 0 to 1.40 M.  
 200 mm  $\phi$  PLAIN Pipe 1.40 to 36.00 M.  
 200 mm  $\phi$  SLOTT Pipe 36.00 to 51.06 M.  
 200 mm  $\phi$  PLAIN Pipe 51.06 to 57.09 M.  
 200 mm  $\phi$  SLOTT Pipe 57.09 to 67.12 M.  
 200 mm  $\phi$  PLAIN Pipe 67.12 to 73.15 M.  
 — mm  $\phi$  — Pipe — to — M.  
 — mm  $\phi$  — Pipe — to — M.  
 — mm  $\phi$  — Pipe — to — M.  
 — mm  $\phi$  — Pipe — to — M.

FROM AGL Total Assembly 74.55 M.

M.B. No.                      Page No.                     

### ABSTRACT

1. Drilling Started 28.9.2015
2. Drilling Completed
3. Drilling Depth                      M
4. Lowering Started 07-10-2015
5. Lowering Completed 07-10-2015
6. Assembly Lowered 74.55m  
 AGL Housing Pipe 200 M m. Dia 1.40 M.  
 Blind Pipe 200 M m. dia 48.06 M.  
 Slotted Pipe 200 M m. Dia 35.09 M.  
 Size of Slott

M.B. No.                      Page No.                     

Date of Commissioning                       
 Date of Handover                     

As Executed

Counter Signed

(T.CHISTI)  
J.E.

(GUTUBUDDIN)  
A.E.

(S.R. GUPTA)  
E.E.