

NAME OF THE DISTRICT- GORAKHPUR	TYPE OF RIG M/C- RIC
NAME OF THE BLOCK- CAGANA	SIZE OF BORE- 550/500 mm φ
NAME OF THE GRAM PANCHAYAT- UJJARPAR	STATIC WATER LEVEL- 13.0 M
NAME OF THE VILLAGE-	J.E Incharge A.E Incharge

DEPTH B.G.L. IN METER	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS
0M		C.L	A4L-0.50M	200 mm Dia Housing Pipe A.G.L. = 0.50 m
				200 mm Dia Housing Pipe m to 36.20m
				200/150 mm Dia Reducer 35.70m to 35.90m
		SANDY CLAY		150 mm Dia BLIND pipe 35.90m to 102.25 (50m)
				150 mm Dia SLOTTED pipe 102.25m to 108.27 (5.4m)
24.0M				150 mm Dia BLIND pipe 108.27m to 126.31
				150 mm Dia SLOTTED pipe 126.31m to 138.34
		MEDIUM SAND		150 mm Dia BLIND pipe 138.34m to 144.36
40.0M			35.70M	
		CONCRETE CLAY	35.90M	
1.0M				
		MEDIUM SAND		
61.0M				
		SANDY CLAY		
74.0M				
		MEDIUM SAND		
82.0M				
87.0M				
		CONCRETE CLAY		
101.0M			102.25M	
		MEDIUM SAND	108.27M	
11.0M				
		SANDY CLAY		
125.0M			126.31M	
		MEDIUM SAND		
139.0M			138.34M	
		CLAY	144.36M	
160.0M				
			BAIL PLUG	


Total Assembly = 144.36 m + A.G.L (m) = 144.86m

ABSTRACT

1. Drilling Started- 07/12/2021
2. Drilling Completed/Lowering- 13/12/2021
3. Drilling Depth (m)- 160 M
4. Assembly Lowered (m)- 144.86M
5. Housing Pipe (m)- 36.20M
6. Plain Pipe (m)- 90.41M
7. Slotted Pipe (m)- 18.05M
8. Reducer (m)- 0.20M

LOGGING REPORT

- 1- 25 - 29 → 5.0
- 2- 33 - 40 → 7.0
- 3- 50 - 60 → 10.0
- 4- 74 - 78 → 4.0
- 5- 82 - 86 → 4.0
- 6- 100 - 110 → 10.0
- 7- 125 - 140 → 15.0
- 8- 148 - 152 → 4.0
- 9-
- 10-



(Nandu Prasad) (Babbar Yadav)
J.E & A.E

(Signature)
A. Bora
P.M.C.T.P.I.A

(Signature)
E.E