



Megha Engineering & Infrastructures Limited

MEGHA ENGINEERING & INFRASTRUCTURES LIMITED

WSP RWS BASTI-1273 (SIDDHARTH NAGAR)

STRATA CHART



Cover Agreement No. :-

Name of District:- Siddharthnagar

Block Name:- Dumaniyaganj

Scheme Name:- Parsa Pandit

Name of Activity :-

Depth B.G.L.Meter	Boring Chart	Strata	Executed Assembly	ASSEMBLY DETAILS
				200 mm Dia housing pipe to 35.57M
				200 x150mm reducer from 35.57 M to 35.77 M
20.0		CLAY	6.00	150mm dia plain pipe from 35.77 M to 63.31 M
26.0		medium sand	6.01	150mm dia slotted pipe from 63.31 M to 72.32 M
30.0		CLAY	6.02	150mm dia plain pipe from 72.32 M to 138.41 M
35.0		medium sand	6.02	150mm dia slotted pipe from 138.41 M to 141.41 M
45.0		CLAY	6.01	150mm dia plain pipe from 141.41 M to 147.41 M
49.0		m.s.	6.02	150mm dia slotted pipe from M to M
53.0		CLAY	6.00	150mm dia plain pipe from M to M
57.0		m.s.	6.01	
62.0		CLAY	3.50	Total Assembly- 147.41 M+AGL 0.5= 147.91 M
75.0		Medium Sand	6.01	
79.0		CLAY	6.02	
92.0		medium sand	6.01	
103.0		CLAY	6.02	
108.0		Medium sand	6.02	
122.0		CLAY	6.00	
130.0		medium sand	6.00	
138.0		CLAY	6.01	
142.0		Medium sand	6.01	
147.0		CLAY	6.00	
153.0		Medium sand	6.00	
157.0		CLAY	6.00	
160.0		CLAY	6.00	
				<b>ABSTRACT</b>
				Date of Lowering-
				LPM-
				Drilling Depth- 160 M
				Assembly Lowered- 147.91 M
				Housing Pipe- 36.07 M
				Plain Pipe- 99.63 M
				Slotted Pipe- 12.01 M
				Reducer- 0.20 M
				<b>LOGGING REPORT</b>
				Date of Logging-
				Logging Depth- 160m
				20 - 26 = 6
				30 - 35 = 5
				45 - 49 = 4
				53 - 57 = 4
				62 - 75 = 13
				79 - 92 = 13
				103 - 108 = 5
				122 - 130 = 8
				138 - 142 = 4
				153 - 157 = 4



MEIL

TPI

Atom  
J.E.

A.E.

E.E.