

**CONSTRUCTION DIVISION (E/M) U.P. JAL NAGAM, GORAKHPUR
RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ**

Scheme / GP Name: Harisampur

Block: Pariyara, District: Maharajganj

Type of Rig M/C: 400 LPM

57

DEPTH in MGBL	BORING CHART	STRATA	EXECUTED ASSEMBLY	200X150 ASSEMBLY DETAILS
0		Clay Soil		200 mm Dia. Housing Pipe 0 to 35.58 m
22		Kankar		200x150mm Dia. Reducer 35.58 to 35.78 m
28		Fine sand		150 mm Dia. Plain Pipe 35.78 to 67.0 m
38		Kankar		150 mm Dia. Slotted Pipe 67.0 to 73.0 m
50		Clay Soil		150 mm Dia. Plain Pipe 73.0 to 100.56 m
62		Kankar		150 mm Dia. Slotted Pipe 100.56 to 106.56 m
67.0		Fine + M sand		150 mm Dia. Plain Pipe 106.56 to 117.0 m
73.0		Clay Soil		150 mm Dia. Slotted Pipe 117.0 to 123.02 m
88		Kankar		150 mm Dia. Plain Pipe 123.02 to 129.04 m
100.0		Fine + M sand		mm Dia. Pipe to m
107		Clay Soil		mm Dia. Pipe to m
117		Fine + M sand	mm Dia. Pipe to m	
124		Kankar	mm Dia. Pipe to m	
126		Fine sand	mm Dia. Pipe to m	
140		Clay Soil	mm Dia. Pipe to m	
150		Kankar	mm Dia. Pipe to m	
155		Kankar	mm Dia. Pipe to m	


Total Assembly 129.04 + 0.5 = 129.54 m
 As per DPR Drilling: 165
 Lowering: 150

ABSTRACT

1. Size of Bore 500X500
2. Drilling Started
3. Drilling Completed / Lowering 30/07/2023
4. Drilling Depth
5. Assembly Lowered 129.54 M
6. Housing Pipe 36.08 M
7. Blind Pipe 75.24 M
8. Slotted Pipe 18.02 M
9. Reducer 0.2 M

LOGGING REPORT

1. 22 - 26 = 4
2. 28 - 32 = 4
3. 46 - 50 = 4
4. 58 - 62 = 4
5. 67 - 73 = 6
6. 85 - 88 = 3
7. 100 - 107 = 7
8. 117 - 123 = 6
9. 136 - 140 = 4
- 10.
- 11.



Saha
TPI

Mc
J.E. (E&M)

AK
A.E. (E&M)

E.E. (E&M)