


CONSTRUCTION DIVISION (E/M) U.P. JAL NAGAM, GORAKHPUR
RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ

Name / GP Name: KURVA URF MURKATTA Block: PARTAWAL District: Maharajganj
Type of Rig M/C: Q = 650 LPM 30

DEPTH in MGBL	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS
0				300 mm Dia. Housing Pipe 0m to 35.58 m
20		clay soil	0.50	300x150 mm Dia. Reducer 35.58 to 35.78 m
40		fine sand		150 mm Dia. Plain Pipe 35.78 to 65.87 m
50		clay + sand	36.08	150 mm Dia. Slotted Pipe 65.87 to 74.89 m
65		konker		150 mm Dia. Plain Pipe 74.89 to 82.90 m
75		fine + M sand		150 mm Dia. Slotted Pipe 82.90 to 85.90 m
82		clay soil	35.58 0.20 35.78	150 mm Dia. Plain Pipe 85.90 to 118.00 m
86		fine + M sand	30.09	150 mm Dia. Slotted Pipe 118.00 to 124.00 m
100		clay soil	65.87	150 mm Dia. Plain Pipe 124.00 to 138.00 m
117		fine sand + konker	9.02 74.89	150 mm Dia. Slotted Pipe 138.00 to 147.02 m
125		fine + M sand	8.01 82.90 85.90	
137		clay soil	32.1 118.00	
141		fine + M sand	6.00 124.00	
160		clay soil	14.00 138.00 141.00	
200		sand + konker	6.02	
<p>Total Assembly As per DPR Drilling: 200m Lowering: 180m</p> <p>147.02 + 0.5 = 147.52m</p> <p>ABSTRACT</p> <ol style="list-style-type: none"> Size of Bore 600 x 500m Drilling Started Drilling Completed / Lowering 18-05-23 Drilling Depth 200m 147.52m Assembly Lowered → Housing Pipe 36.08m Blind Pipe 9.22m Slotted Pipe 21.02m Reducer 0.20m <p>LOGGING REPORT 18-05-23</p> <ol style="list-style-type: none"> 18-22 = 04 27-37 = 10 45-48 = 03 65-75 = 10 82-86 = 04 117-124 = 07 137-141 = 04 155-162 = 07 <p style="text-align: right;">Good</p>				



RITHWIK-KOYA (JV)

John

J.E. (E&M)

A.E. (E&M)

E.E. (E&M)