

CONSTRUCTION DIVISION (E/M) U.P. JAL NAGARI, COCHIN
RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ

Home / GP Name: Sahayawaliya Khurd

Block: Pharenda District: Maharajganj

05

Type of Rig M/C: 650 (P)

DEPTH in MGBL	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS	
				300x150 mm	
0			0.50	300 mm Dia. Housing Pipe	0 to 35.58 m
28		Clay Soil	6.01	300x150 mm Dia. Reducer	35.58 to 35.78 m
35		Fine Sand	6.01	150 mm Dia. Plain Pipe	35.78 to 71.86 m
38		Sand + Kankhar	6.01	150 mm Dia. Slotted Pipe	71.86 to 77.87 m
55		Clay + Fine Soil	6.01	150 mm Dia. Plain Pipe	77.87 to 98.92 m
75		Fine Sand	6.02	150 mm Dia. Slotted Pipe	98.92 to 110.95 m
85		Sand	6.02	150 mm Dia. Plain Pipe	110.95 to 151.03 m
95		Sand + Kankhar	0.20	150 mm Dia. Slotted Pipe	151.03 to 154.04 m
120		Sand	6.01	150 mm Dia. Plain Pipe	154.04 to 160.05 m
130		Clay Soil	6.02		
135		Fine Sand	6.01		
147		Sand + Kankhar	6.01		
158		Sand + Clay + Kankhar	6.01		
170		Clay Soil	6.01		
200			4.00		
			6.01		


Total Assembly 160.05 + 0.50 = 160.55 m
As per DPR Drilling: 220m
Lowering: 200m

ABSTRACT

1. Size of Bore	600x500mm
2. Drilling Started	12.01.2023
3. Drilling Completed / Lowering	21.01.2023
4. Drilling Depth	220m
5. Assembly Lowered	160.55m
6. Housing Pipe	36.08m
7. Blind Pipe	103.22m
8. Slotted Pipe	21.05m
9. Reducer	0.20m

LOGGING REPORT

1.	28-35 = 07	} Good
2.	76-84 = 08	
3.	97-117 = 20	
4.	131-135 = 04	
5.	151-155 = 04	
6.	159-163 = 04	
7.		
8.		
9.		
10.		
11.		



TPI (ENGINEER)

J.E. (E&M)

A.E. (E&M)

E.E. (E&M)