

CONSTRUCTION DIVISION (E/M) U.P. JAL NAGAM, GORAKHPUR

RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ

Client / GP Name: MUJHANA & BHAGWANPUR Block: PHARENDA District: Maharajganj

Type of Rig M/C

Q = 900 LPM

29

300X150mm

DEPTH in MGBL	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS	
				mm Dia.	Pipe to m
0				300 mm Dia.	Housing Pipe 0 m to 35.60 m
0-20		clay soil	0.5	300x150 mm Dia.	Reducer 35.60 to 35.80 m
20-35		Kankhar		150 mm Dia.	Plain Pipe 35.80 to 105.50 m
35-55		Fine Sand	36.10m	150 mm Dia.	Slotted Pipe 105.50 to 117.52 m
55-75		clay soil		150 mm Dia.	Plain Pipe 117.52 to 126.53 m
75-95		Kankhar	35.60m 35.80m	150 mm Dia.	Slotted Pipe 126.53 to 132.57 m
95-105		clay soil		150 mm Dia.	Plain Pipe 132.57 to 179.50 m
105-120		Fine + M Sand	69.70	150 mm Dia.	Slotted Pipe 179.50 to 188.52 m
120-126		clay soil		150 mm Dia.	Plain Pipe 188.52 to 191.52 m
126-133		Fine + M Sand	105.50		
133-160		Kankhar	12.02 117.52 9.01		
160-179		clay soil	6.01		
179-190		Fine + M Sand	46.96		
190-220		Sand + Kankhar	179.50 188.52 3.00		
			191.52		

Total Assembly	191.52 + 0.50 = 192.02 m
As per DPR Drilling:	220m
Lowering:	200m


**ABSTRACT**

1. Size of Bore	600x500mm
2. Drilling Started	
3. Drilling Completed / Lowering	15-05-23
4. Drilling Depth	220.00m
5. Assembly Lowered	192.02m
6. Housing Pipe	36.10m
7. Blind Pipe	128.67m
8. Slotted Pipe	27.05m
9. Reducer	0.20m

**LOGGING REPORT 10-05-23**

1. 35-39 = 04	} Good
2. 45-55 = 10	
3. 90.5-118 = 13	
4. 126-133 = 07	
5. 179-189 = 10	
6. 194-200 = 06	
7.	
8.	
9.	
10.	
11.	



RITHWIK-KOYA (JV)

TPI

J.E. (E&M)

A.E. (E&M)

E.E. (E&M)