

**CONSTRUCTION DIVISION (E/M) U.P. JAL NAGAM, GORAKHPUR
RITHWIK-KOYA (JV), PHASE-3, MAHARAJGANJ**

GP Name: Pipra mami & Ledha Khud Block: Pharanda District: Maharajganj


Flow of Rig/M/C: Q = 900 LPM

03

DEPTH in MGBL	BORING CHART	STRATA	EXECUTED ASSEMBLY	ASSEMBLY DETAILS 300X150 mm
0				300 mm Dia. Housing Pipe 0 m to 35.59 m
			0.50	300X150 mm Dia. Reducer 35.59 to 35.79 m
		Clay Soil	6.01	150 mm Dia. Plain Pipe 35.79 to 67.34 m
			6.01	150 mm Dia. Slotted Pipe 67.34 to 76.34 m
30		Fine Sand	6.01	150 mm Dia. Plain Pipe 76.34 to 97.40 m
35			36.09	150 mm Dia. Slotted Pipe 97.40 to 103.40 m
		Clay + Sand	6.02	150 mm Dia. Plain Pipe 103.40 to 110.40 m
50			6.02	150 mm Dia. Slotted Pipe 110.40 to 116.40 m
		Kankhar	6.02	150 mm Dia. Plain Pipe 116.40 to 130.92 m
			35.59	150 mm Dia. Slotted Pipe 130.92 to 133.92 m
67		Fine + M Sand	6.01	150 mm Dia. Plain Pipe 133.92 to 136.94 m
			35.79	150 mm Dia. Slotted Pipe 136.94 to 139.94 m
77			6.01	150 mm Dia. Plain Pipe 139.94 to 145.95 m
		Clay Soil	6.02	Total Assembly 145.95 + 0.5 = 146.45 m
			31.55	As per DPR Drilling: 220m
			6.01	Lowering: 200m
			4.00	
			2.50	
97		Fine + M Sand	6.00	
			3.00	
			6.01	
105		Kankhar	6.02	
			21.06	
110		Fine + M Sand	6.03	
			3.00	
117		Clay Soil	6.00	
			4.00	
130		Fine + M Sand	3.00	
			6.00	
135		Kankhar Sand	6.01	
			110.40	
137		Fine + M Sand	6.01	
			116.40	
140		Clay + Sand	2.50	
			3.00	
			3.02	
170		Clay + Kankhar	3.00	
			130.92	
			133.92	
			136.94	
			139.94	
270			6.01	
			145.95	

- ABSTRACT**
1. Size of Bore 600 x 500 mm
 2. Drilling Started
 3. Drilling Completed / Lowering 01/04/23
 4. Drilling Depth 220m
 5. Assembly Lowered 146.45m
 6. Housing Pipe 36.09m
 7. Blind Pipe 83.16m
 8. Slotted Pipe 27.00m
 9. Reducer 0.20m

- LOGGING REPORT - 30-03-23**
1. 29-35 = 06
 2. 46-47 = 07
 3. 67-77 = 10
 4. 97-104 = 07
 5. 110-117 = 07
 6. 130-134 = 04
 7. 137-140 = 03
 8. 145-148 = 03
 - 9.
 - 10.
 - 11.
- } Good.



TPI () J.E. (E&M) A.E. (E&M) E.E. (E&M)