




Jal Jeevan Mission
Village-Charkhaura Block-Khudaganj Katra District Shahjahanpur
 AGENCY: M/S NCC LIMITED HYDERABAD
Tubewell Assembly Chart


Date: 08.10.2021

Discharge 560 LPM

Strata as per Logging Report



S.No.	In Meter	STRATA	GL			
				17	0.50	
				16	5.53	
				15	6.02	
1	35	MTR 60 MTR		14	6.08	
2	70	MTR 102 MTR		13	6.03	
				12	6.02	
				11	6.03	
				300x150	6.02	41.73
				10	0.15	41.88
				9	5.98	
1	Reducer 300x150 mm	0.15 m		8	5.99	
2	AGL	0.50 m		7	5.98	
3	BGL	101.75 m		6	5.98	71.79
4	Total assembly lower	102.25 m		5	6.04	77.83
5	300 mm Plain MS Pipe	42.23 m		4	5.98	83.81
6	150 mm Plain MS Pipe	41.87 m		3	5.98	
7	150 mm slotted pipe	18.00 m		2	5.98	95.77
8	600 mm drilling depth	45.00 m		1	5.98	101.75
9	500 mm drilling depth	75.00 m				
10	Drilling logged	120.00 m				



M/S NCC LTD

M/s BLG Construction
3rd Party Inspection

J.E A.E EE
(E&M) U.P JAL NIGAM,RURAL, DISTRICT- MORADABAD