





Jal Jeevan Mission
Village- Kadardapur Urf Linthra, Block-Kanth, District- Shahjahanpur
 AGENCY: M/S NCC LIMITED HYDERABAD
Tubewell Assembly Chart

Discharge 560 LPM

Strata as per Logging Report



S.NO	IN METER	STRATA			
				20	0.50
				19	5.50
				18	6.01
1	45 Mtr. 72 Mtr.	Medium Sand		17	6.03
2	90 Mtr. 110 Mtr.	Medium Sand		16	6.02
3	112 Mtr. 120 Mtr.	Medium Sand		15	6.02
				14	6.04
			200x150		41.64
				13	0.15
				12	41.79
				11	6.00
1	Reducer 200x150 mm	0.15 M		10	6.01
2	AGL	0.5		9	6.01
3	BGL	106.91		8	6.01
4	Total assembly lower	107.41		7	3.00
5	200 mm Plain MS Pipe	42.14		6	70.82
6	150 mm Plain MS Pipe	41.08		5	6.03
7	150 mm slotted pipe	24.04		4	6.03
8	Drilling Depth	120 M		3	6.01
9	Drilling logged	120 M		2	3.00
				1	91.89
					6.01
					100.91
					6.00
					106.91



M/S NCC LTD

M/s BLG Construction
3rd Party Inspection

J.E

A.E

EE

(E&M) U.P JAL NIGAM, MORADABAD