



EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),

U.P. JAL NIGAM, MORADABAD

Completion Plan of Tube well

Type of Rig M/c:- R.C. 600/27"

Name of Scheme:- Mulla Kheda Rural W/ S Scheme Distt. Rampur

Static water level:-6.70 Mtr.

Total No. of Tube well Provided in the Scheme:- 01

Size of Bore:- 675 X 450 MM dia

Number & Location of tube-well Executed:- 01, Mulla Kheda T.W. Near OHT

Name of Contractor:- M/s Agarwal Construction Bilaspur Rampur

Date of Completion of T.W.:- 18.01.2019

Depth B. GL Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
			0-50 m AhL	300 m.m. Dia Housing pipe G.L to 0.50 M A.G.L.
9.14		Surface clay		300 m.m. Dia Housing pipe G.L to 41.83 M B.G.L.
18.29		Sandy clay		300 X 150 m.m. Dia Reducer 41.83 M to 42.03 M.
				150 m.m. Dia Blind pipe 42.03 M to 90.12 M.
30.48		clay		150 m.m. Dia Slotted pipe 90.12 M to 96.15 M.
			41.83 42.03	150 m.m. Dia Blind pipe 96.15 M to 105.25 M.
51.81		Sandy clay		150 m.m. Dia Slotted pipe 105.25 M to 128.25 M.
60.96		Course Sand		150 m.m. Dia Blind pipe 128.25 M to 134.27 M.
73.15		Clay		
88.39		Fine Sand	90.12	
		Medium To		
97.53		Course Sand	96.15	
100.58		clay		
103.63		Fine Sand		
			105.25	
		Course Sand		
		and Bajari		
121.91				
		Fine To		
		Medium		
131.06		Sand	128.25	
134.11		clay Kankar	134.27	
141.10		Clay		

ABSTRACT

1. Drilling Started on - 29.10.2018
 2. Drilling Completed on - 03.11.2018
 3. Assembly Lowered on - 04.11.2018
 4. Drilling Depth - 141.10 M
 5. Assembly Lowered - 134.77 M
- Housing Pipe 300 m.m. dia- 42.33 M
Reducer 300 x 150 m.m dia 0.20M
Blind Pipe 150 m.m. dia - 63.21 M
Slotted Pipe 150 m.m. dia - 29.03 M

As Executed

Countersigned

(M/s Agarwal Construction)
Contractor

(Sumit Kumar Yadav)
J.E.

(Santosh Kumar)
A.E.

(Ranjeet Singh)
Executive Engineer