



EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M).

U.P. JAL NIGAM, MORADABAD

Completion Plan of Tube well

Name of Scheme:- Pipaliya Mishr Rural W/ S Scheme Distt. Rampur

Type of Rig M/c:- R.C. 600/27"

Static water level:- 8.15 Mtr.

Total No. of Tube well Provided in the Scheme:- 01

Size of Bore:- 550 X 450 MM dia

Number & Location of tube-well Executed:- 01, Pipaliya Mishr T.W. Near OHT

Name of Contractor:- M/s Saleem Ahmad Contractor

Date of Completion of T.W.:- 05.09.2019

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
				200 m.m. Dia Housing pipe G.L to 0.50 M A.G.L.
6.09		clay		200 m.m. Dia Housing pipe G.L to 41.75 M B.G.L.
12.19		Medium Sand		200 X 150 m.m. Dia Reducer 41.75 M to 41.95 M.
24.38		clay		150 m.m. Dia Blind pipe 41.95 M to 72.14 M.
36.57		Medium Sand		150 m.m. Dia Slotted pipe 72.14 M to 78.19 M.
		clay kankar		150 m.m. Dia Blind pipe 78.19 M to 102.32 M.
45.72				150 m.m. Dia Slotted pipe 102.32 M to 114.09 M.
51.81		Medium Sand		150 m.m. Dia Blind pipe 114.09 M to 120.13 M.
		clay		
60.95				
		Medium Sand		
82.29				
88.39		clay kankar		
		Sandy clay		
100.57				
		Medium to Course Sand		
109.72				
		Medium Sand and Boulders		
121.91				
126.10		clay		

ABSTRACT

1. Drilling Started on - 27.07.2019
 2. Drilling Completed on - 01.08.2019
 3. Assembly Lowered on - 02.08.2019
 4. Drilling Depth - 126.10 M
 5. Assembly Lowered - 120.63 M
- Housing Pipe 200 m.m. dia- 42.25 M
Reducer 200 x 150 m.m dia 0.20 M
Blind Pipe 150 m.m. dia - 60.36 M
Slotted Pipe 150 m.m. dia - 17.82 M

As Executed

Countersigned

(M/s Saleem Ahmad Contractor)
Contractor

(Sumit Kumar Yadav)
J.E.

(Santosh Kumar)
A.E.

(Ranjeet Singh)
Executive Engineer