



**EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),
U.P. JAL NIGAM, MORADABAD**

Completion Plan of Tube well

Type of Rig M/c:- R.C. 600/27"

Name of Scheme:- Mundiya Kalan Rural W/ S Scheme Distt. Rampur

Static water level:-6.85 Mtr.

Total No. of Tube well Provided in the Scheme:- 01

Size of Bore:- 550 X 450 MM dia

Number & Location of tube-well Executed:- 01, Mundiya Kalan T.W. Near OHT

Name of Contractor:- M/s Agarwal Construction Bilaspur Rampur

Date of Completion of T.W.:- 06.01.2019

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
			0.50 MGL	200 m.m. Dia Housing pipe G.L. to 0.50 M A.G.L.
6.02		Surface Clay		200 m.m. Dia Housing pipe G.L. to 42.19 M B.G.L.
12.19		Fine To Med. Sand		200 X 150 m.m. Dia Reducer 42.19 M to 42.39 M.
21.34		Clay		150 m.m. Dia Blind pipe 42.39 M to 58.87 M.
30.48		Fine To Med. Sand		150 m.m. Dia Slotted pipe 58.87 M to 70.89 M.
42.67		Clay	42.19 42.39	150 m.m. Dia Blind pipe 70.89 M to 81.17 M.
		Fine To Medium Sand		150 m.m. Dia Slotted pipe 81.17 M to 87.20 M.
51.82		Sand		150 m.m. Dia Blind pipe 87.20 M to 99.22 M.
57.91		Clay	58.87	150 m.m. Dia Slotted pipe 99.22 M to 105.27 M.
				150 m.m. Dia Blind pipe 105.27 M to 111.32 M.
		Medium To Coarse Sand		
70.19			70.89	
		Fine Sand		
79.25			81.17	
		Fine To Med. Sand		
		Sand		
88.33			87.20	
		clay		
91.44				
		Clay Kanhan	99.22	
		Medium Sand		
106.68			105.27	
		Yellow Fine Sand		
118.83			111.32	
123.10		Coning clay		

ABSTRACT

1. Drilling Started on - 19.10.2018
 2. Drilling Completed on - 25.10.2018
 3. Assembly Lowered on - 26.10.2018
 4. Drilling Depth - 123.10 M
 5. Assembly Lowered - 111.82 M
- Housing Pipe 200 m.m. dia - 42.69 M
Reducer 200 x 150 m.m dia - 0.20M
Blind Pipe 200 m.m. dia - 44.83 M
Slotted Pipe 200 m.m. dia - 24.10 M

As Executed

Countersigned

(M/s Agarwal Construction)
Contractor

(Sumit Kumar Yadav)
J.E.

(Santosh Kumar)
A.E.

(Ranjeet Singh)
Executive Engineer