



EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),

U.P. JAL NIGAM, MORADABAD

Completion Plan of Tube well

Type of Rig M/c:- R.C. 600/27"

Name of Scheme:- Ajeetpur Rural Water Supply Scheme T.W. No. 01, Distt. Rampur Static water level:- 6.70 Mtr.

Total No. of Tube well Provided in the Scheme:- 02

Size of Bore:- 675 X 600 mm dia

Number & Location of tube-well Executed:- 01, Near O.H.T.

Name of Contractor:- M/s A.S.L. Enterprises Meerut

Date of Completion of T.W.:- 07.05.2014

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
7.62		Surface clay	300MM DIA	300 m.m. Dia Housing pipe G.L. m to 0.50 m A.G.L.
10.67		Yellow Fine Sand		300 m.m. Dia Housing pipe G.L. m to 35.58 m B.G.
13.71		clay		300 X 200 m.m. Dia Reducer 35.58 m to 35.68 m.
		Fine To		200 m.m. Dia Blind pipe 35.68 m to 55.47 m.
		Medium		200 m.m. Dia Slotted pipe 55.47 m to 61.49 m.
		Sand		200 m.m. Dia Blind pipe 61.49 m to 67.59 m.
47.24				200 m.m. Dia Slotted pipe 67.59 m to 79.65 m.
		Coring clay		200 m.m. Dia Blind pipe 79.65 m to 87.81 m.
53.34				200 m.m. Dia Slotted pipe 87.81 m to 90.83 m.
		Medium To		200 m.m. Dia Blind pipe 90.83 m to 96.93 m.
		Coarse Sand		200 m.m. Dia Slotted pipe 96.93 m to 111.97 m.
62.48				200 m.m. Dia Blind pipe 111.97 m to 118.09 m.
65.53		clay		
		Medium Sand		
		and Sand Stone		
80.77				
85.34		Very Fine Sand		
		Med. Sand		
92.96				
96.00		Yellow Med. Sand		
		Medium To		
		Coarse Sand		
112.77				
		clay		
129.00				

ABSTRACT

1. Drilling Started on - 10.02.2014
 2. Drilling Completed on - 15.02.2014
 3. Assembly Lowered on - 16.02.2014
 4. Drilling Depth - 129.00 m
 5. Assembly Lowered - 118.59 m
- Housing Pipe 300 m.m. dia - 36.08 m
Reducer 300 x 200 m.m dia - 0.10 m
Blind Pipe 200 m.m. dia - 46.27 m
Slotted Pipe 200 m.m. dia - 36.14 m

As Executed

Countersigned

(M/s A.S.L. Enterprises Meerut
Contractor

(Santosh Kumar
J.E.

(Mohd. Maaz
A.E.

(M.K. Bhatia)
Executive Engineer