



**EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),
U.P. JAL NIGAM, MORADABAD**

Completion Plan of Tube well

Name of Scheme:- Alipur Theka W/ S Scheme District, Rampur

Total No. of Tube well Provided in the Scheme:- 01,

Number & Location of tube-well Executed:- 01, Near Gurudwara, Village Alipur Theka, District Rampur

Name of Contractor:- M/s A.S.L Enterprises Meerut.

Type of Rig M/c:- R.C. 600/27"

Static water level:- 5.48 Mtr.

Size of Bore:- 550 X 450 MM dia

Date of Completion of T.W.:- 03.03.2019

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
				200 m.m. Dia Housing pipe G.L to 0.59 M A.G.L.
3.05		CLAY	0.59	200 m.m. Dia Housing pipe G.L to 41.30 M B.G.L.
12.19		MEDIUM SAND		200 X 150 m.m. Dia Reducer 41.30 M to 41.45 M.
		CLAY		150 m.m. Dia Blind pipe 41.45 M to 62.78 M.
33.53				150 m.m. Dia Slotted pipe 62.78 M to 74.82 M.
39.62		FINE SAND	41.30 41.45	150 m.m. Dia Blind pipe 74.82 M to 92.91 M.
				150 m.m. Dia Slotted pipe 92.91 M to 98.94 M.
		CLAY		150 m.m. Dia Blind pipe 98.94 M to 104.93 M.
60.98			62.78	
		MEDIUM SAND		
76.22			74.82	
		CLAY		
91.44				
		MEDIUM SAND	92.91	
100.57				
		COARSE SAND	98.94	
109.72				
		CLAY	104.93	
112.57				

ABSTRACT

1. Drilling Started on - 27.12.2018
 2. Drilling Completed on - 01.01.2019
 3. Assembly Lowered on - 02.01.2019
 4. Drilling Depth - 112.57 M
 5. Assembly Lowered - 105.52 M
- Housing Pipe 200 m.m. dia - 41.89 M
Reducer 200 x 150 m.m dia - 0.15 M
Blind Pipe 150 m.m. dia - 45.41 M
Slotted Pipe 150 m.m. dia - 18.07 M

As Executed

Countersigned

(M/s A.S.L Enterprises Meerut)
Contractor

(Chandra Mani)
J.E.

(Santosh Kumar)
A.E.

(Ranjeet Singh)
Executive Engineer