



**EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),
U.P. JAL NIGAM, MORADABAD**

Completion Plan of Tube well

Name of Scheme:- Begamabad Rural W/S Scheme Distt. Rampur

Total No. of Tube well Provided in the Scheme:- 01

Number & Location of tube-well Executed:- 01, Begamabad T.W. Near OHT

Type of Rig M/c:- R.C. 600/27"

Static water level:-5.35 Mtr.

Size of Bore:- 550 X 450 MM dia

Name of Contractor:- M/s Agarwal Construction Bilaspur Rampur

Date of Completion of T.W.:- 26.10.2018

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
3.05		Surface clay	0.51	200 m.m. Dia Housing pipe G.L to 0.51 M A.G.L.
18.29		Med. Sand		200 m.m. Dia Housing pipe G.L to 42.30 M B.G.L.
24.38		Clay		200 X 150 m.m. Dia Reducer 42.30 M to 42.45 M.
30.48		Fine To Med Sand		150 m.m. Dia Blind pipe 42.45 M to 64.91 M.
45.72		Clay Konkari	42.30 42.45	150 m.m. Dia Slotted pipe 64.91 M to 83.20 M.
54.86		Fine Sand		150 m.m. Dia Blind pipe 83.20 M to 93.83 M.
		Clay Konkari and Boulders		150 m.m. Dia Slotted pipe 93.83 M to 99.88 M.
60.96				150 m.m. Dia Blind pipe 99.88 M to 105.90 M.
64.01		Fine Sand	64.91	
		Coarse Sand and Boulders		
82.30			83.20	
88.39		Fine To Medium Sand		
91.44		clay		
94.49		Fine Sand	93.83	
		Medium To Coarse Sand		
100.58			99.88	
		Clay Konkari		
106.68			105.90	
117.10		Casing Clay		

ABSTRACT

1. Drilling Started on - 20.09.2018
 2. Drilling Completed on - 23.09.2018
 3. Assembly Lowered on - 24.09.2018
 4. Drilling Depth - 117.10 M
 5. Assembly Lowered - 106.41 M
- Housing Pipe 200 m.m. dia- 42.81 M
Reducer 200 x 150 m.m dia 0.15M
Blind Pipe 150 m.m. dia - 39.11 M
Slotted Pipe 150 m.m. dia - 24.34 M

Executed

Countersigned

(M/s Agarwal Construction)
Contractor

(Sumit Kumar Yadav)
J.E.

(Santosh Kumar)
A.E.

(Ranjeet Singh)
Executive Engineer

E:16th Sumit Kumar Yadav J.E. Strata Chart Begamabad Ajeetpur

