



EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),

U.P. JAL NIGAM, MORADABAD

Completion Plan of Tube well

Type of Rig M/c:- R.C. 600/27"

Name of Scheme:- Bhaisiya Jwalapur Rural W/ S Scheme Distt. Rampur

Static water level:-5.32 Mtr.

Total No. of Tube well Provided in the Scheme:- 01

Size of Bore:- 675 X 450 MM dia

Number & Location of tube-well Executed:- 01, Bhaisiya Jwalapur T.W. Near OHT

Name of Contractor:- M/s Agarwal Construction Bilaspur Rampur

Date of Completion of T.W.:- 05.11.2018

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
				300 m.m. Dia Housing pipe G.L to 0.60 M A.G.L.
6.09		Surface clay		300 m.m. Dia Housing pipe G.L to 41.70 M B.G.L.
18.29		Fine To Med. Sand		300 X 150 m.m. Dia Reducer 41.70 M to 41.90 M.
27.43		Clay		150 m.m. Dia Blind pipe 41.90 M to 55.66 M.
33.53		Medium Sand		150 m.m. Dia Slotted pipe 55.66 M to 63.38 M.
42.67		Clay & Very Fine Sand		150 m.m. Dia Blind pipe 63.38 M to 104.50 M.
45.72		Fine To Med. Sand		150 m.m. Dia Slotted pipe 104.50 M to 111.77 M.
				150 m.m. Dia Blind pipe 111.77 M to 117.80 M.
54.86		Clay		
64.01		Medium To Course Sand		
		Clay		
103.63				
		Course Sand		
112.78				
		Clay		
123.10				

ABSTRACT

1. Drilling Started on - 26.09.2018
  2. Drilling Completed on - 04.10.2018
  3. Assembly Lowered on - 05.10.2018
  4. Drilling Depth - 129.10 M
  5. Assembly Lowered - 118.40 M
- Housing Pipe 300 m.m. dia- 42.30 M  
 Reducer 300 x 150 m.m dia 0.20M  
 Blind Pipe 150 m.m. dia - 60.91 M  
 Slotted Pipe 150 m.m. dia - 14.99 M

As Executed

Countersigned

(M/s Agarwal Construction)  
Contractor

(Sumit Kumar Yadav)  
J.E.

(Santosh Kumar)  
A.E.

(Ranjeet Singh)  
Executive Engineer