



**EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),
U.P. JAL NIGAM, MORADABAD**

Completion Plan of Tube well

Name of Scheme:- Badagaon Rural Water Supply Scheme Distt. Rampur

Total No. of Tube well Provided in the Scheme:- 01,

Number & Location of tube-well Executed:- 01, Near Pond, Village Badagaon, Distt Rampur

Name of Contractor:- M/s Abdul Rauf & Sons, Rampur

Type of Rig M/c:- R.C. 600/27"

Static water level:- 13.10 Mtr.

Size of Bore:- 675 X 500 MM dia

Date of Completion of T.W.:- 24.11.2018

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
			0.50	300 m.m. Dia Housing pipe G.L to 0.50 M A.G.L.
3.05		CLAY		300 m.m. Dia Housing pipe G.L to 41.67 M B.G.L.
		MEDIUM SAND (YELLOW)		300 X 150 m.m. Dia Reducer 41.67 M to 41.87 M.
16.29				150 m.m. Dia Blind pipe 41.87 M to 64.36 M.
		FINE TO		150 m.m. Dia Slotted pipe 64.36 M to 76.29 M.
27.43		MEDIUM SAND	41.67 41.87	150 m.m. Dia Blind pipe 76.29 M to 77.79 M.
30.48		CLAY		150 m.m. Dia Slotted pipe 77.79 M to 92.75 M.
33.53		MEDIUM SAND		150 m.m. Dia Blind pipe 92.75 M to 98.77 M.
36.57		CLAY		150 m.m. Dia Slotted pipe 98.77 M to 101.74 M.
		MEDIUM SAND		150 m.m. Dia Blind pipe 101.74 M to 107.72 M.
42.67				
60.36		FINE SAND		
64.00		FINE TO MEDIUM SAND		
			64.36	
			76.29 77.79	
		MEDIUM SAND		
96.00			92.75	
97.53		CLAY	98.77	
		MEDIUM SAND		
103.63			101.74	
106.67		CLAY		
			107.72	
		FINE SAND (YELLOW)		
117.42				

ABSTRACT

1. Drilling Started on - 16.10.2018
 2. Drilling Completed on - 19.10.2018
 3. Assembly Lowered on - 20.10.2018
 4. Drilling Depth - 117.42 Mtr
 5. Assembly Lowered - 108.22 Mtr
- Housing Pipe 300 m.m. dia - 42.17 M
 Reducer 300 x 150 m.m dia 0.20 M
 Blind Pipe 150 m.m. dia - 35.99 M
 Slotted Pipe 150 m.m. dia - 29.86 M

As Executed

Countersigned

(M/s Abdul Rauf & Sons Rampur)
Contractor

(Chandra Mani)
J.E.

(Santosh Kumar)
A.E.

(Ranjeet Singh)
Executive Engineer

EnShri Chandra Mani J.E. Chandra Mani (Rampur) Badagaon

