



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of TW No. 1 NEAR SCHOOL at MUBARAKPUR DISTRICT BSR.

Type of Rig m/c R.C. 600/27' Size of Bore 550 mm S.W.L. 7.45 Mts. BANGAR

Agency CONTRACTOR

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly
			0-45M AGL
9.15M.		Surface Clay + Sandy Clay	
		M. To Fine Sand.	
30.48M.		Coarse Sand with stone	
39.63M.		M. Sand + Little Clay	
54.86M.		M. Sand.	
64.00M.		M. Sand with stone	
82.30M.		CLAY	
93.00M.			

ASSEMBLY DETAILS

200 m. m. Dia Housing Pipe 0-45M AGL m to 32.85 m"
G.L.

X m. m. Dia Reducer X m to X m"

200 m. m. Dia Slotted Pipe 32.85 m to 38.90 m"

200 m. m. Dia Blind Pipe 38.90 m to 56.90 m"

200 m. m. Dia slotted Pipe 56.90 m to 81.02 m"

200 m. m. Dia Blind Pipe 81.02 m to 84.02 m"

m. m. Dia Pipe m to m"

m. m. Dia Pipe m to m"

m. m. Dia Pipe m to m"

m. m. Dia Pipe m to m"

m. m. Dia Pipe m to m"

Total Assembly 84.47 m"

ABSTRACT

- Drilling Started on 02-3-2010
- Drilling Completed on 05-3-2010
- Assembly Lowered on 06-3-2010
- Drilling Depth 93.00 m
- Assembly Lowered 84.47 m

Housing Pipe 200 m. m. dia 33.30 n

Blind Pipe 200 m. m. dia 21.00 n

Slotted Pipe 200 m. m. dia 30.17 n

ABSTRACT

- 02-3-2010
1. Drilling Started onm.
2. Drilling Completed on 05-3-2010m.
3. Assembly Lowered on 06-3-2010m.
4. Drilling Depth 93.00m.
5. Assembly Lowered 84.47m.
- Housing Pipe 200 m. m. dia 33.30m
- Blind Pipe 200 m. m. dia 21.00m
- Slotted Pipe 200 m. m. dia 30.17m

As Executed

(CHANDRAMANI)

(A.K. TYAGI)

Countersigned

Countersigned

Representative

J. E.

A. E.

Executive Engineer

S.W.L. 7:45M. Taste of Water SWEET V - Notch/Office 150X100mm Date of test 19-3-10.

Recommended 800 LPM. discharge at 4:00 mts depression

DIA OF Disc TOTAL HOUSING DATE OF TEST

CLEAR SPACE At
..... At
..... At

REF:- H. M. 712 DATED 23-3-10

- Draught's Signature**

J. E.

A. E.

Executive Engineer