



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at Athseni DISTRICT Ghaziabad

Type of Rig m/c R.C. Rig m/c Size of Bore 6.75/500 S.W.L. 3.75 Mts.

Agency Departmental

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
				300 m. m. Dia Housing pipe 0.20 Agt. m to 33.00 m"
1.5		Surface clay		300x150 m. m. Dia Reducer 33.00 m to 33.10 m"
		Yellow fine sand		150. m. m. Dia Blind Pipe 33.10 m to 36.10 m"
8.85		Fine sand		150. m. m. Dia Slotted Pipe 36.10 m to 48.10 m"
31.00		clay		150. m. m. Dia Blind Pipe 48.10 m to 56.88 m"
35.65		Fine to med. sand		150m. m. Dia Slotted Pipe 56.88 m to 62.91 m"
49.70		Clay kankar		150 m. m. Dia Blind Pipe 62.91 m to 68.95 m"
56.10		Fine sand		150 m. m. Dia Slotted Pipe 68.95 m to 79.91 m"
63.40		Clay kankar		150 m. m. Dia Blind Pipe 79.91 m to 82.94 m"
68.30		Fine to med. sand	 m. m. Dia Pipe m to m "
81.00		clay	 m. m. Dia Pipe m to m "
85.00		fine yellow sand	 m. m. Dia Pipe m to m "
89.00		Sandy clay	 m. m. Dia Pipe m to m "
98.50				Total Assembly <u>83.14</u> m"

ABSTRACT

- 1. Drilling Started on 9.7.08
 - 2. Drilling Completed on 16.7.08
 - 3. Assembly Lowered on 17.7.08
 - 4. Drilling Depth 98.50 m
 - 5. Assembly Lowered 83.14 m
- Housing Pipe 300 m. m. dia 33.20 m
- Blind Pipe 150 m. m. dia 20.85 m
- Slotted Pipe 150 m. m. dia 28.99 m

As Executed (R.C. JAIN) J. E. (R.K. SHARMA) A. E. [Signature] Executive Engineer

