



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

552 (4)

Completion Plan of T W No. 2 at SAPNAWAT, DISTRICT GHAZIABAD

Type of Rig m/c R.C. 600/27 Size of Bore 675x600mm s.w.l. 8.15 Mts.

Agency

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
G.L.			0.45M. A.G.L.	350 m. m. Dia Housing pipe 0.45M. A.G.L. m to 36.80 m"
1.50M.		Surface clay		350 x 200 m. m. Dia Reducer 36.80 m to 36.95 m"
6.00M.		Clay		200 m. m. Dia Blind Pipe 36.95 m to 52.71 m"
		Fine Sand		200 m. m. Dia Slotted Pipe 52.71 m to 63.77 m"
20.00M.		Clay		200 m. m. Dia Blind Pipe 63.77 m to 87.69 m"
26.00M.		M. Sand		200 m. m. Dia Slotted Pipe 87.69 m to 105.80 m"
35.00M.				200 m. m. Dia Blind Pipe 105.80 m to 108.80 m"
		Clay with Kankar		200 m. m. Dia Pipe m to m"
51.75M.		M. Sand & Fine Sand	52.71M.	m. m. Dia Pipe m to m"
				m. m. Dia Pipe m to m"
64.50M.			63.77M.	m. m. Dia Pipe m to m"
		Clay with Kankar		Total Assembly <u>109.25</u> m"
86.50M.		M. Sand & Fine Sand	97.69M.	
106.60M.			105.80M.	
			108.80M.	
118.00M.				

ABSTRACT

1. Drilling Started on 21-6-2011
 2. Drilling Completed on 29-6-2011
 3. Assembly Lowered on 30-6-2011
 4. Drilling Depth 108.00 m.
 5. Assembly Lowered 109.25 m.
- Housing Pipe 350 m. m. dia 37.25 m
 Blind Pipe 200 m. m. dia 42.68 m
 Slotted Pipe 200 m. m. dia 29.17 m

As Executed

(R.C. Jain)

(R.K. Sharma)

Countersigned

(R.C. JAIN)

(R.K. SHARMA)

(Signature)

Representative

J. E.

A. E.

Executive Engineer

