



# CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 02 at MURADNAGAR DISTRICT GHAZIABAD

Type of Rig m/c R.C. 600/27' Size of Bore 67.5 X 600mm S.W.L. Mts.

Agency DEPARTMENTAL

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
0.49M		Surface Clay	0.49M A.G.L.	350 m. m. Dia Housing pipe 0.49M A.G.L. m to 36.30 m"
1.50M		Clay Kankey		350 X 200 m. m. Dia Reducer 36.30 m to 36.45 m"
				200 m. m. Dia Blind Pipe 36.45 m to 47.20 m"
				200 m. m. Dia Slotted Pipe 47.20 m to 59.38 m"
25.00M		Fine Sand		200 m. m. Dia Blind Pipe 59.38 m to 60.81 m"
				200 m. m. Dia Slotted Pipe 60.81 m to 74.71 m"
37.50M		Clay	36.45M	200 m. m. Dia Blind Pipe 74.71 m to 80.80 m"
				200 m. m. Dia Slotted Pipe 80.80 m to 93.15 m"
46.25M			47.20M	200 m. m. Dia Blind Pipe 93.15 m to 99.69 m"
		M. Sand		
			59.38M	
			74.71M	
75.70M		Clay		Total Assembly 99.69 m"
			80.80M	
		M. Sand		
			93.15M	
94.00M			99.20M	
110.00M				

### ABSTRACT

1. Drilling Started on 10-01-2011
  2. Drilling Completed on 19-01-2011
  3. Assembly Lowered on 20-01-2011
  4. Drilling Depth 110.00 m.
  5. Assembly Lowered 99.69 m.
- Housing Pipe 350 m. m. dia 36.79 m  
 Blind Pipe 200 m. m. dia 24.32 m  
 Slotted Pipe 200 m. m. dia 38.43 m

As Executed

*(R.C. JAIN)*  
(R.C. JAIN)

*(R.K. SHARMA)*  
(R.K. SHARMA)

Countersigned

Representative

J. E.

A. E.

Executive Engineer

