



CONST. DIVISION (E/M), U. P. JAL NIGAM, GHAZIABAD

Completion Plan of Tw No. 1 at TATARPUR DISTRICT GHAZIABAD

Type of Rig m/c. B.C. 600/27 Size of Bore. 675/600 mm S.W.L. 9.75 Mts

Agency CONTRACTOR

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly AGL 41cm
GL		SURFACE CLAY	
5.00		FINE TO MED. SAND	30.41
22.00		CLAY	
25.00		FINE TO MED. SAND	2.60
		CLAY	14.03
48.00		CLAY	3.12
65.00			

ASSEMBLY DETAILS

250 mm. m. Dia Housing pipe	0.41 m to 30.00M
250/200 m. m. Dia Reducer	30.00 m to 30.15 M
200 m. m. Dia Blind Pipe	30.15 m to 32.95 m
200 m. m. Dia Slotted Pipe	32.95 m to 46.98 m
200 m. m. Dia Blind Pipe & Ball Plug	46.98 m to 50.10 m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
Total Assembly	50.51 m

ABSTRACT

1. Drilling Started on 11.10.2003
 2. Drilling Completed on 21.10.2003
 3. Assembly Lowered on 22.10.2003
 4. Drilling Depth 65.00 m
 5. Assembly Lowered 50.10 m
- Housing Pipe 250 m. m dia 30.41 m
 Blind Pipe 200 m. m dia 5.77 m
 Slotted Pipe 200 m. m dia 14.03 m

As Executed

Representative

R.C. Jain
(R.C. JAIN)
J. E.

A.S. Jain
(A.S. JAIN)
A. E.

Countersigned

Rakesh Mittal
(RAKESH MITTAL)
Executive Engineer

