



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at BAHADUR GARH DISTRICT GHAZIABAD

Type of Rig m/c R.C. 600/27 Size of Bore 675 X 600 mm S.W.L. 97.0 Mts.

Agency DEPARTMENTAL

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS	
7.50M		S. Clay	AGL 0.34M	350 m. m. Dia Housing pipe 0.34 M AGL to 34.80m"	
10.00M		Clay		350 x 200 m. m. Dia Reducer 34.80 m to 34.95 m"	
		Fine Sand		200 m. m. Dia Blind Pipe 34.95 m to 36.80m"	
26.00M		Clay		200 m. m. Dia Slotted Pipe 36.80 m to 43.08 m"	
30.50M		M. Sand		200 m. m. Dia Blind Pipe 43.08 m to 56.01 m"	
44.00M		Clay		200 m. m. Dia Slotted Pipe 56.01 m to 62.06 m"	
56.00M		Fine to M. Sand		200 m. m. Dia Blind Pipe 62.06 m to 68.51 m"	
64.00M		Clay		200 m. m. Dia Slotted Pipe 68.51 m to 93.48 m"	
68.00M		M. Sand		200 m. m. Dia Blind Pipe 93.48 m to 99.70 m"	
		Clay		m. m. Dia Pipe m to m"	
		M. Sand		m. m. Dia Pipe m to m"	
		Clay		m. m. Dia Pipe m to m"	
95.50M		M. Sand		Total Assembly 100.04 m"	
110.00M		Clay			

ABSTRACT

1. Drilling Started on 18.2.09
 2. Drilling Completed on 23-2-09
 3. Assembly Lowered on 23-2-09
 4. Drilling Depth 110 m
 5. Assembly Lowered 100.04 m
- Housing Pipe 350 m. m. dia 35.14 m
 Blind Pipe 200 m. m. dia 27.25 m
 Slotted Pipe 200 m. m. dia 37.50 m

As Executed

(R.C.-JAIN)
 J. E.

Representative

Countersigned

A. E.

A. E.

Executive Engineer

Executive Engineer

