







**JAL NIGAM YANTRIK KHAND
U.P. JAL NIGAM MEERUT**

Completion Plan of Tube Well

Name of Scheme *Mahammadpur Gajjar w/s Scheme Saharanpur* Spring water level In. Mtrs. *17.25*
 Total No. of Tube well Provided in the Scheme.....*P.N.E.*..... Size of Bore in M.M. *600 Throughout*
 Number & Location of tube-well Executed. *Manoir Campus*..... Date of Completion of T.W. *18.7.12*.....
 Name of Contractor. *Pioneer Drilling Co. (P) Ltd.*

Depth B. GL Meter	Boring Chart with repretation	Stratum	Executed Assembly	AGL	ABSTRACT
<i>0.00</i>				<i>0.72</i>	
<i>5.00</i>	<i>3.05</i>	<i>S. Clay.</i>			1. Drilling Started..... <i>2.6.12</i>
<i>10.00</i>					2. Drilling Completed..... <i>7.6.12</i>
<i>15.00</i>					3. Lowering on..... <i>10.6.12</i>
<i>20.00</i>					4. Drilling Depth..... <i>125.00</i>M
<i>25.00</i>					5.Dia Housing Pipe.....M
<i>30.00</i>		<i>Surface</i>			6.Dia Reducer.....M
<i>35.00</i>		<i>Clay</i>			7. <i>200</i> ..Dia Blind Pipe..... <i>88.25</i>M
<i>40.00</i>		<i>with</i>			8. <i>200</i> ..Dia Slotted Pipe..... <i>29.85</i>M
<i>45.00</i>		<i>Kankar</i>			9. Discharge by Compressor..... <i>500 LPM</i>
<i>50.00</i>					10. Discharge by O.P. Unit <i>800 LPM.</i>
<i>60.00</i>	<i>60.36</i>			<i>62.47</i>	11. Remark if any:-
<i>65.00</i>		<i>C. Sand</i>			
<i>70.00</i>		<i>with Stone</i>		<i>71.97</i>	
<i>75.00</i>	<i>72.26</i>	<i>Clay.</i>			
<i>80.00</i>	<i>79.27</i>				
<i>85.00</i>		<i>M → C</i>		<i>85.01</i>	
<i>90.00</i>	<i>88.41</i>	<i>Sand</i>		<i>88.01</i>	
<i>95.00</i>	<i>89.94</i>			<i>91.01</i>	
<i>95.00</i>	<i>CLAY</i>	<i>M → C Sand</i>			
<i>100.00</i>		<i>with Kankar</i>			
<i>105.00</i>				<i>105.87</i>	
<i>110.00</i>	<i>106.70</i>	<i>CLAY</i>		<i>110.88</i>	
<i>115.00</i>	<i>109.76</i>	<i>C. Sand</i>		<i>113.37</i>	
<i>120.00</i>	<i>114.33</i>	<i>CLAY</i>		<i>117.38</i>	
<i>125.00</i>	<i>125.00</i>				

[Signature]
Contractor

As Executed

[Signature]
J. E.

[Signature]
A. E.

Countersigned
[Signature]
E. E.

YIELD TEST OF TW BY COMPRESSOR

Date of Test *9.7.12* Static W/L *17.00* Taste of Water. *Sweet*

Discharge by V. Notch		Sand Contents In PPM						Remarks
In cm.	In Lpm	Start	5 Min	10 Min	15 Min	30 Min	60 Min	
<i>15</i>	<i>750</i>	<i>1500</i>	<i>800</i>	<i>500</i>	<i>400</i>	<i>50</i>	<i>Tr.</i>	

[Signature]
Contractor

[Signature]
J. E.

[Signature]
A. E.

[Signature]
E. E.

