

08/10



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at BHOJ PUR DISTRICT GHAZIABAD

Type of Rig m/c R.C. 600/27 Size of Bore 675X600mm s.w.l. Mts.

Agency DEPARTMENTAL

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
0.31M			AGL	350 m. m. Dia Housing pipe 0.31 M AGL m to 35.60 m"
9.00M		Surface Clay		350 x 200 m. m. Dia Reducer 35.60 m to 35.75 m"
18.00M		F. Sand		200 m. m. Dia Blind Pipe 35.75 m to 38.25 m"
24.00M		M. Sand		200 m. m. Dia Slotted Pipe 38.25 m to 43.97 m"
36.00M		Clay		200 m. m. Dia Blind Pipe 43.97 m to 49.94 m"
37.00M		Fine to M. Sand		200 m. m. Dia Slotted Pipe 49.94 m to 61.96 m"
44.75M		Clay Kankar		200 m. m. Dia Blind Pipe 61.96 m to 108.93 m"
47.00M				200 m. m. Dia Slotted Pipe 108.93 m to 126.66 m"
		M. Sand		200 m. m. Dia Blind Pipe 126.66 m to 130.56 m"
63.00M			 m. m. Dia Pipe m to m"
		Clay Kankar	 m. m. Dia Pipe m to m"
			 m. m. Dia Pipe m to m"
101.70M		M. Sand		Total Assembly 130.50 m"
127.60M		Clay		
140.00M				

ABSTRACT

1. Drilling Started on 14/3/10
 2. Drilling Completed on 24/3/10
 3. Assembly Lowered on 24/3/10
 4. Drilling Depth 140.00 m.
 5. Assembly Lowered 130.50 m.
- Housing Pipe 350 m. m. dia 35.94 m
 Blind Pipe 200 m. m. dia 58.94 m
 Slotted Pipe 200 m. m. dia 35.47 m

As Executed

R. Jain
(R.C. JAIN)

R.K. Sharma
(R.K. SHARMA)

Countersigned
Tom
Executive Engineer

Representative

J. E.

A. E.

