

6/10

29 (511)



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at ASALAT P.U.R. DISTRICT GHAZIABAD

Type of Rig m/c R.C. 600/27' Size of Bore FARUKH NAGAR 67.5 X 600 mm S.W.L. 17.70 Mts.

Agency DEPARTMENTAL

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
			0.35M AGW	350 m. m. Dia Housing pipe 0.35M AGW to 4.0.00 m"
6.00M		Surface Clay		350 X 200 m. m. Dia Reducer 4.0.00 m to 4.0.15 m"
		Hard Clay		200 m. m. Dia Blind Pipe 4.0.15 m to 4.3.15 m"
19.00M		Hard Clay		200 m. m. Dia Slotted Pipe 4.3.15 m to 6.6.79 m"
		M. Sand		200 m. m. Dia Blind Pipe 6.6.79 m to 9.9.67 m"
37.80M		M. Sand		200 m. m. Dia Slotted Pipe 9.9.67 m to 10.4.92 m"
42.15M		Hard Clay		200 m. m. Dia Blind Pipe 10.4.92 m to 10.9.27 m"
		M. Sand	 m. m. Dia Pipe m to m"
		M. Sand	 m. m. Dia Pipe m to m"
		M. Sand	 m. m. Dia Pipe m to m"
68.00M		M. Sand	 m. m. Dia Pipe m to m"
		Hard Clay	 m. m. Dia Pipe m to m"
		Hard Clay	 m. m. Dia Pipe m to m"
98.50M		Hard Clay	 m. m. Dia Pipe m to m"
		Fine to M. Sand	 m. m. Dia Pipe m to m"
105.80M		Fine to M. Sand	 m. m. Dia Pipe m to m"
		Hard Clay	 m. m. Dia Pipe m to m"
120.00M		Hard Clay	 m. m. Dia Pipe m to m"
				Total Assembly <u>109.62</u> m"

ABSTRACT

1. Drilling Started on 19-2-2010
 2. Drilling Completed on 01-3-2010
 3. Assembly Lowered on 01-3-2010
 4. Drilling Depth 120.00 m.
 5. Assembly Lowered 109.62 m.
- Housing Pipe 350 m. m. dia 40.35 m
 Blind Pipe 200 m. m. dia 40.23 m
 Slotted Pipe 200 m. m. dia 28.89 m

As Executed (R.C. JAIN) Representative J. E.

(R.K. SHARMA) A. E.

Countersigned (Signature) Executive Engineer

