

14/10

28 519



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at SONDA DISTRICT GHAZIABAD

Type of Rig m/c R.C. 600/27 Size of Bore 67.5 X 600mm s.w.l. 7.10 Mts.

Agency CONTRACTOR

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly
G.L.			0.34 M. A.G.L.
1.50 M.		Surface Clay	
		Clay	
14.00 M.		clay Kankey	
17.00 M.		clay Kankey	
23.00 M.			
		Fine sand	34.60 M.
35.00 M.		Clay	34.75 M.
49.00 M.			53.30 M.
		M. Sand	
			74.88 M.
75.90 M.		Clay	
84.35 M.			85.41 M.
96.00 M.			97.03 M.
			100.20 M.
110.00 M.			

ASSEMBLY DETAILS

350 m. m. Dia	Housing pipe	34.60 m to 34.60 m"
350 X 200 m. m. Dia	Reducer	34.60 m to 34.75 m"
200 m. m. Dia	Blind Pipe	34.75 m to 50.30 m"
200 m. m. Dia	Slotted Pipe	50.30 m to 74.88 m"
200 m. m. Dia	Blind Pipe	74.88 m to 85.41 m"
200 m. m. Dia	Slotted Pipe	85.41 m to 97.03 m"
200 m. m. Dia	Blind Pipe	97.03 m to 100.20 m"
Total Assembly <u>100.54</u> m"		

ABSTRACT

1. Drilling Started on 15-4-2010
 2. Drilling Completed on 22-4-2010
 3. Assembly Lowered on 22-4-2010
 4. Drilling Depth 110.00 m.
 5. Assembly Lowered 100.54 m.
- Housing Pipe 350 m.m. dia 34.94 m
 Blind Pipe 200 m. m. dia 29.25 m
 Slotted Pipe 200 m. m. dia 36.20 m

As Executed

(R.C. JAIN)

(R.K. SHARMA)

Countersigned

Executive Engineer

Representative

J. E.

A. E.

