



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at Athserni DISTRICT Ghaziabad

Type of Rig m/c R.C. Rig m/c Size of Bore 6.75/500 S.W.L. 3.75 Mts.

Agency Departmental

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
				300 m. m. Dia Housing pipe 0.20 AGC m to 33.00 m
1.5		Surface clay		300x150 m. m. Dia Reducer 33.00 m to 33.10 m
		yellow fine sand		150 m. m. Dia Blind Pipe 33.10 m to 36.10 m
8.85		Fine sand		150 m. m. Dia Slotted Pipe 36.10 m to 48.10 m
31.00		clay		150 m. m. Dia Blind Pipe 48.10 m to 56.88 m
35.65		Fine to med. sand		150 m. m. Dia Slotted Pipe 56.88 m to 62.91 m
49.70		clay kankar		150 m. m. Dia Blind Pipe 62.91 m to 68.95 m
56.10		Fine sand		150 m. m. Dia Slotted Pipe 68.95 m to 79.91 m
63.40		clay kankar		150 m. m. Dia Blind Pipe 79.91 m to 82.94 m
68.30		Fine to med. sand	 m. m. Dia Pipe m to m
81.00		clay	 m. m. Dia Pipe m to m
85.00		fine yellow sand	 m. m. Dia Pipe m to m
89.00		Sandy clay		Total Assembly <u>83.14</u> m
98.50				

ABSTRACT

1. Drilling Started on 9.7.08
 2. Drilling Completed on 16.7.08
 3. Assembly Lowered on 17.7.08
 4. Drilling Depth 98.50 m
 5. Assembly Lowered 83.14 m
- Housing Pipe 300 m. m. dia 33.20 m
- Blind Pipe 150 m. m. dia 20.85 m
- Slotted Pipe 150 m. m. dia 28.99 m

As Executed

R. C. Jain
(R. C. JAIN)
J. E.

R. K. Sharma
(R. K. SHARMA)
A. E.

Countersigned
[Signature]
Executive Engineer

Representative

