



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at SADMAWAT DISTRICT, GHAZIABAD

Type of Rig m/c R.C. 600/27' Size of Bore 675X600mm S.W.L. 8:25 Mts.

Agency DEPARTMENTAL

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly	ASSEMBLY DETAILS
G.L.			0' 55M. A.G.L.	350 m. m. Dia Housing pipe 0:55M. A.G.L. m to 36:30 m" G.L.
1.50M.		Surface clay		350 m. m. Dia Reducer 36:30 m to 36:45 m"
12.00M.		Clay		200 m. m. Dia Blind Pipe 36:45 m to 46:22 m"
		M. Sand		200 m. m. Dia Slotted Pipe 46:22 m to 64:32 m"
		M. Sand		200 m. m. Dia Blind Pipe 64:32 m to 93:93 m"
		M. Sand		200 m. m. Dia Slotted Pipe 93:33 m to 107:69 m"
36.00M.		Clay Kankey	36' 45M.	200 m. m. Dia Blind Pipe 107:69 m to 110:69 m"
45.15M.		Fine to M. Sand	46'	22M. m. m. Dia Pipe m to m"
		Sand		m. m. Dia Pipe m to m"
65.30M.		Clay with Kankey	64'	32M. m. m. Dia Pipe m to m"
		Clay with Kankey		Total Assembly 111:24 m"
		Clay with Kankey		
92.20M.		M. Sand	93' 33M.	
		M. Sand		
108.50M.		Clay with Kankey	107' 69M.	
118.00M.		Clay with Kankey	110' 69M.	

ABSTRACT

1. Drilling Started on 05-09-2010
 2. Drilling Completed on 14-09-2010
 3. Assembly Lowered on 15-09-2010
 4. Drilling Depth 118.00 m.
 5. Assembly Lowered 111:24 m.
- Housing Pipe 350 m. m. dia 36.85 m
 Blind Pipe 200 m. m. dia 41.78 m
 Slotted Pipe 200 m. m. dia 32.46 m

As Executed

Jain
(R.C. JAIN)

Sharma
(R.K. SHARMA)

Countersigned
[Signature]
Executive Engineer

Representative

J. E.

A. E.

