

S8



CONST. DIVISION (E/M), U. P. JAL NIGAM, GHAZIABAD

Completion Plan of Tw. No. Rebore at PATLA DISTRICT G'BAD

Type of Rig m/c R.C. - 600/27 Size of Bore 675/600mm S.W.L. 4.00 Mts

Agency DE.P.T.

Depth B.G.L. Meter	Boring Chart	Stratum	Lowered Assembly AGL 0-34
4.00	[Hatched]	SURFACE CLAY	
	[Diagonal lines]	HARD CLAY	
24.50	[Dotted]	MED. SAND STONE	29.90 36.05 36.10
55.15	[Cross-hatched]	CLAY KANKAR	54.28
67.50	[Dotted]	MED. SAND	68.52
75.20	[Hatched]	SANDY CLAY	74.58
88.90	[Dotted]	MED. SAND	90.68
97.50	[Hatched]	CLAY	96.70 102.80
110.00			

ASSEMBLY DETAILS

300 m. m. Dia Housing pipe	0:34 MAGL to 29:90 MGL
300/200 m. m. Dia Reducer	29:90 m to 30:05 m
200 m. m. Dia BLIND Pipe	30:05 m to 36:10 m
200 m. m. Dia SLOTTED Pipe	36:10 m to 54:28 m
200 m. m. Dia BLIND Pipe	54:28 m to 68:52 m
200 m. m. Dia SLOT. Pipe	68:52 m to 74:58 m
200 m. m. Dia BLIND Pipe	74:58 m to 90:68 m
200 m. m. Dia SLOT. Pipe	90:68 m to 96:70 m
200 m. m. Dia BLIND Pipe	96:70 m to 102:80 m
GAIL PLUG	
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
m. m. Dia Pipe	m to m
Total Assembly	103:14 m

ABSTRACT

1. Drilling Started on 28:7:06
 2. Drilling Completed on 09:8:06
 3. Assembly Lowered on 10:8:06
 4. Drilling Depth 110:00 m
 5. Assembly Lowered 103:14 m
- Housing Pipe 300 m. m. dia 30:24 m
Blind Pipe 200 m. m. dia 42:49 m
Slotted Pipe 200 m. m. dia 30:26 m

As Executed

Countersigned

Representative
 (R.C. JAIN) (A.K. GUPTA)

(NAVIN CHAND)
 Executive Engineer

