



CONST. DIVISION (E/M), U. P. JAL NIGAM GHAZIABAD

Completion Plan of T W No. 1 at MURAD NAGAR DISTRICT GHAZIABAD
RAMLILA GROUND

Type of Rig m/c R.C. 600/27' Size of Bore 675 X 600 mm s.w.l. 6:30 Mts.

Agency DEPARTMENTAL

| Depth B.G.L. Meter C/L | Boring Chart | Stratum | Lowered Assembly | ASSEMBLY DETAILS |
|------------------------|--------------|-----------------|----------------------|--|
| 1.50 M. | | Surface clay | AGLO-35 M. | 350 m. m. Dia Housing pipe 0.35 MAX. m to 36.00 m" |
| 9.00 M. | | Clay | | 350 m. m. Dia Reducer 36.00 m to 36.15 m" |
| 18.50 M. | | Fine sand | | 200 m. m. Dia Blind Pipe 36.15 m to 48.41 m" |
| 25.00 M. | | Clay | | 200 m. m. Dia Slotted Pipe 48.41 m to 60.51 m" |
| | | Fine to M. Sand | | 200 m. m. Dia Blind Pipe 60.51 m to 62.65 m" |
| | | | | 200 m. m. Dia Slotted Pipe 62.65 m to 75.75 m" |
| 40.00 M. | | | 36.00 M. 36.15 M. | 200 m. m. Dia Blind Pipe 75.75 m to 81.85 m" |
| 47.00 M. | | Clay | | 200 m. m. Dia Slotted Pipe 81.85 m to 94.10 m" |
| | | | 48.41 M. | 200 m. m. Dia Blind Pipe 94.10 m to 100.30 m" |
| | | M. Sand | 60.51 M. 62.65 M. | m. m. Dia Pipe m to m" |
| | | | 75.75 M. | m. m. Dia Pipe m to m" |
| 77.00 M. 81.50 M. | | Clay Kankar | 81.85 M. | Total Assembly <u>100.65</u> m" |
| | | M. Sand | 94.10 M. | |
| 95.00 M. | | Clay | 100.30 M. | |
| 110.00 M. | | | | |

ABSTRACT

1. Drilling Started on 24-11-08
 2. Drilling Completed on 05-12-08
 3. Assembly Lowered on 06-12-08
 4. Drilling Depth 110 m
 5. Assembly Lowered 100.65 m
- Housing Pipe 350 m. m. dia 36.35 m
- Blind Pipe 200 m. m. dia 27.70 m
- Slotted Pipe 200 m. m. dia 36.45 m

As Executed

(R.C. JAIN)
 (R.C. JAIN)

J. E.

Representative

(R.K. SHARMA)
 (R.K. SHARMA)

A. E.

Countersigned

(Jain)
 Executive Engineer

