



EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M).

U.P. JAL NIGAM, MORADABAD

Completion Plan of Tube well

Name of Scheme:- Khetapur Water Supply Scheme, Distt. Bijnor

Type of Rig M/c:- R.C. 600/27

Static water level:- 7.80 Mtr.

Total No. of Tube well Provided in the Scheme:-01

Size of Bore:- 550 X 450 mm

Number & Location of tube-well Executed:- 01, Near Kabristan Village Khetapur District Bijnor.

Date of Completion of T.W.:- 04.02.2015

Name of Contractor:- M/s Haneef Ahmad Thekedar Dhampur, Bijnor

Depth B. Gl. Meter	Boring Chart	Stratam	Lowered Assembly	ASSEMBLY DETAILS
				250 m.m. Dia Housing pipe GL to 0.50 m A.G.L.
				250 m.m. Dia Housing pipe GL to 35.09 m B.G.L.
				250 x 150 m.m. Dia Reducer 35.09 m to 35.19 m.
				150 m.m. Dia Blind pipe 35.19 m to 65.18 m
				150 m.m. Dia Slotted pipe 65.18 m to 71.19 m.
				150 m.m. Dia Blind pipe 71.19 m to 79.19 m.
				150 m.m. Dia Slotted pipe 79.19 m to 85.18 m.
				150 m.m. Dia Blind pipe 85.18 m to 97.18 m.
				150 m.m. Dia Slotted pipe 97.18 m to 107.14 m.
				150 m.m. Dia Blind pipe 107.14 m to 113.14 m.
19.67 M		CLAY		
53.35 M		MEDIUM SAND		
59.45 M		FINE SAND		
74.69 M		FINE SAND		
77.74 M		FINE SAND		
86.89 M		FINE SAND		
96.03 M		MEDIUM SAND		
110.97 M		CLAY		
126.57 M		CLAY		

ABSTRACT

1. Drilling Started on - 13.01.2015
 2. Drilling Completed on - 14.01.2015
 3. Assembly Lowered on - 14.01.2015
 4. Drilling Depth - 126.57 Mtr.
 5. Assembly Lowered - 115.14 Mtr.
- Housing Pipe 250 m.m. dia - 35.59 Mtr.
 Reducar 250x150 mm dia - 0.10 Mtr.
 Blind Pipe 150 m.m. dia - 57.49 Mtr.
 Slotted Pipe 150 m.m. dia - 21.96 Mtr.

As Executed

M/s Haneef Ahmad Thekedar Bijnor
Contractor

(Ashok Kumar)
J.E.

(Adarsh Verma)
A.E.

Countersigned

(M.K. Bhatia)
Executive Engineer