



EXECUTIVE ENGINEER TEMP. CONSTRUCTION DIVISION (E/M),
U.P. JAL NIGAM, MORADABAD

Completion Plan of Tube well

Name of Scheme:- Mussepur Water Supply Scheme Distt. Bijnor
BLOCK KOTWALI

Total No. of Tube well Provided in the Scheme:- 01

Number & Location of tube-well Executed:- Near Inter Collage

Name of Contractor:- M/s Haneef Ahmad Thekedar, Bijnor

Type of Rig M/c:- R.C. 600/27"

Static water level:- 10.40 Mtr.

Size of Bore:- 675X600 mm

Date of Completion of T.W.:- 24.09.2015

ASSEMBLY DETAILS

Depth B. GL Meter	Boring Chart	Stratam	Lowered Assembly
			0.50
			41.27
			41.42
		CLAY	
47.25M			
		fine sand	
71.64M			71.67M
		M. Sand	
			83.78M
84.14M		CLAY	
85.36M			86.28M
		M. Sand	
			98.39M
99.08M		CLAY	
			116.54M
114.32M		M. Sand	
			122.59M
123.47M		CLAY	
			128.65M
132.67M			

300 m.m. Dia Housing pipe G.L. m to 0.50 m A.G.L.
300 m.m. Dia Housing pipe G.L. m to 41.27 m B.G.
300 X 200 m.m. Dia Reducer 41.27 m to 41.42 m.
200 m.m. Dia Blind pipe 41.42 m to 71.67 m.
200 m.m. Dia Slotted pipe 71.67 m to 83.78 m.
200 m.m. Dia Blind pipe 83.78 m to 86.28 m.
200 m.m. Dia Slotted pipe 86.28 m to 98.39 m.
200 m.m. Dia Blind pipe 98.39 m to 116.54 m.
200 m.m. Dia Slotted pipe 116.54 m to 122.59 m.
200 m.m. Dia Blind pipe 122.59 m to 128.65 m.

ABSTRACT

1. Drilling Started on - 07.09.2015
 2. Drilling Completed on - 08.09.2015
 3. Assembly Lowered on - 08.09.2015
 4. Drilling Depth - 132.67 m
 5. Assembly Lowered - 128.65 m
- Housing Pipe 300 m.m. dia - 41.77 m
Reducer 300x200 m.m. dia - 0.15 m
Blind Pipe 200 m.m. dia - 56.96 m
Slotted Pipe 200 m.m. dia - 30.27 m

As Executed

Countersigned

(M/s Haneef Ahmad Thekedar)
Contractor

(Ashok Kumar)
J.E.

(Adarsh Verma)
A.E.

(R.K. Sharma)
Executive Engineer