

DISTRICT MAHARAJGANJ

SIZE OF BORE.

J.E. Incharge... B. KUMAR

A.E. Incharge..V.L.NOD.KUMAR

ABSTRACT

- | | | |
|--------------------------------|----------|---|
| 1- Drilling Started | | |
| 2- Drilling Completed/Lowering | 12.9.020 | |
| 3- Drilling Depth | 124.00 | m |
| 4- Assembly Lowered | 114.00 | m |
| 5- Housing Pipe | 36.16 | m |
| 6- Blind Pipe | 60.30 | m |
| 7- Slotted Pipe | 18.14 | m |
| 8- Reducer | 0.20 | m |

LOGGING REPORT 10.9.020

- 1- $12-22 = 10m.$
- 2- $24-40 = 16m.$
- 3- $44-58 = 14m.$
- 4- $68-81 = 13m.$
- 5- $106-120 = 14m.$
- 6- SN6. 1 TO04 ARE MIXED WITH
- 7- KANKAR.
- 8-

RM
(B. KUMAR) (VINOD KUMAR) (ADARSH VERMA)
 I.E. A.E. E.E.

YIELD TEST REPORT BY 250 P.S.I. COMPRESSOR

YIELD TEST REPORT BY O.P. UNIT

Date of Test

Static W/L

Taste of Water.....

Date of Test

Static W/L

Taste of Water.....

[illegible]

NOTE:- RECOMMENDED FOR FURTHER DEVELOPMENT BY O.P. UNIT.

[illegible]

RUNNING BY PASS

J.E.

A.E.

E.E.

J.E.

A.E.

E.E.

CHEMICHEL TEST REPORT OF WATER SIMPLE

Tested Parameters	Unit of measurement	BIS:10500: 2012 Desirable Limit	BIS:10500: 2012 Permissible Limit	Test Method	Result
गंध		Agreeable	Agreeable	IS:3025 (Part 5)	Agreeable
आयरन	ppm	1.0	1.0	IS:3025 (Part 53)	0.08
नाईट्रेट	ppm	45	45	IS:3025 (Part 34)	0.886
आर्सेनिक	ppm	0.01	0.01	IS:3025 (Part 37)	0
फ्लोराईड	ppm	1	2	IS:3025 (Part 60)	0.60
क्लोराईड	ppm	250	1000	IS:3025 (Part 32)	30
टी0डी0एस0	ppm	500	2000	IS:3025 (Part 16)	58.7
ऐल्कनिटी	ppm	200	600	IS:3025 (Part 23)	140
अवशेष क्लोरीन	ppm	0.20	1.00	IS:3025 (Part 26)	0
सल्फेट	ppm	200	400	IS:3025 (Part 24)	28.8
पी.एच0	ppm	6.5-8.5	6.5-8.5	IS:3025 (Part 11)	7.3
गंदापन	NTU	1	5	IS:3025 (Part 10)	220
महत्वपूर्ण कठोरता	ppm	200	600	IS:3025 (Part 21)	260

J.E

A.E.

Executive Engineer