

IND CONSTRUCTION DIVISION, U.P. JAL NIGAM, ALIGARH

TUBE WELL DRILLING AND DEVELOPING DETAILS

(228)

Tube Well No. of GUKHROLI Rig No./Type Size of Bore 550mm
 Under GUKHROLI W/s Scheme Type of TW SLOTTED J.E Incharge S.P. SHARMA
 In Village Block Sporing Level 23.00mt A.E Incharge QUTUBUDDIN
 Tehsil Distt HATHRAS Agency M/S. PIONEER DRILLING CO. GHAZIABAD

Depth B.G.L. Meter	Stratum	Represent ation	Executed Assembly
3.00	SURFACE SOIL		
6.00	SANDY CLAY		
14.00	SAND WITH KANKAR		
23.00	FINE SAND		
44.00	MED. TO FINE SAND		
47.00	CLAY		
54.00	FINE SAND		
70.00	SANDY CLAY		
80.00	CLAY WITH KANKAR		
ASPER LOGGING REPORT			
23-44	MED. TO FINE SAND	GOOD	
47-54	FINE SAND	GOOD	

As Executed

Counter Signed

S.P. Sharma
(S.P. SHARMA)
J.E.

Qutubuddin
(QUTUBUDDIN)
A.E.

S.R. Gupta
(S.R. GUPTA)
E.E.

ASSEMBLY DETAILS

mm ϕ Housing Pipe — to — M.
 mm ϕ Housing Pipe — to — M.
 mm ϕ Housing Pipe — to — M.
 mm ϕ Reducer Pipe — to — M.
 200 mm ϕ A.G.L. Pipe 0 to 0.75 M.
 200 mm ϕ PLAIN Pipe 0.75 to 33.50 M.
 200 mm ϕ SLOTT Pipe 33.50 to 43.57 M.
 200 mm ϕ PLAIN Pipe 43.57 to 48.55 M.
 200 mm ϕ SLOTT Pipe 48.55 to 53.55 M.
 200 mm ϕ PLAIN Pipe 53.55 to 57.53 M.
 mm ϕ — Pipe — to — M.
 mm ϕ — Pipe — to — M.
 mm ϕ — Pipe — to — M.
 mm ϕ — Pipe — to — M.
 FROM A.G.L. Total Assembly 58.28 M.
 M.B. No. Page No.

ABSTRACT

1. Drilling Started 01-02-2016
 2. Drilling Completed
 3. Drilling Depth 80.00 M.
 4. Lowering Started 16-02-2016
 5. Lowering Completed 16-02-2016
 6. Assembly Lowered 58.28 M.
 A.G.L. Housing Pipe 200 M.m. Dia. 0.75 M.
 Blind Pipe 200 M.m. dia 42.46 M.
 Slotted Pipe 200 M.m. Dia 15.07 M.
 Size of Slott
 M.B. No. Page No.

Date of Commissioning
 Date of Handover