

TUBE WELL DRILLING AND DEVELOPING DETAILS

Tube Well No 3 of AGSAULI Rig No./Type _____ Size of Bore _____
Under AGSAULI W/s Scheme Type of T.W. SLOTTED J.E Incharge S.P. SHARMA
In Village _____ Block S. RAO Sporing Level 12.00m A.E Incharge QUTUBUDDIN
Tehsil _____ Distt HATHRAS Agency M/S PUMPS ENGINEERS & TRADERS MATHURA

Depth B.G.L. Meter	Stratum	Representation	Executed Assembly
3.00	SURFACE SOIL		
12.00	SANDY CLAY		
32.00	FINE SAND		
35.00	SANDY CLAY		
51.00	FINE SAND		
77.00	SANDY CLAY		
82.00	FINE SAND		
88.00	CLAY		
95.00	FINE SAND		
111.00	CLAY KANKAR		
120.00	SANDY CLAY		
AS PER LOGGING			
12-32 mt	Fine sand - good		
35-51 mt	Fine sand - good		
77-82 mt	Fine sand - solid		
88-95 mt	Fine sand - good		

ASSEMBLY DETAILS

300 mm ϕ Housing Pipe 0 to 1.25 M
300 mm ϕ Housing Pipe 1.25 to 2.40 M
— mm ϕ Housing Pipe — to — M
300x200 mm ϕ Reducer Pipe 2.40 to 2.430 M
200 mm ϕ PLAIN Pipe 2.430 to 2.500 M
200 mm ϕ SLOTT. Pipe 2.500 to 3.176 M
200 mm ϕ PLAIN Pipe 3.176 to 3.500 M
200 mm ϕ SLOTT. Pipe 3.500 to 5.104 M
200 mm ϕ PLAIN Pipe 5.104 to 5.878 M
— mm ϕ — Pipe — to — M
— mm ϕ — Pipe — to — M
— mm ϕ — Pipe — to — M
— mm ϕ — Pipe — to — M
— mm ϕ — Pipe — to — M

FROM AGL Total Assembly 59.96 M.

M.B.No.....Page No.....

ABSTRACT

1. Drilling Started
2. Drilling Completed
3. Drilling Depth 120.00 M.
4. Lowering Started
5. Lowering Completed 09.09.2014
6. Assembly Lowered 59.95

AGL Pipe	300	m m dia	1-25 m
Housing Pipe	300	M.m. dia	24-50 M
Reducer	300x200	m m dia	0.30 m
Blind Pipe	200	M.m. dia	12-40 M

Slotted Pipe 200 Mm dia 22.00 M

Size of Slott

M.B No Page No

Remarks

As Executed

(S.P. SHARMA)
J.E.

Counter Signed

Autubuddin
A.E.

(R.R.SINGH)
E.E.