

IND CONSTRUCTION DIVISION, U.P. JAL NIGAM, ALIGARH (212)

TUBE WELL DRILLING AND DEVELOPING DETAILS

Tube Well No. 2 of BISANAR Rig No./Type _____ Size of Bore 550 mm
 Under BISANAR W/s Scheme Type of T.W. SLOTTED J.E. Incharge S.P. SHARMA
 In Village _____ Block SADABAD Spring Level 22.0m A.E. Incharge GUTUBUDDIN
 Tehsil _____ Distt. HATHRAS Agency M/S PUMPS ENGINEERS & TRADERS MATHURA

Depth B.G.L. Meter	Stratum	Representation	Executed Assembly
3.00	SURFACE SOIL		
10.00	CLAY		
22.00	FINE SAND		
33.00	MEDIUM SAND		
40.00	CLAY KANKAR		
56.00	FINE SAND		
67.00	CLAY		
73.00	FINE SAND		
77.00	SANDY CLAY		
87.00	CLAY WITH KANKAR		
96.00	FINE SAND		
100.00	CLAY		
116.00	SANDY CLAY		
120.50	CLAY		
As per Logging Report			
32-33m	Medium Sand		
40-56m	Fine Sand		
67-73m	Fine Sand		
87-96m	Fine Sand		

ASSEMBLY DETAILS

— mm o Housing Pipe — to — M.
 — mm o Housing Pipe — to — M.
 — mm o Housing Pipe — to — M.
 — mm o Reducer Pipe — to — M.
 200 mm o A.G.L. Pipe 0 to 1.02 M.
 200 mm o PLAIN Pipe 1.02 to 28.01 M.
 200 mm o SLOTT. Pipe 28.01 to 32.99 M.
 200 mm o PLAIN Pipe 32.99 to 40.00 M.
 200 mm o SLOTT. Pipe 40.00 to 51.89 M.
 200 mm o PLAIN Pipe 51.89 to 66.99 M.
 200 mm o SLOTT. Pipe 66.99 to 73.00 M.
 200 mm o PLAIN Pipe 73.00 to 79.02 M.
 — mm o — Pipe — to — M.
 — mm o — Pipe — to — M.

FROM A.G.L. Total Assembly 80.04 M.

M.B.No. _____ Page No. _____

ABSTRACT

1. Drilling Started 01-10-2014
2. Drilling Completed _____
3. Drilling Depth 120.50 M.
4. Lowering Started _____
5. Lowering Completed 08-10-2014
6. Assembly Lowered 80.04 m

A.G.L. Housing Pipe 200 M.m. dia 1.02 M.

Blind Pipe 200 M.m. dia 56.16 M.

Slotted Pipe 200 M.m. dia 23.88 M.

Size of Slott _____

M.B.No. _____ Page No. _____

Remarks _____

As Executed

Counter Signed

S.P. SHARMA
(S.P. SHARMA)
J.E.

GUTUBUDDIN
(GUTUBUDDIN)
A.E.

C.R. SINGH
(C.R. SINGH)
E.E.