

IND CONSTRUCTION DIVISION, U.P. JAL NIGAM, ALIGARH

TUBE WELL DRILLING AND DEVELOPING DETAILS

(215)

Tube Well No 3 of BISAWAR Rig No / Type _____ Size of Bore 550mm
 Under BISAWAR W/s Scheme Type of T.W. SLOTTED J.E. Incharge S.P. SHARMA
 In Village _____ Block _____ Spiring Level 21.0m A.E. Incharge GUTUBUDDIN
 Tehsil _____ Distt. HATHRAS Agency M/S PUMPS ENGINEER'S TRADER'S MATHURD

Depth B.G.L. Meter	Stratum	Represent ation	Executed Assembly
3.00	SURFACE SOIL		
8.00	SANDY CLAY		
25.00	FINE SAND		
34.00	MEDIUM SAND		
41.00	SANDY CLAY		
47.00	FINE SAND		
52.00	SANDY CLAY		
57.00	FINE SAND		
64.00	CLAY		
73.00	FINE SAND		
86.00	CLAY		
100.00	CLAY KANKAR		
112.00	FINE SAND		
121.00	CLAY WITH KANKAR		
As per Log			
17-36 mt	medium sand	good	
36-45 mt	fine sand	good	
52-58 mt	fine sand	good	
66-73 mt	fine sand	good	
82-88 mt	fine sand	good	
93-96 mt	fine sand	good	

ASSEMBLY DETAILS

_____ mm ϕ Housing Pipe _____ to _____ M.
 _____ mm ϕ Housing Pipe _____ to _____ M.
 _____ mm ϕ Housing Pipe _____ to _____ M.
 _____ mm ϕ Reducer Pipe _____ to _____ M.
 200 mm ϕ A.G.L. Pipe C to 112.0 M.
 200 mm ϕ PLAIN Pipe 112.0 to 25.07 M.
 200 mm ϕ SLOTTED Pipe 25.07 to 34.09 M.
 200 mm ϕ PLAIN Pipe 34.09 to 41.11 M.
 200 mm ϕ SLOTTED Pipe 41.11 to 47.12 M.
 200 mm ϕ PLAIN Pipe 47.12 to 59.15 M.
 _____ mm ϕ _____ Pipe _____ to _____ M.
 _____ mm ϕ _____ Pipe _____ to _____ M.
 _____ mm ϕ _____ Pipe _____ to _____ M.
 _____ mm ϕ _____ Pipe _____ to _____ M.

FROM A.G.L. Total Assembly 60.35 M.

M.B. No. _____ Page No. _____

ABSTRACT

- Drilling Started 18.11.2014
- Drilling Completed _____
- Drilling Depth 121.00 M.
- Lowering Started _____
- Lowering Completed 26.11.2014
- Assembly Lowered 60.35

A.G.L. Pipe 200 M.m dia 112.0 M.

Blind Pipe 200 M.m dia 44.12 M.

Slotted Pipe 200 M.m dia 15.03 M.

Size of Slott _____

M.B. No. _____ Page No. _____

Remarks _____

As Executed

S.P. SHARMA
(S.P. SHARMA)
J.E.

GUTUBUDDIN
(GUTUBUDDIN)
A.E.

Counter Signed

C.R. SINGH
(C.R. SINGH)
E.E.