

42

Static Water Level 4.50 metre.....

A.E. Incharge Ex: A.K. Khare

Total Assembly 215.64metre

1. Drilling Started on Dated 05.06.15
 2. Drilling Completed on Dated 15.07.15
 3. Drilling Depth 230.0 metre.
 4. Assembly Lowered 215.64 metre.
 Housing Pipe 48.23 mm dia 300 metre.
 Reducer 0.20 mm dia x 300 x 150 mm dia metre.
 Plain Pipe 137.02 mm dia 150 metre.
 Slotted Pipe/Screen 30.14 mm dia 150 metre.
 5. m²
 6. Final Date of Test of T/w 13.7.15 Recommended Discharge
1000 LPM At 3.00 metre Depression.

(A.K. Khor) A.E.

(VIJAY BAHADUR)
E.E.

Depth Logged.....m bgl

Date of Logging.....

(24)
Manager (G.W.)