

38
42

Completion plan of T/w No

Type of Rig Machine

Static Water Level 3.00

J.E. Incharge Er: NIAZ AHMAD

A.E. Incharge Dr. AJAY KUMAR

J.E. Incharge Fr. NIAZ AHMAD A.E. Incharge Amir

Depth B.G.L. m	Strata m	Lowered Assembly	ASSEMBLY DETAILS
		0.50M	0.50m
		0.00M	0.00m
		300	300mm dia Housing Pipe Agl. 0.00m to 0.50m
		300	300mm dia Housing Pipe Bgl. 0.50m to 17.21m
		300X150	300mm dia Reducer. 17.21m to 17.41m
		150	150mm dia Pipe 17.41m to 157.58m
		150	150mm dia Pipe 157.58m to 166.61m
		150	150mm dia Pipe 166.61m to 174.63m
		150	150mm dia Pipe 174.63m to 186.65m
		150	150mm dia Pipe 186.65m to 191.65m
		150	150mm dia Pipe 191.65m to 198.67m
		150	150mm dia Pipe 198.67m to 210.71m
		150	150mm dia Pipe 210.71m to 223.71m
		150	150mm dia Pipe 223.71m to 229.73m
		157.58M	157.58m
		166.61M	166.61m
		174.63M	174.63m
		186.65M	186.65m
		191.65M	191.65m
		198.67M	198.67m
		210.71M	210.71m
		223.71M	223.71m
		229.73M	229.73m
			Total Assembly 230.23metre

ABSTRACT
 1. Drilling Started on Dated 20-10-2015
 2. Drilling Completed on Dated 01-11-2015
 3. Drilling Depth 250 metre
 4. Assembly Lowered 230.23 metre
 Housing Pipe 300 mm dia x 150 mm dia 17.21 metre
 Reducer 300 mm dia x 150 mm dia 2.20 metre
 Plain Pipe 150 mm dia 143.23 metre
 Slotted Pipe/Screen 150 mm dia 39.09 metre
 5. m³
 6. Final Date of Test of T/w Recommended Discharge
 LPM At metre Depression.

Scale (H)
 (V)

(HIAZ AHMAD)
J.E.

(AJAY KUMAR)
A.E.

(VIJAY BHADUR
E.E.

LOGGING REPORT

Depth Logged.....m bgl

Date of Logging.....

Depth Logged.....m bgl		LOGGING REPORT		Date of Logging
Sl. No.	Depth Range m bgl	Thickness m bgl	Remarks	
1.	72.00 — 82.00	10.00	} Good zone	
2.	85.00 — 115.60	30.00		
3.	127.00 — 148.00	21.00		
4.	150.00 — 167.00	17.00		
5.	174.00 — 192.00	18.00		
6.	198.00 — 215.00	17.00		
7.	220.00 — 225.00	5.00		
8.				
9.				
10.				

()
Manager (G.W.)