

IND CONSTRUCTION DIVISION, U.P. JAL NIGAM, ALIGARH

TUBE WELL DRILLING AND DEVELOPING DETAILS

(225)

Tube Well No 3 of PIPAL GAON Rig No./Type _____ Size of Bore 550mm
 Under PIPAL GAON W/s Scheme Type of T.W. SLOTTED J.E. Incharge R.K. MAURIYA
 In Village _____ Block SIKANDRABAU Spring Level 21.00m A.E. Incharge QUTUBUDDIN
 Tehsil _____ Distt HATHRAS Agency M/s PIONEER DRILLING CO. GHAZIABAD

Depth B.G.L. Meter	Stratum	Represent ation	Executed Assembly
3.00	SOIL		
18.00	FINE SAND		
21.00	CLAY		
48.00	MEDIUM SAND		
51.00	FINE SAND		
60.00	MEDIUM SAND		
72.00	FINE SAND		
81.00	CLAY		
96.00	FINE SAND		
114.00	CLAY		
117.00	FINE SAND		
120.00	CLAY		
ASPER LOGGING:-			
21-48 MED. TO FINE SAND - GOOD			
48-52 FINE SAND - GOOD			
52-59 MEDIUM SAND - GOOD			
59-70 FINE SAND - GOOD			
80-95 FINE SAND - SAVING			
112-116 FINE SAND - SAVING			

ASSEMBLY DETAILS

— mm ϕ Housing Pipe — to — M.
 — mm ϕ Housing Pipe — to — M.
 — mm ϕ Housing Pipe — to — M.
 — mm ϕ Reducer Pipe — to — M.
 200 mm ϕ AGL Pipe 0 to 0.86 M.
 200 mm ϕ PLAIN Pipe 0.86 to 35.50 M.
 200 mm ϕ SLOTT Pipe 35.50 to 47.54 M.
 200 mm ϕ PLAIN Pipe 47.54 to 50.57 M.
 200 mm ϕ SLOTT Pipe 50.57 to 59.61 M.
 200 mm ϕ PLAIN Pipe 59.61 to 62.61 M.
 200 mm ϕ SLOTT Pipe 62.61 to 68.65 M.
 200 mm ϕ PLAIN Pipe 68.65 to 74.68 M.
 — mm ϕ — Pipe — to — M.
 — mm ϕ — Pipe — to — M.
 FROM AGL Total Assembly 75.54 M.
 M.B. No. _____ Page No. _____

ABSTRACT

1. Drilling Started 20.8.2015
 2. Drilling Completed 20.8.2015
 3. Drilling Depth 120.00 M.
 4. Lowering Started 01.09.2015
 5. Lowering Completed 01.09.2015
 6. Assembly Lowered 75.54
 AGL 200 mm dia 0.86
 Housing Pipe — M.m. Dia. — M.
 Blind Pipe 200 M.m. dia 47.56 M.
 Slotted Pipe 200 M.m. Dia 27.12 M.
 Size of Slott _____
 M.B. No. _____ Page No. _____

As Executed

Counter Signed

(R.K. MAURIYA)
J.E.

(QUTUBUDDIN)
A.E.

(S.R. GUPTA)
E.E.

Date of Commissioning _____
 Date of Handover _____