

IND CONSTRUCTION DIVISION, U.P. JAL NIGAM, ALIGARH

TUBE WELL DRILLING AND DEVELOPING DETAILS

(302)

Tube Well No 2 of SALEMPUR (GONDA) Rig No./Type _____ Size of Bore 550mm
 Under SALEMPUR W/s Scheme Type of T.W. SLOTTED J.E. Incharge T. CHISTI
 In Village _____ Block IGLAS Spring Level 12.00mt A.E. Incharge AUTUBUDDIN
 Tehsil _____ Distt ALIGARH Agency M/S PUMPS ENGINEERS TRADERS MATHERS

Depth B.G.L. Meter	Stratum	Representation	Executed Assembly
3.00	SURFACE SOIL		
14.00	SANDY CLAY		
42.00	FINE SAND		
46.00	VERY FINE SAND		
61.00	CLAY KANKAR		
80.00	CLAY		
95.00	SAND WITH KANKAR		
106.00	CLAY		
112.00	FINE SAND		
120.00	CLAY WITH KANKAR		

As Executed

Counter Signed

(T. CHISTI)
J.E.

(AUTUBUDDIN)
A.E.

(R.R. SINGH)
E.E.

ASSEMBLY DETAILS

mm ϕ Housing Pipe to M
 mm ϕ Housing Pipe to M
 mm ϕ Housing Pipe to M
 mm ϕ Reducer Pipe to M
 200 mm ϕ A.G.L. Pipe 0 to 0.55 M
 200 mm ϕ PLAIN Pipe 0.55 to 28.00 M
 200 mm ϕ SLOTT Pipe 28.00 to 46.23 M
 200 mm ϕ PLAIN Pipe 46.23 to 57.93 M
 mm ϕ Pipe to M
 mm ϕ Pipe to M
 mm ϕ Pipe to M
 mm ϕ Pipe to M
 mm ϕ Pipe to M
 From A.G.L. Total Assembly 57.93 M

M.B. No. _____ Page No. _____

ABSTRACT

1. Drilling Started _____
 2. Drilling Completed _____
 3. Drilling Depth 120.00 M
 4. Lowering Started _____
 5. Lowering Completed 08-07-2015
 6. Assembly Lowered 57.93
 Housing Pipe 200 M m Dia 0.55 M
 Blind Pipe 200 M m dia 39.15 M
 Slotted Pipe 200 M m Dia 18.23 M
 Size of Slott _____

M.B. No. _____ Page No. _____

Date of Commissioning _____

Date of Handover _____