

A. E. Incharge S. K. BHARGAVA

Total Assembly.....116.85.....metre

1. Drilling Started on Dated 20-4-10
 2. Drilling Completed on Dated 01-5-10
 3. Drilling Depth 126.00 metre
 4. Assembly Lowered 116.50 metre (BGL) on Dated 03-5-10
 Housing Pipe 300 mm dia 42.55 metre
 Reducer 300 mm dia x 200 mm dia 0.20 metre
 Blind Pipe 200 mm dia 37.80 metre
 Slotted Pipe / Screen 200 mm dia 36.30 metre
 5. Pea Gravel Consumed at the time of Lowering 40.16 m³
 6. Final Date of Test of T/w 19-7-10 Recommended Discharge
 1500 LPM At 300 metre Depression.

(M.T. ANWAR)

E. E.

Date of Logging 02-5-2010

Sd

(Dr. R.A. YADAV)
Sr. Geophysicist